

# **Appendix D**

## **Cost Estimation**

**Appendix D (Section D-1)**

**Cost Estimates of Remediation Modules**

---

## Appendix D-1 List of Tables

| <b><u>Table</u></b> | <b><u>Location</u></b>            | <b><u>Module</u></b>  |
|---------------------|-----------------------------------|---|
| D-1. 1              | Building 834 (Operable Unit 2)    | Module B - Monitoring of ground water.  |
| D-1. 2              | Building 834 (Operable Unit 2)    | Module C - Risk and Hazard Management.  |
| D-1. 3              | Building 834 (Operable Unit 2)    | Module D - Ground water and soil vapor extraction and treatment of VOCs, TBOS/TKEBS and nitrate.  |
| D-1. 4              | Building 834 (Operable Unit 2)    | Module E - Enhanced in situ bioremediation of VOCs.   |
| D-1. 5              | Landfill Pit 6 (Operable Unit 3)  | Module B - Monitoring of ground and surface water.  |
| D-1. 6              | Landfill Pit 6 (Operable Unit 3)  | Module C - Risk and Hazard Management.  |
| D-1. 7              | Landfill Pit 6 (Operable Unit 3)  | Module D - Monitored natural attenuation of VOCs and tritium in ground water.   |
| D-1. 8              | Landfill Pit 6 (Operable Unit 3)  | Module E - Ground water extraction and treatment of VOCs and perchlorate.   |
| D-1. 9              | HE Process Area (Operable Unit 4) | Module B - Monitoring.  |
| D-1. 10             | HE Process Area (Operable Unit 4) | Module C - Risk and Hazard Management.  |
| D-1. 11             | HE Process Area (Operable Unit 4) | Module D - Ground water extraction and treatment of VOCs and nitrate at the leading edge of the Building 815 TCE plume.   |
| D-1. 12             | HE Process Area (Operable Unit 4) | Module E - Ground water extraction and treatment of VOCs, HE compounds, nitrate, and perchlorate released from Building 815 and the high explosives rinsewater lagoons. |
| D-1. 13             | HE Process Area (Operable Unit 4) | Module F - Ground water extraction and treatment of VOCs, perchlorate and nitrate released from the HE Burn Pit.  |
| D-1. 14             | Pit 7 Complex (Operable Unit 5)   | Module B - Monitoring of ground water.  |
| D-1. 15             | Pit 7 Complex (Operable Unit 5)   | Module C - Risk and Hazard Management.  |
| D-1. 16             | Pit 7 Complex (Operable Unit 5)   | Module D - Monitored natural attenuation of tritium in ground water and surface water.  |
| D-1. 17             | Pit 7 Complex (Operable Unit 5)   | Module E - Ground water extraction and treatment of VOCs south of Landfill Pit 5.   |
| D-1. 18             | Pit 7 Complex (Operable Unit 5)   | Module F - Ground water extraction and treatment of uranium-238 and nitrate.  |

|         |  |   |
|---------|--|---|
| D-1. 19 | Pit 7 Complex (Operable Unit 5)                    | Module G - Control migration of uranium-238 in ground water using an in situ reactive permeable barrier.  |
| D-1. 20 | Pit 7 Complex (Operable Unit 5)                    | Module H - Waste characterization with contingent monitoring or excavation of Landfill Pits 3 and 5.  |
| D-1. 21 | Building 850 (Operable Unit 5)                     | Module B - Monitoring of ground and surface water.  |
| D-1. 22 | Building 850 (Operable Unit 5)                     | Module C - Risk and Hazard Management.  |
| D-1. 23 | Building 850 (Operable Unit 5)                     | Module D - Monitored natural attenuation of tritium in ground water and surface water.  |
| D-1. 24 | Building 850 (Operable Unit 5)                     | Module E - Ground water extraction and treatment of uranium-238 and nitrate.  |
| D-1. 25 | Building 850 (Operable Unit 5)                     | Module F - Control migration of uranium-238 in ground water using an in situ reactive permeable   |
| D-1. 26 | Building 850 (Operable Unit 5)                     | Module G - Excavation of contaminated soil and bedrock underlying the Building 850 Firing Table, removal of the contaminated sandpile, and removal of contaminated soil adjacent to the firing table. |
| D-1. 27 | Pit 2 (Operable Unit 5)                            | Module B - Monitoring of ground and surface water.  |
| D-1. 28 | Pit 2 (Operable Unit 5)                            | Module C - Waste characterization with contingent monitoring, capping, or excavation of Landfill Pit 2.   |
| D-1. 29 | Building 854 (Operable Unit 6)                     | Module B - Monitoring of ground and surface water.  |
| D-1. 30 | Building 854 (Operable Unit 6)                     | Module C - Risk and Hazard Management.  |
| D-1. 31 | Building 854 (Operable Unit 6)                     | Module D - Ground water and soil vapor extraction and treatment of VOCs and nitrate.  |
| D-1. 32 | Building 832 Canyon (Operable Unit 7)              | Module B - Monitoring.  |
| D-1. 33 | Building 832 Canyon (Operable Unit 7)              | Module C - Risk and Hazard Management.  |
| D-1. 34 | Building 832 Canyon (Operable Unit 7)              | Module D - Ground water and soil vapor extraction and treatment of VOCs, perchlorate, and nitrate at Building 832.  |
| D-1. 35 | Building 832 Canyon (Operable Unit 7)              | Module E - Ground water and soil vapor extraction and treatment of VOCs, perchlorate, and nitrate at Building 830.  |
| D-1. 36 | Building 832 Canyon (Operable Unit 7)              | Module F - Downgradient ground water extraction using a siphon with ex situ treatment of VOCs by iron filings.  |
| D-1. 37 | Building 801 and Landfill Pit 8 (Operating Unit 8) | Module B - Monitoring of ground water.  |
| D-1. 38 | Building 801 and Landfill Pit 8 (Operating Unit 8) | Module C - Waste characterization with contingent monitoring, capping, or excavation of Landfill Pit 8.   |

|         |   |   |
|---------|---|---|
| D-1. 39 | Building 833 (Operating Unit 8)                                 | Module B - Monitoring of ground water.  |
| D-1. 40 | Building 833 (Operating Unit 8)                                 | Module C - Risk and Hazard Management.  |
| D-1. 41 | Building 833 (Operating Unit 8)                                 | Module D - Ground water and soil vapor extraction and treatment of VOCs.                                |
| D-1. 42 | Building 845 Firing Table and Landfill Pit 9 (Operating Unit 9) | Module B - Monitoring of ground and surface water.  |
| D-1. 43 | Building 845 Firing Table and Landfill Pit 9 (Operating Unit 9) | Module C - Waste characterization with contingent monitoring, capping, or excavation of Landfill Pit 9. |
| D-1. 44 | Building 851 Firing Table (Operating Unit 8)                    | Module B - Monitoring of ground and surface water.  |
| D-1. 45 | Building 851 Firing Table (Operating Unit 8)                    | Module C - Ground water extraction and treatment of uranium-238.  |

## Building 834 (Operable Unit 2)

Table D-1.1. Module B - Monitoring of ground water.

| Activity                                | Parameter               | Quantity | Unit | Direct capital (\$) | Indirect capital (\$) | Annual O&M (\$)    |
|---|-------------------------|----------|------|---------------------|-----------------------|--------------------|
| <i>Monitoring</i>                       |                         |          |      |                     |                       |                    |
| Water levels                            | Wells measured monthly  | 47       | ea   |                     |                       | 3,807              |
| Water quality sampling/analysis         | Wells sampled quarterly | 47       | ea   |                     |                       | 118,346            |
| Data analysis & representation          | Labor                   | 200      | hr   |                     |                       | 18,400             |
| Pump maintenance or replacement         | Wells                   | 47       | ea   |                     |                       | 6,251              |
| <b>Subtotal costs</b>                   |                         |          |      | <b>0</b>            | <b>0</b>              | <b>146,804</b>     |
| <b>Total costs</b>                      |                         |          |      | <b>0</b>            | <b>0</b>              | <b>146,804</b>     |
| <b>Cost summary</b>                     |                         |          |      |                     |                       |                    |
| Capital costs                           |                         |          |      |                     |                       | \$0                |
| Present worth of O&M costs <sup>a</sup> |                         |          |      |                     |                       | \$2,257,000        |
| <b>Total present worth costs</b>        |                         |          |      |                     |                       | <b>\$2,257,000</b> |

<sup>a</sup> O&M assumes 30 years of monitoring.

## Building 834 (Operable Unit 2)

Table D-1.2. Module C - Risk and Hazard Management.

| Activity  | Parameter | Quantity | Unit | Direct capital (\$) | Indirect capital (\$) | Annual O&M (\$) |
|---|-----------|----------|------|---------------------|-----------------------|-----------------|
| <i>Institutional Controls</i>                     |           |          |      |                     |                       |                 |
| Prepare Building Occupancy and Land Use Plan      | Plan      | 1        | ea   |                     | 3,663                 |                 |
| Review Building Occupancy and Land Use Plan       | Report    | 0.2      | ea   |                     |                       | 733             |
| Install warning signs                             | Signs     | 1        | lot  | 535                 |                       |                 |
| <b>Subtotal costs</b>                             |           |          |      | <b>535</b>          | <b>3,663</b>          | <b>733</b>      |
| <i>Risk and Hazard Monitoring</i>                 |           |          |      |                     |                       |                 |
| Prepare Risk and Hazard Monitoring Plan           | Plan      | 1        | ea   |                     | 10,990                |                 |
| Sample ambient air (VOCs)                         | Location  | 2        | ea   |                     |                       | 2,898           |
| Conduct wildlife survey                           | Survey    | 2        | ea   |                     |                       | 3,297           |
| Prepare Risk and Hazard and RAO Compliance Report | Report    | 1        | ea   |                     |                       | 6,960           |
| <b>Subtotal costs</b>                             |           |          |      | <b>0</b>            | <b>10,990</b>         | <b>13,154</b>   |
| <i>Occupational Safety Procedures</i>             |           |          |      |                     |                       |                 |
| Prepare Occupational Safety Procedures            | Plan      | 1        | ea   |                     | 2,381                 |                 |
| <b>Subtotal costs</b>                             |           |          |      | <b>0</b>            | <b>2,381</b>          | <b>0</b>        |
| <b>Total costs</b>                                |           |          |      | <b>535</b>          | <b>17,034</b>         | <b>13,887</b>   |
| <b>Cost summary</b>                               |           |          |      |                     |                       |                 |
| <b>Capital costs</b>                              |           |          |      | <b>\$18,000</b>     |                       |                 |
| <b>Present worth of O&amp;M costs<sup>a</sup></b> |           |          |      | <b>\$213,000</b>    |                       |                 |
| <b>Total present worth costs</b>                  |           |          |      | <b>\$231,000</b>    |                       |                 |

<sup>a</sup> O&M assumes 30 years of risk and hazard management.

## Building 834 (Operable Unit 2)

**Table D-1.3. Module D - Ground water and soil vapor extraction and treatment of VOCs, TBOS/TKEBS and nitrate.**

| Activity  | Parameter           | Quantity | Unit | Direct capital (\$) | Indirect capital (\$) | Annual O&M (\$) |
|---|---------------------|----------|------|---------------------|-----------------------|-----------------|
| <i>Install Ground Water and SVE Wellfield</i>     |                     |          |      |                     |                       |                 |
| Drilling preparation                              | New wells           | 1        | ea   | 2,614               |                       |                 |
| Drilling  | New wells           | 1        | ea   | 4,051               |                       |                 |
| Drilling footage                                  | Avg. depth of wells | 30       | ft   | 5,280               |                       |                 |
| Well design and construction                      | New wells           | 1        | ea   | 8,645               |                       |                 |
| Hydraulic testing                                 | Pump tests          | 8        | ea   |                     | 101,040               |                 |
| Soil vapor testing                                | SVE tests           | 4        | ea   |                     | 48,116                |                 |
| <b>Subtotal costs</b>                             |                     |          |      | <b>20,590</b>       | <b>149,156</b>        | <b>0</b>        |
| <i>Design and Construct Remediation System</i>    |                     |          |      |                     |                       |                 |
| Remedial design report                            | Reports             | 1        | ea   |                     | 31,070                |                 |
| Data analysis & representation                    | Labor               | 200      | hr   |                     | 18,400                |                 |
| Modeling  | Labor               | 200      | hr   |                     | 18,400                |                 |
| Modify B834 SVE System                            | Treatment systems   | 1        | ea   | 145,158             |                       |                 |
| Add-on bioreactor to existing facility            | GWTU-BIO            | 1        | ea   | 70,871              |                       |                 |
| Construct pipeline                                | Length of pipeline  | 1,400    | ft   | 221,200             |                       |                 |
| Hook up wells                                     | Wells               | 8        | ea   | 160,816             |                       |                 |
| <b>Subtotal costs</b>                             |                     |          |      | <b>598,045</b>      | <b>36,800</b>         | <b>0</b>        |
| <i>O&amp;M - B834-TF1</i>                         |                     |          |      |                     |                       |                 |
| Control/inst. calibration and maintenance         | Treatment systems   | 1        | ea   |                     |                       | 79,888          |
| Mechanical O&M (GWTU)                             | Treatment systems   | 1        | ea   |                     |                       | 134,333         |
| Facility documentation and data collection        | Treatment systems   | 1        | ea   |                     |                       | 181,500         |
| Extraction well sampling & analysis               | Treatment systems   | 1        | ea   |                     |                       | 105,248         |
| Remedial system permit report                     | Treatment systems   | 1        | ea   |                     |                       | 46,800          |
| Dispose of GW GAC canisters (1,000 lb)            | Canisters           | 0.2      | ea   |                     |                       | 778             |
| Dispose of SVE GAC canisters (2,000 lb)           | Canisters           | 2        | ea   |                     |                       | 6,300           |
| Manage wellfield flow                             | Treatment systems   | 1        | ea   |                     |                       | 20,868          |
| <b>Subtotal costs</b>                             |                     |          |      | <b>0</b>            | <b>0</b>              | <b>575,715</b>  |
| <b>Total costs</b>                                |                     |          |      | <b>618,635</b>      | <b>185,956</b>        | <b>575,715</b>  |
| <b>Cost summary</b>                               |                     |          |      |                     |                       |                 |
| <b>Capital costs</b>                              |                     |          |      | <b>\$805,000</b>    |                       |                 |
| <b>Present worth of O&amp;M costs<sup>a</sup></b> |                     |          |      | <b>\$8,802,000</b>  |                       |                 |
| <b>Total present worth costs</b>                  |                     |          |      | <b>\$9,607,000</b>  |                       |                 |

<sup>a</sup> O&M assumes 30 years of ground water extraction, and 10 years of soil vapor extraction.



## Building 834 (Operable Unit 2)

**Table D-1.4. Module E - Enhanced in situ bioremediation of VOCs.**

| <b>Activity</b>                                   | <b>Parameter</b>        | <b>Quantity</b> | <b>Unit</b> | <b>Direct capital (\$)</b> | <b>Indirect capital (\$)</b> | <b>Annual O&amp;M (\$)</b> |
|---|-------------------------|-----------------|-------------|----------------------------|------------------------------|----------------------------|
| <i>Install Ground Water Wellfield</i>             |                         |                 |             |                            |                              |                            |
| Drilling preparation                              | New wells               | 4               | ea          | 10,456                     |                              |                            |
| Drilling  | New wells               | 4               | ea          | 16,204                     |                              |                            |
| Drilling footage                                  | Avg. depth of wells     | 70              | ft          | 49,280                     |                              |                            |
| Well design and construction                      | New wells               | 4               | ea          | 34,580                     |                              |                            |
| Hydraulic testing                                 | Pump tests              | 8               | ea          |                            | 101,040                      |                            |
| <b>Subtotal costs</b>                             |                         |                 |             | <b>110,520</b>             | <b>101,040</b>               | <b>0</b>                   |
| <i>Design and Construct Remediation System</i>    |                         |                 |             |                            |                              |                            |
| Perform microorganism experiments                 | Labor                   | 200             | hr          |                            | 18,400                       |                            |
| Remedial design report                            | Reports                 | 1               | ea          |                            | 31,070                       |                            |
| Data analysis & representation                    | Labor                   | 200             | hr          |                            | 18,400                       |                            |
| Modeling  | Labor                   | 200             | hr          |                            | 18,400                       |                            |
| Permitting  | Permits                 | 1               | ea          |                            | 9,158                        |                            |
| <b>Subtotal costs</b>                             |                         |                 |             | <b>0</b>                   | <b>45,958</b>                | <b>0</b>                   |
| <i>Operate In Situ Bioremediation Wellfield</i>   |                         |                 |             |                            |                              |                            |
| Operate injection wellfield                       | Labor                   | 1000            | hr          |                            |                              | 60,000                     |
| Data analysis & representation                    | Labor                   | 200             | hr          |                            |                              | 18,400                     |
| Modeling  | Labor                   | 200             | hr          |                            |                              | 18,400                     |
| Water quality sampling/analysis                   | Wells sampled quarterly | 10              | ea          |                            |                              | 50,370                     |
| <b>Subtotal costs</b>                             |                         |                 |             | <b>0</b>                   | <b>0</b>                     | <b>147,170</b>             |
| <b>Total costs</b>                                |                         |                 |             | <b>0</b>                   | <b>146,998</b>               | <b>147,170</b>             |
| <b>Cost summary</b>                               |                         |                 |             |                            |                              |                            |
| <b>Capital costs</b>                              |                         |                 |             | <b>\$147,000</b>           |                              |                            |
| <b>Present worth of O&amp;M costs<sup>a</sup></b> |                         |                 |             | <b>\$2,262,000</b>         |                              |                            |
| <b>Total present worth costs</b>                  |                         |                 |             | <b>\$2,409,000</b>         |                              |                            |

<sup>a</sup> O&M assumes 30 years of ground water treatment.

## Landfill Pit 6 (Operable Unit 3)

**Table D-1.5. Module B - Monitoring of ground and surface water.**

| Activity  | Parameter                   | Quantity           | Unit | Direct capital (\$) | Indirect capital (\$) | Annual O&M (\$) |
|---|-----------------------------|--------------------|------|---------------------|-----------------------|-----------------|
| <i>Monitoring</i>                                 |                             |                    |      |                     |                       |                 |
| Water levels                                      | Wells measured quarterly    | 30                 | ea   |                     |                       | 2,430           |
| Water quality sampling/analysis                   | Wells sampled quarterly     | 30                 | ea   |                     |                       | 75,540          |
| Surface water quality sampling/analysis           | Locations sampled quarterly | 4                  | ea   |                     |                       | 9,716           |
| Data analysis & representation                    | Labor                       | 200                | hr   |                     |                       | 18,400          |
| Pump maintenance or replacement                   | Wells                       | 30                 | ea   |                     |                       | 3,990           |
| <b>Subtotal costs</b>                             |                             |                    |      | <b>0</b>            | <b>0</b>              | <b>110,076</b>  |
| <b>Total costs</b>                                |                             |                    |      | <b>0</b>            | <b>0</b>              | <b>110,076</b>  |
| <b><u>Cost summary</u></b>                        |                             |                    |      |                     |                       |                 |
| <b>Capital costs</b>                              |                             | <b>\$0</b>         |      |                     |                       |                 |
| <b>Present worth of O&amp;M costs<sup>a</sup></b> |                             | <b>\$1,692,000</b> |      |                     |                       |                 |
| <b>Total present worth costs</b>                  |                             | <b>\$1,692,000</b> |      |                     |                       |                 |

<sup>a</sup> O&M assumes 30 years of monitoring.

## Landfill Pit 6 (Operable Unit 3)

Table D-1.6. Module C - Risk and Hazard Management.

| Activity  | Parameter | Quantity | Unit | Direct capital (\$) | Indirect capital (\$) | Annual O&M (\$) |
|---|-----------|----------|------|---------------------|-----------------------|-----------------|
| <i>Institutional Controls</i>   |           |          |      |                     |                       |                 |
| Prepare Building Occupancy and Land Use Plan                                      | Plan      | 1        | ea   |                     | 3,663                 |                 |
| Review Building Occupancy and Land Use Plan                                       | Report    | 0.2      | ea   |                     |                       | 733             |
| Install warning signs   | Signs     | 1        | lot  | 535                 |                       |                 |
| <b>Subtotal costs</b>   |           |          |      | <b>535</b>          | <b>3,663</b>          | <b>733</b>      |
| <i>Risk and Hazard Monitoring</i>   |           |          |      |                     |                       |                 |
| Prepare Risk and Hazard Monitoring Plan   | Plan      | 1        | ea   |                     | 10,990                |                 |
| Inspect Spring 7 (in conjunction with quarterly ground water monitoring of Pit 6) | Event     | 4        | ea   |                     |                       | 0               |
| Sample ambient air (VOCs)   | Location  | 1        | ea   |                     |                       | 1,449           |
| Conduct wildlife survey   | Survey    | 2        | ea   |                     |                       | 3,297           |
| Prepare Risk and Hazard and RAO Compliance Report                                 | Report    | 1        | ea   |                     |                       | 6,960           |
| <b>Subtotal costs</b>   |           |          |      | <b>0</b>            | <b>10,990</b>         | <b>11,706</b>   |
| <i>Occupational Safety Procedures</i>   |           |          |      |                     |                       |                 |
| Prepare Occupational Safety Procedures  | Plan      | 1        | ea   |                     | 2,381                 |                 |
| <b>Subtotal costs</b>   |           |          |      | <b>0</b>            | <b>2,381</b>          | <b>0</b>        |
| <b>Total costs</b>  |           |          |      | <b>535</b>          | <b>17,034</b>         | <b>12,438</b>   |
| <b>Cost summary</b>   |           |          |      |                     |                       |                 |
| Capital costs   |           |          |      | <b>\$18,000</b>     |                       |                 |
| Present worth of O&M costs <sup>a</sup>   |           |          |      | <b>\$191,000</b>    |                       |                 |
| <b>Total present worth costs</b>  |           |          |      | <b>\$209,000</b>    |                       |                 |

<sup>a</sup> O&M assumes 30 years of risk and hazard management.

## Landfill Pit 6 (Operable Unit 3)

**Table D-1.7. Module D - Monitored natural attenuation of VOCs and tritium in ground water.**

| <b>Activity</b>                                   | <b>Parameter</b>         | <b>Quantity</b> | <b>Unit</b> | <b>Direct capital (\$)</b> | <b>Indirect capital (\$)</b> | <b>Annual O&amp;M (\$)</b> |
|---|--------------------------|-----------------|-------------|----------------------------|------------------------------|----------------------------|
| <i>Monitoring well installation</i>               |                          |                 |             |                            |                              |                            |
| Drilling preparation                              | New wells                | 2               | ea          | 5,228                      |                              |                            |
| Drilling  | New wells                | 2               | ea          | 8,102                      |                              |                            |
| Drilling footage                                  | Avg. depth of wells      | 150             | ft          | 52,800                     |                              |                            |
| Well design and construction                      | New wells                | 2               | ea          | 17,290                     |                              |                            |
| Hydraulic testing                                 | Pump tests               | 2               | ea          |                            | 25,260                       |                            |
| <b>Subtotal costs</b>                             |                          |                 |             | <b>83,420</b>              | <b>25,260</b>                | <b>0</b>                   |
| <i>Monitoring</i>                                 |                          |                 |             |                            |                              |                            |
| Water levels                                      | Wells measured quarterly | 2               | ea          |                            |                              | 162                        |
| Water quality sampling/analysis                   | Wells sampled quarterly  | 2               | ea          |                            |                              | 5,036                      |
| Pump maintenance or replacement                   | Wells                    | 2               | ea          |                            |                              | 266                        |
| Data analysis & representation                    | Labor                    | 100             | ea          |                            |                              | 9,200                      |
| Modeling  | Labor                    | 100             | ea          |                            |                              | 9,200                      |
| <b>Subtotal costs</b>                             |                          |                 |             | <b>0</b>                   | <b>0</b>                     | <b>23,864</b>              |
| <b>Total costs</b>                                |                          |                 |             | <b>83,420</b>              | <b>25,260</b>                | <b>23,864</b>              |
| <b>Cost summary</b>                               |                          |                 |             |                            |                              |                            |
| <b>Capital costs</b>                              |                          |                 |             | <b>\$109,000</b>           |                              |                            |
| <b>Present worth of O&amp;M costs<sup>a</sup></b> |                          |                 |             | <b>\$367,000</b>           |                              |                            |
| <b>Total present worth costs</b>                  |                          |                 |             | <b>\$476,000</b>           |                              |                            |

<sup>a</sup> O&M assumes 30 years of monitoring.

## Landfill Pit 6 (Operable Unit 3)

Table D-1.8. Module E - Ground water extraction and treatment of VOCs and perchlorate.

| Activity  | Parameter           | Quantity | Unit | Direct capital (\$) | Indirect capital (\$) | Annual O&M (\$) |
|---|---------------------|----------|------|---------------------|-----------------------|-----------------|
| <i>Install ground water wellfield</i>             |                     |          |      |                     |                       |                 |
| Drilling preparation                              | New wells           | 1        | ea   | 2,614               |                       |                 |
| Drilling  | New wells           | 1        | ea   | 4,051               |                       |                 |
| Drilling footage                                  | Avg. depth of wells | 60       | ft   | 10,560              |                       |                 |
| Well design and construction                      | New wells           | 1        | ea   | 8,645               |                       |                 |
| Hydraulic testing                                 | Pump tests          | 4        | ea   |                     | 50,520                |                 |
| <b>Subtotal costs</b>                             |                     |          |      | <b>25,870</b>       | <b>50,520</b>         | <b>0</b>        |
| <i>Design and construct remediation system</i>    |                     |          |      |                     |                       |                 |
| Remedial design report                            | Reports             | 1        | ea   |                     | 31,071                |                 |
| Data analysis & representation                    | Labor               | 200      | hr   |                     | 18,400                |                 |
| Modeling  | Labor               | 200      | hr   |                     | 18,400                |                 |
| Permitting  | Permits             | 1        | ea   |                     | 9,158                 |                 |
| Site Preparation                                  | SWAT                | 1        | ea   | 50,000              |                       |                 |
| Construct P6-TF1                                  | SWAT-GBI            | 1        | ea   | 187,433             |                       |                 |
| Construct pipeline                                | Length of pipeline  | 660      | ft   | 104,280             |                       |                 |
| Hookup wells                                      | Wells               | 5        | ea   | 20,102              |                       |                 |
| <b>Subtotal costs</b>                             |                     |          |      | <b>361,815</b>      | <b>77,029</b>         | <b>0</b>        |
| <i>O &amp; M - P6-TF1</i>                         |                     |          |      |                     |                       |                 |
| Control/inst. calibration and maintenance         | Treatment systems   | 1        | ea   |                     |                       | 83,632          |
| Mechanical O & M (SWAT)                           | Treatment systems   | 1        | ea   |                     |                       | 52,221          |
| Facility documentation and data collection        | Treatment systems   | 1        | ea   |                     |                       | 32,013          |
| Extraction well sampling & analysis               | Extraction wells    | 5        | ea   |                     |                       | 8,840           |
| Remedial system permit report                     | Treatment systems   | 1        | ea   |                     |                       | 34,124          |
| Dispose of GW GAC canisters (200 lb)              | Canisters           | 0.04     | ea   |                     |                       | 12              |
| Manage wellfield flow                             | Treatment systems   | 1        | ea   |                     |                       | 18,316          |
| <b>Subtotal costs</b>                             |                     |          |      | <b>0</b>            | <b>0</b>              | <b>229,158</b>  |
| <b>Total costs</b>                                |                     |          |      | <b>387,685</b>      | <b>127,549</b>        | <b>229,158</b>  |
| <b>Cost summary</b>                               |                     |          |      |                     |                       |                 |
| <b>Capital costs</b>                              |                     |          |      | <b>\$515,000</b>    |                       |                 |
| <b>Present worth of O&amp;M costs<sup>a</sup></b> |                     |          |      | <b>\$3,523,000</b>  |                       |                 |
| <b>Total present worth costs</b>                  |                     |          |      | <b>\$4,038,000</b>  |                       |                 |

<sup>a</sup> O&M assumes 30 years of ground water extraction.

## HE Process Area (Operable Unit 4)

**Table D-1.9. Module B - Monitoring of ground and surface water.**

| <b>Activity</b>                                   | <b>Parameter</b>            | <b>Quantity</b> | <b>Unit</b> | <b>Direct capital (\$)</b> | <b>Indirect capital (\$)</b> | <b>Annual O&amp;M (\$)</b> |
|---|-----------------------------|-----------------|-------------|----------------------------|------------------------------|----------------------------|
| <i>Monitoring</i>                                 |                             |                 |             |                            |                              |                            |
| Water levels                                      | Wells measured quarterly    | 70              | ea          |                            |                              | 5,670                      |
| Water quality sampling/analysis                   | Wells sampled quarterly     | 70              | ea          |                            |                              | 176,260                    |
| Surface water quality sampling/analysis           | Locations sampled quarterly | 2               | ea          |                            |                              | 4,858                      |
| Data analysis & representation                    | Labor                       | 200             | hr          |                            |                              | 18,400                     |
| Pump maintenance or replacement                   | Wells                       | 70              | ea          |                            |                              | 9,310                      |
| <b>Subtotal costs</b>                             |                             |                 |             | <b>0</b>                   | <b>0</b>                     | <b>214,498</b>             |
| <b>Total costs</b>                                |                             |                 |             | <b>0</b>                   | <b>0</b>                     | <b>214,498</b>             |
| <b>Cost summary</b>                               |                             |                 |             |                            |                              |                            |
| <b>Capital costs</b>                              |                             |                 | <b>\$0</b>  |                            |                              |                            |
| <b>Present worth of O&amp;M costs<sup>a</sup></b> |                             |                 |             | <b>\$3,297,000</b>         |                              |                            |
| <b>Total present worth costs</b>                  |                             |                 |             | <b>\$3,297,000</b>         |                              |                            |

<sup>a</sup> O&M assumes 30 years of monitoring.

## HE Process Area (Operable Unit 4)

Table D-1.10. Module C - Risk and Hazard Management.

| Activity  | Parameter | Quantity | Unit | Direct<br>capital (\$) | Indirect<br>capital (\$) | Annual<br>O&M (\$) |
|---|-----------|----------|------|------------------------|--------------------------|--------------------|
| <i>Institutional Controls</i>                     |           |          |      |                        |                          |                    |
| Prepare Building Occupancy and Land Use Plan      | Plan      | 1        | ea   |                        | 3,663                    |                    |
| Review Building Occupancy and Land Use Plan       | Report    | 0.2      | ea   |                        |                          | 733                |
| Install warning signs                             | Signs     | 1        | lot  | 535                    |                          |                    |
| <b>Subtotal costs</b>                             |           |          |      | <b>535</b>             | <b>3,663</b>             | <b>733</b>         |
| <i>Risk and Hazard Monitoring</i>                 |           |          |      |                        |                          |                    |
| Prepare Risk and Hazard Monitoring Plan           | Plan      | 1        | ea   |                        | 10,990                   |                    |
| Sample ambient air (VOCs)                         | Location  | 2        | ea   |                        |                          | 2,898              |
| Prepare Risk and Hazard and RAO Compliance Report | Report    | 1        | ea   |                        |                          | 6,960              |
| <b>Subtotal costs</b>                             |           |          |      | <b>0</b>               | <b>10,990</b>            | <b>9,858</b>       |
| <i>Occupational Safety Procedures</i>             |           |          |      |                        |                          |                    |
| Prepare Occupational Safety Procedures            | Plan      | 1        | ea   |                        | 2,381                    |                    |
| <b>Subtotal costs</b>                             |           |          |      | <b>0</b>               | <b>2,381</b>             | <b>0</b>           |
| <b>Total costs</b>                                |           |          |      | <b>535</b>             | <b>17,034</b>            | <b>10,590</b>      |
| <b><u>Cost summary</u></b>                        |           |          |      |                        |                          |                    |
| <b>Capital costs</b>                              |           |          |      | <b>\$18,000</b>        |                          |                    |
| <b>Present worth of O&amp;M costs<sup>a</sup></b> |           |          |      | <b>\$163,000</b>       |                          |                    |
| <b>Total present worth costs</b>                  |           |          |      | <b>\$181,000</b>       |                          |                    |

<sup>a</sup> O&M assumes 30 years of risk and hazard management.

## HE Process Area (Operable Unit 4)

**Table D-1.11. Module D - Ground water extraction and treatment of VOCs and nitrate at the leading edge of the Building 815 TCE plume.**

| Activity  | Parameter          | Quantity | Unit | Direct capital (\$) | Indirect capital (\$) | Annual O&M (\$) |
|---|--------------------|----------|------|---------------------|-----------------------|-----------------|
| <i>Design and construct remediation system</i>    |                    |          |      |                     |                       |                 |
| Remedial design report                            | Reports            | 1        | ea   |                     | 31,071                |                 |
| Data analysis & representation                    | Labor              | 200      | hr   |                     | 18,400                |                 |
| Modeling  | Labor              | 200      | hr   |                     | 18,400                |                 |
| Permitting  | Permits            | 1        | ea   |                     | 9,158                 |                 |
| Site Preparation                                  | SWAT               | 1        | ea   | 50,000              |                       |                 |
| Construct B815-TF1                                | SWAT-GAC           | 1        | ea   | 116,562             |                       |                 |
| Site Preparation                                  | GWTU               | 1        | ea   | 150,000             |                       |                 |
| Construct B815-TF2                                | GWTU-GBI           | 1        | ea   | 231,780             |                       |                 |
| Construct pipeline                                | Length of pipeline | 50       | ft   | 7,900               |                       |                 |
| Hookup wells                                      | Wells              | 2        | ea   | 40,204              |                       |                 |
| Construct discharge pipeline                      | Length of pipeline | 450      | ft   | 13,500              |                       |                 |
| <b>Subtotal costs</b>                             |                    |          |      | <b>609,946</b>      | <b>77,029</b>         | <b>0</b>        |
| <i>O &amp; M - B815-TF1</i>                       |                    |          |      |                     |                       |                 |
| Control/inst. calibration and maintenance         | Treatment systems  | 1        | ea   |                     |                       | 27,877          |
| Mechanical O & M (SWAT)                           | Treatment systems  | 1        | ea   |                     |                       | 52,221          |
| Facility documentation and data collection        | Treatment systems  | 1        | ea   |                     |                       | 32,013          |
| Extraction well sampling & analysis               | Extraction wells   | 1        | ea   |                     |                       | 1,768           |
| Remedial system permit report                     | Treatment systems  | 1        | ea   |                     |                       | 34,124          |
| Dispose of GW GAC canisters                       | Canisters          | 0.02     | ea   |                     |                       | 6               |
| Manage wellfield flow                             | Treatment systems  | 1        | ea   |                     |                       | 18,316          |
| <b>Subtotal costs</b>                             |                    |          |      | <b>0</b>            | <b>0</b>              | <b>166,325</b>  |
| <i>O &amp; M - B815-TF2</i>                       |                    |          |      |                     |                       |                 |
| Control/inst. calibration and maintenance         | Treatment systems  | 1        | ea   |                     |                       | 52,353          |
| Mechanical O & M (GWTU)                           | Treatment systems  | 1        | ea   |                     |                       | 46,724          |
| Facility documentation and data collection        | Treatment systems  | 1        | ea   |                     |                       | 32,013          |
| Remedial system permit report                     | Treatment systems  | 1        | ea   |                     |                       | 34,124          |
| Extraction well sampling & analysis               | Extraction wells   | 1        | ea   |                     |                       | 1,768           |
| Dispose of GW GAC canisters (200 lb)              | Canisters          | 0.2      | ea   |                     |                       | 61              |
| <b>Subtotal costs</b>                             |                    |          |      | <b>0</b>            | <b>0</b>              | <b>167,043</b>  |
| <b>Total costs</b>                                |                    |          |      | <b>609,946</b>      | <b>77,029</b>         | <b>333,368</b>  |
| <b>Cost summary</b>                               |                    |          |      |                     |                       |                 |
| <b>Capital costs</b>                              |                    |          |      | <b>\$687,000</b>    |                       |                 |
| <b>Present worth of O&amp;M costs<sup>a</sup></b> |                    |          |      | <b>\$5,125,000</b>  |                       |                 |
| <b>Total present worth costs</b>                  |                    |          |      | <b>\$5,812,000</b>  |                       |                 |

<sup>a</sup> O&M assumes 30 years of ground water extraction.



## HE Process Area (Operable Unit 4)

**Table D-1.12. Module E - Ground water extraction and treatment of VOCs, HE compounds, nitrate, and perchlorate released from Building 815 and the high explosives rinsewater lagoons.**

| Activity                                       | Parameter           | Quantity | Unit | Direct capital (\$) | Indirect capital (\$) | Annual O&M (\$) |
|--|---------------------|----------|------|---------------------|-----------------------|-----------------|
| <i>Install ground water wellfield</i>          |                     |          |      |                     |                       |                 |
| Drilling preparation                           | New wells           | 1        | ea   | 2,614               |                       |                 |
| Drilling                                       | New wells           | 1        | ea   | 4,051               |                       |                 |
| Drilling footage                               | Avg. depth of wells | 100      | ft   | 17,600              |                       |                 |
| Well design and construction                   | New wells           | 1        | ea   | 8,645               |                       |                 |
| Hydraulic testing                              | Pump tests          | 8        | ea   |                     | 101,040               |                 |
| <b>Subtotal costs</b>                          |                     |          |      | <b>32,910</b>       | <b>101,040</b>        | <b>0</b>        |
| <i>Design and construct remediation system</i> |                     |          |      |                     |                       |                 |
| Remedial design report                         | Reports             | 1        | ea   |                     | 31,071                |                 |
| Data analysis & representation                 | Labor               | 200      | hr   |                     | 18,400                |                 |
| Modeling                                       | Labor               | 200      | hr   |                     | 18,400                |                 |
| Permitting                                     | Permits             | 1        | ea   |                     | 9,158                 |                 |
| Site Preparation                               | SWAT                | 4        | ea   | 200,000             |                       |                 |
| Construct B815-TF3 through B815-TF6            | SWAT-GBI            | 4        | ea   | 749,732             |                       |                 |
| Construct pipeline                             | Length of pipeline  | 850      | ft   | 134,300             |                       |                 |
| Hookup wells                                   | Wells               | 8        | ea   | 160,816             |                       |                 |
| Construct discharge pipe                       | Length of pipeline  | 450      | ft   | 13,500              |                       |                 |
| <b>Subtotal costs</b>                          |                     |          |      | <b>1,258,348</b>    | <b>77,029</b>         | <b>0</b>        |
| <i>O &amp; M - B815-TF3 through B815-TF6</i>   |                     |          |      |                     |                       |                 |
| Control/inst. calibration and maintenance      | Treatment systems   | 4        | ea   |                     |                       | 334,528         |
| Mechanical O & M (SWAT)                        | Treatment systems   | 4        | ea   |                     |                       | 208,884         |
| Facility documentation and data collection     | Treatment systems   | 4        | ea   |                     |                       | 128,040         |
| Extraction well sampling & analysis            | Extraction wells    | 8        | ea   |                     |                       | 14,144          |
| Remedial system permit report                  | Treatment systems   | 4        | ea   |                     |                       | 136,496         |
| Dispose of GW GAC canisters (200 lb)           | Canisters           | 2        | ea   |                     |                       | 606             |
| Manage wellfield flow                          | Treatment systems   | 1        | ea   |                     |                       | 18,316          |
| <b>Subtotal costs</b>                          |                     |          |      | <b>0</b>            | <b>0</b>              | <b>841,014</b>  |
| <b>Total costs</b>                             |                     |          |      | <b>1,291,258</b>    | <b>178,069</b>        | <b>841,014</b>  |
| <b>Cost summary</b>                            |                     |          |      |                     |                       |                 |
| Capital costs                                  |                     |          |      | <b>\$1,469,000</b>  |                       |                 |
| Present worth of O&M costs <sup>a</sup>        |                     |          |      | <b>\$12,928,000</b> |                       |                 |
| <b>Total present worth costs</b>               |                     |          |      | <b>\$14,397,000</b> |                       |                 |

<sup>a</sup> O&M assumes 30 years of ground water extraction.

## HE Process Area (Operable Unit 4)

**Table D-1.13. Module F - Ground water extraction and treatment of VOCs, perchlorate and nitrate released from the HE Burn Pit.**

| Activity  | Parameter           | Quantity | Unit | Direct capital (\$) | Indirect capital (\$) | Annual O&M (\$) |
|---|---------------------|----------|------|---------------------|-----------------------|-----------------|
| <i>Install ground water wellfield</i>             |                     |          |      |                     |                       |                 |
| Drilling preparation                              | New wells           | 1        | ea   | 2,614               |                       |                 |
| Drilling  | New wells           | 1        | ea   | 4,051               |                       |                 |
| Drilling footage                                  | Avg. depth of wells | 100      | ft   | 17,600              |                       |                 |
| Well design and construction                      | New wells           | 1        | ea   | 8,645               |                       |                 |
| Hydraulic testing                                 | Pump tests          | 3        | ea   |                     | 37,890                |                 |
| <b>Subtotal costs</b>                             |                     |          |      | <b>32,910</b>       | <b>37,890</b>         | <b>0</b>        |
| <i>Design and construct remediation system</i>    |                     |          |      |                     |                       |                 |
| Remedial design report                            | Reports             | 1        | ea   |                     | 31,071                |                 |
| Data analysis & representation                    | Labor               | 200      | hr   |                     | 18,400                |                 |
| Modeling  | Labor               | 200      | hr   |                     | 18,400                |                 |
| Permitting  | Permits             | 1        | ea   |                     | 9,158                 |                 |
| Site Preparation                                  | SWAT                | 1        | ea   | 50,000              |                       |                 |
| Construct B815-TF7                                | SWAT-GBI            | 1        | ea   | 187,433             |                       |                 |
| Construct pipeline                                | Length of pipeline  | 100      | ft   | 15,800              |                       |                 |
| Hookup wells                                      | Wells               | 3        | ea   | 60,306              |                       |                 |
| <b>Subtotal costs</b>                             |                     |          |      | <b>313,539</b>      | <b>77,029</b>         | <b>0</b>        |
| <i>O &amp; M - B815-TF7</i>                       |                     |          |      |                     |                       |                 |
| Control/inst. calibration and maintenance         | Treatment systems   | 1        | ea   |                     |                       | 83,632          |
| Mechanical O & M (SWAT)                           | Treatment systems   | 1        | ea   |                     |                       | 52,221          |
| Facility documentation and data collection        | Treatment systems   | 1        | ea   |                     |                       | 32,010          |
| Extraction well sampling & analysis               | Extraction wells    | 3        | ea   |                     |                       | 5,304           |
| Remedial system permit report                     | Treatment systems   | 1        | ea   |                     |                       | 34,124          |
| Dispose of GW GAC canisters                       | Canisters           | 1        | ea   |                     |                       | 303             |
| Manage wellfield flow                             | Treatment systems   | 1        | ea   |                     |                       | 18,316          |
| <b>Subtotal costs</b>                             |                     |          |      | <b>0</b>            | <b>0</b>              | <b>225,910</b>  |
| <b>Total costs</b>                                |                     |          |      | <b>346,449</b>      | <b>114,919</b>        | <b>225,910</b>  |
| <b>Cost summary</b>                               |                     |          |      |                     |                       |                 |
| <b>Capital costs</b>                              |                     |          |      | <b>\$461,000</b>    |                       |                 |
| <b>Present worth of O&amp;M costs<sup>a</sup></b> |                     |          |      | <b>\$3,473,000</b>  |                       |                 |
| <b>Total present worth costs</b>                  |                     |          |      | <b>\$3,934,000</b>  |                       |                 |

<sup>a</sup> O&M assumes 30 years of ground water extraction.

## Pit 7 Complex (Operable Unit 5)

**Table D-1.14. Module B - Monitoring of ground water.**

| <b>Activity</b>                                   | <b>Parameter</b>         | <b>Quantity</b> | <b>Unit</b>        | <b>Direct<br/>capital (\$)</b> | <b>Indirect<br/>capital (\$)</b> | <b>Annual<br/>O&amp;M (\$)</b> |
|---|--------------------------|-----------------|--------------------|--------------------------------|----------------------------------|--------------------------------|
| <i>Monitoring</i>                                 |                          |                 |                    |                                |                                  |                                |
| Water levels                                      | Wells measured quarterly | 45              | ea                 |                                |                                  | 3,645                          |
| Water quality sampling/analysis                   | Wells sampled quarterly  | 45              | ea                 |                                |                                  | 113,310                        |
| Data analysis & representation                    | Labor                    | 200             | hr                 |                                |                                  | 18,400                         |
| Pump maintenance or replacement                   | Wells                    | 45              | ea                 |                                |                                  | 5,985                          |
| <b>Subtotal costs</b>                             |                          |                 |                    | <b>0</b>                       | <b>0</b>                         | <b>141,340</b>                 |
| <b>Total costs</b>                                |                          |                 |                    | <b>0</b>                       | <b>0</b>                         | <b>141,340</b>                 |
| <b>Cost summary</b>                               |                          |                 |                    |                                |                                  |                                |
| <b>Capital costs</b>                              |                          |                 | <b>\$0</b>         |                                |                                  |                                |
| <b>Present worth of O&amp;M costs<sup>a</sup></b> |                          |                 | <b>\$2,173,000</b> |                                |                                  |                                |
| <b>Total present worth costs</b>                  |                          |                 | <b>\$2,173,000</b> |                                |                                  |                                |

<sup>a</sup> O&M assumes 30 years of monitoring.

## Pit 7 Complex (Operable Unit 5)

Table D-1.15. Module C - Risk and Hazard Management.

| Activity  | Parameter | Quantity | Unit | Direct capital (\$) | Indirect capital (\$) | Annual O&M (\$) |
|---|-----------|----------|------|---------------------|-----------------------|-----------------|
| <i>Institutional Controls</i>                     |           |          |      |                     |                       |                 |
| Prepare Building Occupancy and Land Use Plan      | Plan      | 1        | ea   |                     | 3,663                 |                 |
| Review Building Occupancy and Land Use Plan       | Report    | 0.2      | ea   |                     |                       | 733             |
| Install warning signs                             | Signs     | 1        | lot  | 535                 |                       |                 |
| <b>Subtotal costs</b>                             |           |          |      | <b>535</b>          | <b>3,663</b>          | <b>733</b>      |
| <i>Risk and Hazard Monitoring</i>                 |           |          |      |                     |                       |                 |
| Prepare Risk and Hazard Monitoring Plan           | Plan      | 1        | ea   |                     | 10,990                |                 |
| Ambient air sampling (tritium)                    | Location  | 1        | ea   |                     |                       | 2,780           |
| Conduct wildlife survey                           | Survey    | 2        | ea   |                     |                       | 3,297           |
| Prepare Risk and Hazard and RAO Compliance Report | Report    | 1        | ea   |                     |                       | 6,960           |
| <b>Subtotal costs</b>                             |           |          |      | <b>0</b>            | <b>10,990</b>         | <b>13,037</b>   |
| <i>Occupational Safety Procedures</i>             |           |          |      |                     |                       |                 |
| Prepare Occupational Safety Procedures            | Plan      | 1        | ea   |                     | 2,381                 |                 |
| <b>Subtotal costs</b>                             |           |          |      | <b>0</b>            | <b>2,381</b>          | <b>0</b>        |
| <b>Total costs</b>                                |           |          |      | <b>535</b>          | <b>17,034</b>         | <b>13,769</b>   |
| <b>Cost summary</b>                               |           |          |      |                     |                       |                 |
| <b>Capital costs</b>                              |           |          |      | <b>\$18,000</b>     |                       |                 |
| <b>Present worth of O&amp;M costs<sup>a</sup></b> |           |          |      | <b>\$212,000</b>    |                       |                 |
| <b>Total present worth costs</b>                  |           |          |      | <b>\$230,000</b>    |                       |                 |

<sup>a</sup> O&M assumes 30 years of risk and hazard management.

## Pit 7 Complex (Operable Unit 5)

**Table D-1.16. Module D - Monitored natural attenuation of tritium in ground water and surface water.**

| Activity  | Parameter | Quantity         | Unit | Direct capital (\$) | Indirect capital (\$) | Annual O&M (\$) |
|---|-----------|------------------|------|---------------------|-----------------------|-----------------|
| <i>Monitoring</i>                                 |           |                  |      |                     |                       |                 |
| Data analysis & representation                    | Labor     | 100              | ea   |                     |                       | 9200            |
| Modeling  | Labor     | 100              | ea   |                     |                       | 9200            |
| <b>Subtotal costs</b>                             |           |                  |      |                     |                       | <b>18,400</b>   |
| <b>Total costs</b>                                |           |                  |      |                     |                       | <b>18,400</b>   |
| <b><u>Cost summary</u></b>                        |           |                  |      |                     |                       |                 |
| <b>Capital costs</b>                              |           | <b>\$0</b>       |      |                     |                       |                 |
| <b>Present worth of O&amp;M costs<sup>a</sup></b> |           | <b>\$283,000</b> |      |                     |                       |                 |
| <b>Total present worth costs</b>                  |           | <b>\$283,000</b> |      |                     |                       |                 |

<sup>a</sup> O&M assumes 30 years of monitoring.

## Pit 7 Complex (Operable Unit 5)

**Table D-1.17. Module E - Ground water extraction and treatment of VOCs south of Landfill Pit 5.**

| Activity  | Parameter           | Quantity | Unit | Direct capital (\$) | Indirect capital (\$) | Annual O&M (\$) |
|---|---------------------|----------|------|---------------------|-----------------------|-----------------|
| <i>Ground water wellfield</i>                     |                     |          |      |                     |                       |                 |
| Drilling preparation (injection well)             | New wells           | 1        | ea   | 2,614               |                       |                 |
| Drilling (injection well)                         | New wells           | 1        | ea   | 4,051               |                       |                 |
| Drilling footage (injection well)                 | Avg. depth of wells | 30       | ft   | 5,280               |                       |                 |
| Well design and construction (injection well)     | New wells           | 1        | ea   | 8,645               |                       |                 |
| Hydraulic testing-extraction & injection wells    | Pump tests          | 4        | ea   |                     | 50,520                |                 |
| <b>Subtotal costs</b>                             |                     |          |      | <b>20,590</b>       | <b>50,520</b>         | <b>0</b>        |
| <i>Design and construct remediation system</i>    |                     |          |      |                     |                       |                 |
| Remedial design report                            | Reports             | 1        | ea   |                     | 31,071                |                 |
| Data analysis & representation                    | Labor               | 200      | hr   |                     | 18,400                |                 |
| Modeling  | Labor               | 200      | hr   |                     | 18,400                |                 |
| Permitting  | Permits             | 1        | ea   |                     | 9,158                 |                 |
| Site Preparation                                  | SWAT                | 1        | ea   | 50,000              |                       |                 |
| Construct B850-TF1                                | SWAT-GIX            | 1        | ea   | 163,493             |                       |                 |
| Construct pipeline                                | Length of pipeline  | 250      | ft   | 39,500              |                       |                 |
| Construct pipeline (injection well)               | Length of pipeline  | 2200     | ft   | 224,400             |                       |                 |
| Hookup wells (extraction & injection wells)       | Wells               | 4        | ea   | 75,204              |                       |                 |
| <b>Subtotal costs</b>                             |                     |          |      | <b>552,597</b>      | <b>77,029</b>         | <b>0</b>        |
| <i>O &amp; M - B850-TF1</i>                       |                     |          |      |                     |                       |                 |
| Control/inst. calibration and maintenance         | Treatment systems   | 1        | ea   |                     |                       | 55,755          |
| Mechanical O & M (SWAT)                           | Treatment systems   | 1        | ea   |                     |                       | 52,221          |
| Facility documentation and data collection        | Treatment systems   | 1        | ea   |                     |                       | 32,010          |
| Extraction well sampling & analysis               | Extraction wells    | 3        | ea   |                     |                       | 5,304           |
| Remedial system permit report                     | Treatment systems   | 1        | ea   |                     |                       | 34,124          |
| Dispose of ion-exchange resin                     | Volume              | 1        | cy   |                     |                       | 544             |
| Dispose of GW GAC canisters (200 lb)              | Canisters           | 0.003    | ea   |                     |                       | 1               |
| Manage wellfield flow                             | Treatment systems   | 1        | ea   |                     |                       | 18,316          |
| <b>Subtotal costs</b>                             |                     |          |      | <b>0</b>            | <b>0</b>              | <b>198,275</b>  |
| <b>Total costs</b>                                |                     |          |      | <b>573,187</b>      | <b>127,549</b>        | <b>198,275</b>  |
| <b>Cost summary</b>                               |                     |          |      |                     |                       |                 |
| <b>Capital costs</b>                              |                     |          |      | <b>\$701,000</b>    |                       |                 |
| <b>Present worth of O&amp;M costs<sup>a</sup></b> |                     |          |      | <b>\$3,048,000</b>  |                       |                 |
| <b>Total present worth costs</b>                  |                     |          |      | <b>\$3,749,000</b>  |                       |                 |

<sup>a</sup> O&M assumes 30 years of ground water extraction.

## Pit 7 Complex (Operable Unit 5)

Table D-1.18. Module F - Ground water extraction and treatment of uranium-238 and nitrate.

| Activity  | Parameter           | Quantity | Unit | Direct capital (\$) | Indirect capital (\$) | Annual O&M (\$) |
|---|---------------------|----------|------|---------------------|-----------------------|-----------------|
| <i>Install ground water wellfield</i>             |                     |          |      |                     |                       |                 |
| Drilling preparation-extraction&injection wells   | New wells           | 10       | ea   | 26,140              |                       |                 |
| Drilling-extraction&injection wells               | New wells           | 10       | ea   | 40,510              |                       |                 |
| Drilling footage-extraction&injection wells       | Avg. depth of wells | 30       | ft   | 52,800              |                       |                 |
| Well design and construction-extraction&injection | New wells           | 10       | ea   | 86,450              |                       |                 |
| Hydraulic testing-extraction&injection wells      | Pump tests          | 16       | ea   |                     | 202,080               |                 |
| <b>Subtotal costs</b>                             |                     |          |      | <b>205,900</b>      | <b>202,080</b>        | <b>0</b>        |
| <i>Design and construct remediation system</i>    |                     |          |      |                     |                       |                 |
| Remedial design report                            | Reports             | 1        | ea   |                     | 31,071                |                 |
| Data analysis & representation                    | Labor               | 200      | hr   |                     | 18,400                |                 |
| Modeling  | Labor               | 200      | hr   |                     | 18,400                |                 |
| Permitting  | Permits             | 1        | ea   |                     | 9,158                 |                 |
| Site Preparation                                  | SWAT                | 1        | ea   | 50,000              |                       |                 |
| Construct B850-TF1                                | SWAT-BIX            | 1        | ea   | 234,363             |                       |                 |
| Construct pipeline                                | Length of pipeline  | 3100     | ft   | 489,800             |                       |                 |
| Construct pipeline (injection well)               | Length of pipeline  | 2000     | ft   | 216,000             |                       |                 |
| Hookup wells                                      | Wells               | 11       | ea   | 206,811             |                       |                 |
| <b>Subtotal costs</b>                             |                     |          |      | <b>1,196,974</b>    | <b>77,029</b>         | <b>0</b>        |
| <i>O &amp; M - B850-TF2 and TF3</i>               |                     |          |      |                     |                       |                 |
| Control/inst. calibration and maintenance         | Treatment systems   | 1        | ea   |                     |                       | 83,623          |
| Mechanical O & M (SWAT)                           | Treatment systems   | 1        | ea   |                     |                       | 52,221          |
| Facility documentation and data collection        | Treatment systems   | 1        | ea   |                     |                       | 32,013          |
| Extraction well sampling & analysis               | Extraction wells    | 11       | ea   |                     |                       | 19,448          |
| Remedial system permit report                     | Treatment systems   | 1        | ea   |                     |                       | 34,124          |
| Dispose of ion exchange resin                     | Volume              | 1        | cy   |                     |                       | 554             |
| Manage wellfield flow                             | Treatment systems   | 1        | ea   |                     |                       | 18,316          |
| <b>Subtotal costs</b>                             |                     |          |      | <b>0</b>            | <b>0</b>              | <b>240,299</b>  |
| <b>Total costs</b>                                |                     |          |      | <b>1,402,874</b>    | <b>279,109</b>        | <b>240,299</b>  |
| <b>Cost summary</b>                               |                     |          |      |                     |                       |                 |
| <b>Capital costs</b>                              |                     |          |      | <b>\$1,682,000</b>  |                       |                 |
| <b>Present worth of O&amp;M costs<sup>a</sup></b> |                     |          |      | <b>\$3,694,000</b>  |                       |                 |
| <b>Total present worth costs</b>                  |                     |          |      | <b>\$5,376,000</b>  |                       |                 |

<sup>a</sup> O&M assumes 30 years of ground water extraction.

## Pit 7 Complex (Operable Unit 5)

**Table D-1.19. Module G - Control migration of uranium-238 in ground water using an *in situ* reactive permeable barrier.**

| Activity  | Parameter           | Quantity | Unit | Direct capital (\$) | Indirect capital (\$) | Annual O&M (\$) |
|---|---------------------|----------|------|---------------------|-----------------------|-----------------|
| <i>Install ground water wellfield</i>                         |                     |          |      |                     |                       |                 |
| Drilling preparation  | New wells           | 5        | ea   | 13,070              |                       |                 |
| Drilling  | New wells           | 5        | ea   | 20,255              |                       |                 |
| Drilling footage  | Avg. depth of wells | 30       | ft   | 26,400              |                       |                 |
| Well design and construction                                  | New wells           | 5        | ea   | 43,225              |                       |                 |
| Hydraulic testing   | Pump tests          | 5        | ea   |                     | 63,150                |                 |
| <b>Subtotal costs</b>   |                     |          |      | <b>102,950</b>      | <b>0</b>              | <b>0</b>        |
| <i>Design and construct remediation system</i>                |                     |          |      |                     |                       |                 |
| Remedial design report  | Reports             | 1        | ea   |                     | 31,071                |                 |
| Data analysis & representation                                | Labor               | 200      | hr   |                     | 18,400                |                 |
| Modeling  | Labor               | 200      | hr   |                     | 18,400                |                 |
| Permitting  | Permits             | 1        | ea   |                     | 9,158                 |                 |
| Construct iron filings wall                                   | Sets of walls       | 1        | ea   | 2,086,000           |                       |                 |
| Treatability study  | Labor               | 200      | hr   |                     | 18,400                |                 |
| <b>Subtotal costs</b>   |                     |          |      | <b>2,086,000</b>    | <b>77,029</b>         | <b>0</b>        |
| <b>Total costs</b>  |                     |          |      | <b>2,188,950</b>    | <b>77,029</b>         | <b>0</b>        |
| <i>Present worth of replacement walls at years 10 and 20.</i> |                     |          |      |                     |                       |                 |
| Construct iron filings walls                                  | Sets of walls       | 1        | ea   | 2,075,000           |                       |                 |
| <b>Cost summary</b>   |                     |          |      |                     |                       |                 |
| <b>Capital costs (Initial)</b>                                |                     |          |      | <b>\$2,266,000</b>  |                       |                 |
| <b>Present worth of O&amp;M costs</b>                         |                     |          |      | <b>\$0</b>          |                       |                 |
| <b>Total present worth costs</b>                              |                     |          |      | <b>\$4,341,000</b>  |                       |                 |



## Pit 7 Complex (Operable Unit 5)

**Table D-1.20. Module H - Waste characterization with contingent monitoring or excavation of Landfill Pits 3 and 5.**

| Activity   | Parameter                     | Quantity | Unit | Direct capital (\$)     | Indirect capital (\$)   | Annual O&M (\$) |
|--|-------------------------------|----------|------|-------------------------|-------------------------|-----------------|
| <i>Waste characterization</i>  |                               |          |      |                         |                         |                 |
| Characterization of Pit 3  | Number of Pits                | 1        | ea   |                         | 251,600                 |                 |
| Characterization of Pit 5  | Number of Pits                | 1        | ea   |                         | 251,600                 |                 |
| <b>Subtotal costs</b>  |                               |          |      | <b>0</b>                | <b>503,200</b>          | <b>0</b>        |
| <i>Monitoring - The pit monitoring costs are the same as for the Monitoring Module B, and are not included here.</i> |                               |          |      |                         |                         |                 |
| <i>Excavation of Landfill Pit 3 with offsite disposal</i>  |                               |          |      |                         |                         |                 |
| Remedial design report   | Reports                       | 1        | ea   |                         | 31,070                  |                 |
| Permitting   | Permits                       | 1        | ea   |                         | 9,160                   |                 |
| Excavate - Fixed Costs (See Note A)  | Excavation                    | 1        | ea   | 153,502                 |                         |                 |
| Excavate - Volume Dependent Costs  | Volume                        | 26200    | cy   | 7,388,400               |                         |                 |
| Low level waste disposal   | Volume                        | 26200    | cy   | 14,514,800              |                         |                 |
| <b>Subtotal costs</b>  |                               |          |      | <b>22,056,702</b>       | <b>40,230</b>           | <b>0</b>        |
| <i>Excavation of Landfill Pit 5 with offsite disposal</i>  |                               |          |      |                         |                         |                 |
| Excavate - Fixed Costs (See Note A)  | Excavation                    | 1        | ea   | 32,019                  |                         |                 |
| Excavate - Volume Dependent Costs  | Volume                        | 29900    | cy   | 8,431,800               |                         |                 |
| Low level waste disposal   | Volume                        | 29900    | cy   | 16,564,600              |                         |                 |
| <b>Subtotal costs</b>  |                               |          |      | <b>24,996,400</b>       | <b>0</b>                | <b>0</b>        |
|  |                               |          |      | <u>Offsite disposal</u> |                         |                 |
| <b>Cost summary</b>  | <b>Waste Characterization</b> |          |      | <b>Excavation Pit 3</b> | <b>Excavation Pit 5</b> |                 |
| Capital costs  | \$503,000                     |          |      | \$22,097,000            | \$24,996,000            |                 |
| Present worth of O&M costs   | \$0                           |          |      | \$0                     | \$0                     |                 |
| <b>Total present worth costs</b>   | <b>\$503,000</b>              |          |      | <b>\$22,097,000</b>     | <b>\$24,996,000</b>     |                 |

Note A: Fixed costs include pre-job planning for all excavations at Site 300 and these are arbitrarily assigned to the Pit 3 excavation. There are mob/demob costs for excavations at Pits 3 & 5 and these are arbitrarily assigned to Pit 3 excavation. There are costs for excavation confirmation sampling and analysis which are deemed fixed but amount to only about \$30,000 for each pit.

## Building 850 (Operable Unit 5)

Table D-1.21. Module B - Monitoring of ground and surface water.

| Activity  | Parameter                   | Quantity | Unit       | Direct capital (\$) | Indirect capital (\$) | Annual O&M (\$) |
|---|-----------------------------|----------|------------|---------------------|-----------------------|-----------------|
| <i>Monitoring</i>                                 |                             |          |            |                     |                       |                 |
| Water levels                                      | Wells measured quarterly    | 47       | ea         |                     |                       | 3,807           |
| Water quality sampling/analysis                   | Wells sampled quarterly     | 47       | ea         |                     |                       | 118,346         |
| Surface water quality sampling/analysis           | Locations sampled quarterly | 1        | ea         |                     |                       | 2,429           |
| Data analysis & representation                    | Labor                       | 200      | hr         |                     |                       | 18,400          |
| Pump maintenance or replacement                   | Wells                       | 47       | ea         |                     |                       | 6,251           |
| <b>Subtotal costs</b>                             |                             |          |            | <b>0</b>            | <b>0</b>              | <b>149,233</b>  |
| <b>Total costs</b>                                |                             |          |            | <b>0</b>            | <b>0</b>              | <b>149,233</b>  |
| <b>Cost summary</b>                               |                             |          |            |                     |                       |                 |
| <b>Capital costs</b>                              |                             |          | <b>\$0</b> |                     |                       |                 |
| <b>Present worth of O&amp;M costs<sup>a</sup></b> |                             |          |            | <b>\$2,294,000</b>  |                       |                 |
| <b>Total present worth costs</b>                  |                             |          |            | <b>\$2,294,000</b>  |                       |                 |

<sup>a</sup> O&M assumes 30 years of monitoring.

## Building 850 (Operable Unit 5)

Table D-1.22. Module C - Risk and Hazard Management.

| Activity  | Parameter | Quantity | Unit | Direct capital (\$) | Indirect capital (\$) | Annual O&M (\$) |
|---|-----------|----------|------|---------------------|-----------------------|-----------------|
| <i>Institutional Controls</i>                     |           |          |      |                     |                       |                 |
| Prepare Building Occupancy and Land Use Plan      | Plan      | 1        | ea   |                     | 3,663                 |                 |
| Review Building Occupancy and Land Use Plan       | Report    | 0.2      | ea   |                     |                       | 733             |
| Install warning signs                             | Signs     | 1        | lot  | 535                 |                       |                 |
| <b>Subtotal costs</b>                             |           |          |      | <b>535</b>          | <b>3,663</b>          | <b>733</b>      |
| <i>Risk and Hazard Monitoring</i>                 |           |          |      |                     |                       |                 |
| Prepare Risk and Hazard Monitoring Plan           | Plan      | 1        | ea   |                     | 10,990                |                 |
| Sample surface soil (PCBs)                        | Location  | 1        | ea   |                     |                       | 477             |
| Sample surface soil (dioxins/furans)              | Location  | 1        | ea   |                     |                       | 1,943           |
| Conduct wildlife survey                           | Survey    | 2        | ea   |                     |                       | 3,297           |
| Prepare Risk and Hazard and RAO Compliance Report | Report    | 1        | ea   |                     |                       | 6,960           |
| <b>Subtotal costs</b>                             |           |          |      | <b>0</b>            | <b>10,990</b>         | <b>12,677</b>   |
| <i>Occupational Safety Procedures</i>             |           |          |      |                     |                       |                 |
| Prepare Occupational Safety Procedures            | Plan      | 1        | ea   |                     | 2,381                 |                 |
| <b>Subtotal costs</b>                             |           |          |      | <b>0</b>            | <b>2,381</b>          | <b>0</b>        |
| <b>Total costs</b>                                |           |          |      | <b>535</b>          | <b>17,034</b>         | <b>13,409</b>   |
| <b>Cost summary</b>                               |           |          |      |                     |                       |                 |
| <b>Capital costs</b>                              |           |          |      | <b>\$18,000</b>     |                       |                 |
| <b>Present worth of O&amp;M costs<sup>a</sup></b> |           |          |      | <b>\$206,000</b>    |                       |                 |
| <b>Total present worth costs</b>                  |           |          |      | <b>\$224,000</b>    |                       |                 |

<sup>a</sup> O&M assumes 30 years of risk and hazard management.

## Building 850 (Operable Unit 5)

**Table D-1.23. Module D - Monitored natural attenuation of tritium in ground water and surface water.**

| Activity  | Parameter | Quantity         | Unit | Direct capital (\$) | Indirect capital (\$) | Annual O&M (\$) |
|---|-----------|------------------|------|---------------------|-----------------------|-----------------|
| <i>Monitoring</i>                                 |           |                  |      |                     |                       |                 |
| Data analysis & representation                    | Labor     | 100              | ea   |                     |                       | 9200            |
| Modeling  | Labor     | 100              | ea   |                     |                       | 9200            |
| <b>Subtotal costs</b>                             |           |                  |      |                     |                       | <b>18,400</b>   |
| <b>Total costs</b>                                |           |                  |      |                     |                       | <b>18,400</b>   |
| <b>Cost summary</b>                               |           |                  |      |                     |                       |                 |
| <b>Capital costs</b>                              |           | <b>\$0</b>       |      |                     |                       |                 |
| <b>Present worth of O&amp;M costs<sup>a</sup></b> |           | <b>\$283,000</b> |      |                     |                       |                 |
| <b>Total present worth costs</b>                  |           | <b>\$283,000</b> |      |                     |                       |                 |

<sup>a</sup> O&M assumes 30 years of monitoring.

## Building 850 (Operable Unit 5)

Table D-1.24. Module E - Ground water extraction and treatment of uranium-238 and nitrate.

| Activity  | Parameter           | Quantity | Unit | Direct capital (\$) | Indirect capital (\$) | Annual O&M (\$) |
|---|---------------------|----------|------|---------------------|-----------------------|-----------------|
| <i>Install ground water wellfield</i>             |                     |          |      |                     |                       |                 |
| Drilling preparation-extraction&injection wells   | New wells           | 5        | ea   | 13,070              |                       |                 |
| Drilling-extraction&injection wells               | New wells           | 5        | ea   | 20,255              |                       |                 |
| Drilling footage-extraction&injection wells       | Avg. depth of wells | 30       | ft   | 26,400              |                       |                 |
| Well design and construction-extraction&injection | New wells           | 5        | ea   | 43,225              |                       |                 |
| Hydraulic testing-extraction&injection wells      | Pump tests          | 9        | ea   |                     | 113,670               |                 |
| <b>Subtotal costs</b>                             |                     |          |      | <b>102,950</b>      | <b>113,670</b>        | <b>0</b>        |
| <i>Design and construct remediation system</i>    |                     |          |      |                     |                       |                 |
| Remedial design report                            | Reports             | 1        | ea   |                     | 31,071                |                 |
| Data analysis & representation                    | Labor               | 200      | hr   |                     | 18,400                |                 |
| Modeling  | Labor               | 200      | hr   |                     | 18,400                |                 |
| Permitting  | Permits             | 1        | ea   |                     | 9,158                 |                 |
| Site Preparation                                  | SWAT                | 1        | ea   | 50,000              |                       |                 |
| Construct B850-TF2                                | SWAT-BIX            | 1        | ea   | 234,363             |                       |                 |
| Construct pipeline                                | Length of pipeline  | 1600     | ft   | 252,800             |                       |                 |
| Construct pipeline (injection well)               | Length of pipeline  | 600      | ft   | 64,800              |                       |                 |
| Hookup wells                                      | Wells               | 4        | ea   | 75,204              |                       |                 |
| <b>Subtotal costs</b>                             |                     |          |      | <b>677,167</b>      | <b>77,029</b>         | <b>0</b>        |
| <i>O &amp; M - B850-TF2 and TF3</i>               |                     |          |      |                     |                       |                 |
| Control/inst. calibration and maintenance         | Treatment systems   | 1        | ea   |                     |                       | 83,623          |
| Mechanical O & M (SWAT)                           | Treatment systems   | 1        | ea   |                     |                       | 52,221          |
| Facility documentation and data collection        | Treatment systems   | 1        | ea   |                     |                       | 32,013          |
| Extraction well sampling & analysis               | Extraction wells    | 4        | ea   |                     |                       | 7,072           |
| Remedial system permit report                     | Treatment systems   | 1        | ea   |                     |                       | 34,124          |
| Dispose of ion exchange resin                     | Volume              | 1        | cy   |                     |                       | 554             |
| Manage wellfield flow                             | Treatment systems   | 1        | ea   |                     |                       | 18,316          |
| <b>Subtotal costs</b>                             |                     |          |      | <b>0</b>            | <b>0</b>              | <b>227,923</b>  |
| <b>Total costs</b>                                |                     |          |      | <b>780,117</b>      | <b>190,699</b>        | <b>227,923</b>  |
| <b>Cost summary</b>                               |                     |          |      |                     |                       |                 |
| <b>Capital costs</b>                              |                     |          |      | <b>\$971,000</b>    |                       |                 |
| <b>Present worth of O&amp;M costs<sup>a</sup></b> |                     |          |      | <b>\$3,504,000</b>  |                       |                 |
| <b>Total present worth costs</b>                  |                     |          |      | <b>\$4,475,000</b>  |                       |                 |

<sup>a</sup> O&M assumes 30 years of ground water extraction.

## Building 850 (Operable Unit 5)

**Table D-1.25. Module F - Control migration of uranium-238 in ground water using an *in situ* reactive permeable barrier.**

| Activity  | Parameter           | Quantity | Unit | Direct capital (\$) | Indirect capital (\$) | Annual O&M (\$) |
|---|---------------------|----------|------|---------------------|-----------------------|-----------------|
| <i>Install ground water wellfield</i>                         |                     |          |      |                     |                       |                 |
| Drilling preparation  | New wells           | 8        | ea   | 20,912              |                       |                 |
| Drilling  | New wells           | 8        | ea   | 32,408              |                       |                 |
| Drilling footage  | Avg. depth of wells | 30       | ft   | 42,240              |                       |                 |
| Well design and construction                                  | New wells           | 8        | ea   | 69,160              |                       |                 |
| Hydraulic testing   | Pump tests          | 8        | ea   |                     | 101,040               |                 |
| <b>Subtotal costs</b>   |                     |          |      | <b>164,720</b>      | <b>0</b>              | <b>0</b>        |
| <i>Design and construct remediation system</i>                |                     |          |      |                     |                       |                 |
| Remedial design report  | Reports             | 1        | ea   |                     | 31,071                |                 |
| Data analysis & representation                                | Labor               | 200      | hr   |                     | 18,400                |                 |
| Modeling  | Labor               | 200      | hr   |                     | 18,400                |                 |
| Permitting  | Permits             | 1        | ea   |                     | 9,158                 |                 |
| Construct iron filings wall                                   | Sets of walls       | 1        | ea   | 1,337,000           |                       |                 |
| Treatability study  | Labor               | 200      | hr   |                     | 18,400                |                 |
| <b>Subtotal costs</b>   |                     |          |      | <b>1,337,000</b>    | <b>77,029</b>         | <b>0</b>        |
| <b>Total costs</b>  |                     |          |      | <b>1,501,720</b>    | <b>77,029</b>         | <b>0</b>        |
| <i>Present worth of replacement walls at years 10 and 20.</i> |                     |          |      |                     |                       |                 |
| Construct iron filings walls                                  | Sets of walls       | 1        | ea   | 1,797,000           |                       |                 |
| <b>Cost summary</b>   |                     |          |      |                     |                       |                 |
| <b>Capital costs</b>  |                     |          |      | <b>\$1,579,000</b>  |                       |                 |
| <b>Present worth of O&amp;M costs</b>                         |                     |          |      | <b>\$0</b>          |                       |                 |
| <b>Total present worth costs</b>                              |                     |          |      | <b>\$3,376,000</b>  |                       |                 |

## Building 850 (Operable Unit 5)

**Table D-1.26. Module G - Excavation of contaminated soil and bedrock underlying the Building 850 Firing Table, removal of the contaminated sandpile, and removal of contaminated soil adjacent to the firing table.**

| Activity  | Parameter  | Quantity | Unit | Direct capital (\$) | Indirect capital (\$) | Annual O&M (\$) |
|---|------------|----------|------|---------------------|-----------------------|-----------------|
| Excavate contaminated soil and bedrock underlying the Building 850 Firing Table with offsite disposal |            |          |      |                     |                       |                 |
| Remedial design report  | Reports    | 1        | ea   |                     | 31,070                |                 |
| Excavate - Fixed Costs (See Note A)   | Excavation | 1        | ea   | 165,509             |                       |                 |
| Excavate - Volume Dependent Costs   | Volume     | 5000     | cy   | 1,410,000           |                       |                 |
| Low level waste disposal  | Volume     | 5000     | cy   | 2,770,000           |                       |                 |
| Subtotal costs  |            |          |      | 4,345,509           | 31,070                | 0               |
| Remove the contaminated sandpile at the Building 850 Firing Table with offsite disposal               |            |          |      |                     |                       |                 |
| Excavate - Fixed Costs (See Note A)   | Excavation | 1        | ea   | 4,002               |                       |                 |
| Excavate - Volume Dependent Costs   | Volume     | 460      | cy   | 129,720             |                       |                 |
| Low level waste disposal  | Volume     | 460      | cy   | 254,840             |                       |                 |
| Subtotal costs  |            |          |      | 384,560             | 0                     | 0               |
| Remove surface soil adjacent to the Buiding 850 Firing Table with offsite disposal                    |            |          |      |                     |                       |                 |
| Excavate - Fixed Costs (See Note A)   | Excavation | 1        | ea   | 14,675              |                       |                 |
| Excavate - Volume Dependent Costs   | Volume     | 800      | cy   | 225,600             |                       |                 |
| Low level waste disposal  | Volume     | 800      | cy   | 443,200             |                       |                 |
| Subtotal costs  |            |          |      | 683,475             | 0                     | 0               |
| Total costs   |            |          |      | 5,413,544           | 31,070                | 0               |
|   |            |          |      | Offsite disposal    |                       |                 |
| <u>Cost summary</u>   |            |          |      |                     |                       |                 |
| Capital costs   |            |          |      | \$5,445,000         |                       |                 |
| Present worth of O&M costs  |            |          |      | \$0                 |                       |                 |
| Total present worth costs   |            |          |      | \$5,445,000         |                       |                 |

Note A: Fixed costs include mob/demob costs for excavations at the Building 850 area and these are arbitrarily assigned to the Building 850 Firing Table excavation. There are costs for excavation confirmation sampling and analysis which are deemed fixed but do not exceed about \$40,000.

## Pit 2 (Operable Unit 5)

**Table D-1.27. Module B - Monitoring of ground and surface water.**

| <b>Activity</b>                                   | <b>Parameter</b>            | <b>Quantity</b> | <b>Unit</b>      | <b>Direct<br/>capital (\$)</b> | <b>Indirect<br/>capital (\$)</b> | <b>Annual<br/>O&amp;M (\$)</b> |
|---|-----------------------------|-----------------|------------------|--------------------------------|----------------------------------|--------------------------------|
| <i>Monitoring</i>                                 |                             |                 |                  |                                |                                  |                                |
| Water levels                                      | Wells measured quarterly    | 8               | ea               |                                |                                  | 648                            |
| Water quality sampling/analysis                   | Wells sampled quarterly     | 8               | ea               |                                |                                  | 20,144                         |
| Surface water quality sampling/analysis           | Locations sampled quarterly | 1               | ea               |                                |                                  | 2,429                          |
| Data analysis & representation                    | Labor                       | 100             | hr               |                                |                                  | 9,200                          |
| Pump maintenance or replacement                   | Wells                       | 8               | ea               |                                |                                  | 1,064                          |
| <b>Subtotal costs</b>                             |                             |                 |                  | <b>0</b>                       | <b>0</b>                         | <b>33,485</b>                  |
| <b>Total costs</b>                                |                             |                 |                  | <b>0</b>                       | <b>0</b>                         | <b>33,485</b>                  |
| <b>Cost summary</b>                               |                             |                 |                  |                                |                                  |                                |
| <b>Capital costs</b>                              |                             |                 | <b>\$0</b>       |                                |                                  |                                |
| <b>Present worth of O&amp;M costs<sup>a</sup></b> |                             |                 | <b>\$515,000</b> |                                |                                  |                                |
| <b>Total present worth costs</b>                  |                             |                 | <b>\$515,000</b> |                                |                                  |                                |

<sup>a</sup> O&M assumes 30 years of monitoring.



## Pit 2 (Operable Unit 5)

**Table D-1.28. Module C - Waste characterization with contingent monitoring, capping, or excavation of Landfill Pit 2.**

| Activity   | Parameter                     | Quantity | Unit  | Direct capital (\$) | Indirect capital (\$)   | Annual O&M (\$) |
|--|-------------------------------|----------|-------|---------------------|-------------------------|-----------------|
| <i>Waste characterization</i>  |                               |          |       |                     |                         |                 |
| Characterization of Pit 2  | Number of Pits                | 1        | ea    |                     | 251,600                 |                 |
| <b>Subtotal costs</b>  |                               |          |       | <b>0</b>            | <b>251,600</b>          | <b>0</b>        |
| <i>Monitoring - The pit monitoring costs are the same as for the Monitoring Module B, and are not included here.</i> |                               |          |       |                     |                         |                 |
| <i>Capping</i>   |                               |          |       |                     |                         |                 |
| Title I/II design  | Reports                       | 1        | ea    |                     | 150,000                 |                 |
| Contractor/third party design  | Reports                       | 1        | ea    |                     | 22,500                  |                 |
| Post-closure plan  | Reports                       | 1        | ea    |                     | 50,000                  |                 |
| Construction contractor  | Area                          | 90000    | sq.ft | 629,100             |                         |                 |
| CQA contractor   | Area                          | 90000    | sq.ft | 82,120              |                         |                 |
| Title III design support   | Labor                         | 1        | ls    | 10,000              |                         |                 |
| Construction project management  | Labor                         | 1        | ls    | 82,120              |                         |                 |
| Annual maintenance   | Labor                         | 1        | ls    |                     |                         | 10,000          |
| <b>Subtotal costs</b>  |                               |          |       | <b>803,340</b>      | <b>222,500</b>          | <b>10,000</b>   |
| <i>Excavation with offsite disposal</i>  |                               |          |       |                     |                         |                 |
| Remedial design report   | Reports                       | 1        | ea    |                     | 31,070                  |                 |
| Permitting   | Permits                       | 1        | ea    |                     | 9,160                   |                 |
| Excavate - Fixed Costs (See Note A)  | Excavation                    | 1        | ea    | 153,502             |                         |                 |
| Excavate - Volume Dependent Costs  | Volume                        | 25412    | cy    | 7,166,184           |                         |                 |
| Low level waste disposal   | Cubic Yards                   | 25412    | cy    | 14,078,248          |                         |                 |
| <b>Subtotal costs</b>  |                               |          |       | <b>21,397,934</b>   | <b>40,230</b>           | <b>0</b>        |
| <b>Cost summary</b>  |                               |          |       |                     |                         |                 |
|  | <b>Waste Characterization</b> |          |       | <b>Capping</b>      | <b>Offsite disposal</b> |                 |
| <b>Capital costs</b>   | <b>\$252,000</b>              |          |       | <b>\$1,026,000</b>  | <b>Excavation</b>       |                 |
| <b>Present worth of O&amp;M costs</b>  | <b>\$0</b>                    |          |       | <b>\$154,000</b>    | <b>\$0</b>              |                 |
| <b>Total present worth costs</b>   | <b>\$252,000</b>              |          |       | <b>\$1,180,000</b>  | <b>\$21,438,000</b>     |                 |

<sup>a</sup> O&M assumes 30 years of monitoring.

Note A: Fixed costs include mob/demob costs for excavations at Pit 2 area and these are assigned to the Pit 2 excavation. There are costs for excavation confirmation sampling and analysis which are deem fixed but do not exceed about \$28,000.

## Building 854 (Operable Unit 6)

**Table D-1.29. Module B - Monitoring of ground and surface water.**

| <b>Activity</b>                                   | <b>Parameter</b>            | <b>Quantity</b> | <b>Unit</b>      | <b>Direct<br/>capital (\$)</b> | <b>Indirect<br/>capital (\$)</b> | <b>Annual<br/>O&amp;M (\$)</b> |
|---|-----------------------------|-----------------|------------------|--------------------------------|----------------------------------|--------------------------------|
| <i>Monitoring</i>                                 |                             |                 |                  |                                |                                  |                                |
| Water levels                                      | Wells measured quarterly    | 14              | ea               |                                |                                  | 1,134                          |
| Water quality sampling/analysis                   | Wells sampled quarterly     | 14              | ea               |                                |                                  | 35,252                         |
| Surface water quality sampling/analysis           | Locations sampled quarterly | 2               | ea               |                                |                                  | 4,858                          |
| Data analysis & representation                    | Labor                       | 200             | hr               |                                |                                  | 18,400                         |
| Pump maintenance or replacement                   | Wells                       | 14              | ea               |                                |                                  | 1,862                          |
| <b>Subtotal costs</b>                             |                             |                 |                  | <b>0</b>                       | <b>0</b>                         | <b>61,506</b>                  |
| <b>Total costs</b>                                |                             |                 |                  | <b>0</b>                       | <b>0</b>                         | <b>61,506</b>                  |
| <b>Cost summary</b>                               |                             |                 |                  |                                |                                  |                                |
| <b>Capital costs</b>                              |                             |                 | <b>\$0</b>       |                                |                                  |                                |
| <b>Present worth of O&amp;M costs<sup>a</sup></b> |                             |                 | <b>\$945,000</b> |                                |                                  |                                |
| <b>Total present worth costs</b>                  |                             |                 | <b>\$945,000</b> |                                |                                  |                                |

<sup>a</sup> O&M assumes 30 years of monitoring.

## Building 854 (Operable Unit 6)

Table D-1.30. Module C - Risk and Hazard Management.

| Activity  | Parameter | Quantity | Unit | Direct capital (\$) | Indirect capital (\$) | Annual O&M (\$) |
|---|-----------|----------|------|---------------------|-----------------------|-----------------|
| <i>Institutional Controls</i>                     |           |          |      |                     |                       |                 |
| Prepare Building Occupancy and Land Use Plan      | Plan      | 1        | ea   |                     | 3,663                 |                 |
| Review Building Occupancy and Land Use Plan       | Report    | 0.2      | ea   |                     |                       | 733             |
| Install warning signs                             | Signs     | 1        | lot  | 535                 |                       |                 |
| <b>Subtotal costs</b>                             |           |          |      | <b>535</b>          | <b>3,663</b>          | <b>733</b>      |
| <i>Risk and Hazard Monitoring</i>                 |           |          |      |                     |                       |                 |
| Prepare Risk and Hazard Monitoring Plan           | Plan      | 1        | ea   |                     | 10,990                |                 |
| Sample ambient air (VOCs)                         | Location  | 2        | ea   |                     |                       | 2,898           |
| Sample surface soil (PCBs)                        | Location  | 1        | ea   |                     |                       | 477             |
| Conduct wildlife survey                           | Survey    | 2        | ea   |                     |                       | 3,297           |
| Prepare Risk and Hazard and RAO Compliance Report | Report    | 1        | ea   |                     |                       | 6,960           |
| <b>Subtotal costs</b>                             |           |          |      | <b>0</b>            | <b>10,990</b>         | <b>13,631</b>   |
| <i>Occupational Safety Procedures</i>             |           |          |      |                     |                       |                 |
| Prepare Occupational Safety Procedures            | Plan      | 1        | ea   |                     | 2,381                 |                 |
| <b>Subtotal costs</b>                             |           |          |      | <b>0</b>            | <b>2,381</b>          | <b>0</b>        |
| <b>Total costs</b>                                |           |          |      | <b>535</b>          | <b>17,034</b>         | <b>14,364</b>   |
| <b>Cost summary</b>                               |           |          |      |                     |                       |                 |
| <b>Capital costs</b>                              |           |          |      | <b>\$18,000</b>     |                       |                 |
| <b>Present worth of O&amp;M costs<sup>a</sup></b> |           |          |      | <b>\$221,000</b>    |                       |                 |
| <b>Total present worth costs</b>                  |           |          |      | <b>\$239,000</b>    |                       |                 |

<sup>a</sup> O&M assumes 30 years of risk and hazard management.

## Building 854 (Operable Unit 6)

Table D-1.30. Module C - Risk and Hazard Management.

| Activity  | Parameter | Quantity | Unit | Direct capital (\$) | Indirect capital (\$) | Annual O&M (\$) |
|---|-----------|----------|------|---------------------|-----------------------|-----------------|
| <i>Institutional Controls</i>                     |           |          |      |                     |                       |                 |
| Prepare Building Occupancy and Land Use Plan      | Plan      | 1        | ea   |                     | 3,663                 |                 |
| Review Building Occupancy and Land Use Plan       | Report    | 0.2      | ea   |                     |                       | 733             |
| Install warning signs                             | Signs     | 1        | lot  | 535                 |                       |                 |
| <b>Subtotal costs</b>                             |           |          |      | <b>535</b>          | <b>3,663</b>          | <b>733</b>      |
| <i>Risk and Hazard Monitoring</i>                 |           |          |      |                     |                       |                 |
| Prepare Risk and Hazard Monitoring Plan           | Plan      | 1        | ea   |                     | 10,990                |                 |
| Sample ambient air (VOCs)                         | Location  | 2        | ea   |                     |                       | 2,898           |
| Sample surface soil (PCBs)                        | Location  | 1        | ea   |                     |                       | 477             |
| Conduct wildlife survey                           | Survey    | 2        | ea   |                     |                       | 3,297           |
| Prepare Risk and Hazard and RAO Compliance Report | Report    | 1        | ea   |                     |                       | 6,960           |
| <b>Subtotal costs</b>                             |           |          |      | <b>0</b>            | <b>10,990</b>         | <b>13,631</b>   |
| <i>Occupational Safety Procedures</i>             |           |          |      |                     |                       |                 |
| Prepare Occupational Safety Procedures            | Plan      | 1        | ea   |                     | 2,381                 |                 |
| <b>Subtotal costs</b>                             |           |          |      | <b>0</b>            | <b>2,381</b>          | <b>0</b>        |
| <b>Total costs</b>                                |           |          |      | <b>535</b>          | <b>17,034</b>         | <b>14,364</b>   |
| <b>Cost summary</b>                               |           |          |      |                     |                       |                 |
| <b>Capital costs</b>                              |           |          |      | <b>\$18,000</b>     |                       |                 |
| <b>Present worth of O&amp;M costs<sup>a</sup></b> |           |          |      | <b>\$221,000</b>    |                       |                 |
| <b>Total present worth costs</b>                  |           |          |      | <b>\$239,000</b>    |                       |                 |

<sup>a</sup> O&M assumes 30 years of risk and hazard management.

## Building 854 (Operable Unit 6)

Table D-1.31. Module D - Ground water and soil vapor extraction and treatment of VOCs and nitrate.

| Activity  | Parameter           | Quantity | Unit | Direct capital (\$) | Indirect capital (\$) | Annual O&M (\$) |
|---|---------------------|----------|------|---------------------|-----------------------|-----------------|
| <i>Install Ground Water and SVE Wellfield</i>     |                     |          |      |                     |                       |                 |
| Drilling preparation                              | New wells           | 13       | ea   | 33,982              |                       |                 |
| Drilling (water wells)                            | New wells           | 7        | ea   | 28,357              |                       |                 |
| Drilling footage (water wells)                    | Avg. depth of wells | 160      | ft   | 197,120             |                       |                 |
| Drilling (vapor wells)                            | New wells           | 6        | ea   | 24,306              |                       |                 |
| Drilling footage (vapor wells)                    | Avg. depth of wells | 30       | ft   | 31,680              |                       |                 |
| Well design and construction                      | New wells           | 13       | ea   | 112,385             |                       |                 |
| Hydraulic testing                                 | Pump tests          | 9        | ea   |                     | 113,670               |                 |
| Soil vapor testing                                | SVE tests           | 4        | ea   |                     | 48,116                |                 |
| <b>Subtotal costs</b>                             |                     |          |      | <b>427,830</b>      | <b>161,786</b>        | <b>0</b>        |
| <i>Design and Construct Remediation System</i>    |                     |          |      |                     |                       |                 |
| Remedial design report                            | Reports             | 1        | ea   |                     | 31,071                |                 |
| Data analysis & representation                    | Labor               | 200      | hr   |                     | 18,400                |                 |
| Modeling  | Labor               | 200      | hr   |                     | 18,400                |                 |
| Permitting  | Permits             | 1        | ea   |                     | 9,158                 |                 |
| Site Preparation                                  | GWTU                | 1        | ea   | 150,000             |                       |                 |
| Construct treatment system (B854-TF1)             | GWTU-GBI-SVE        | 1        | ea   | 364,517             |                       |                 |
| Site Preparation                                  | SWAT                | 1        | ea   | 50,000              |                       |                 |
| Construct treatment system (B854-TF2)             | SWAT-GBI            | 1        | ea   | 187,433             |                       |                 |
| Construct pipeline                                | Length of pipeline  | 900      | ft   | 142,200             |                       |                 |
| Hook up wells                                     | Wells               | 15       | ea   | 301,530             |                       |                 |
| <b>Subtotal costs</b>                             |                     |          |      | <b>1,195,680</b>    | <b>77,029</b>         | <b>0</b>        |
| <i>O&amp;M - B854-TF1</i>                         |                     |          |      |                     |                       |                 |
| Control/inst. calibration and maintenance         | Treatment systems   | 1        | ea   |                     |                       | 69,804          |
| Mechanical O&M (GWTU)                             | Treatment systems   | 1        | ea   |                     |                       | 46,724          |
| Facility documentation and data collection        | Treatment systems   | 1        | ea   |                     |                       | 32,013          |
| Extraction well sampling & analysis               | Extraction wells    | 12       | ea   |                     |                       | 21,216          |
| Remedial system permit report                     | Treatment systems   | 1        | ea   |                     |                       | 34,124          |
| Dispose of GW GAC canisters (200 lb)              | Canisters           | 2        | ea   |                     |                       | 606             |
| Dispose of SVE GAC canisters (140 lb)             | Canisters           | 3        | ea   |                     |                       | 2,133           |
| Manage wellfield flow                             | Treatment systems   | 1        | ea   |                     |                       | 18,316          |
| <b>Subtotal costs</b>                             |                     |          |      | <b>0</b>            | <b>0</b>              | <b>224,936</b>  |
| <i>O&amp;M - B854-TF2</i>                         |                     |          |      |                     |                       |                 |
| Control/inst. calibration and maintenance         | Treatment systems   | 1        | ea   |                     |                       | 83,632          |
| Mechanical O&M (SWAT)                             | Treatment systems   | 1        | ea   |                     |                       | 52,221          |
| Facility documentation and data collection        | Treatment systems   | 1        | ea   |                     |                       | 32,013          |
| Extraction well sampling & analysis               | Extraction wells    | 3        | ea   |                     |                       | 5,304           |
| Dispose of GW GAC canisters (200 lb)              | Canisters           | 0.2      | ea   |                     |                       | 61              |
| <b>Subtotal costs</b>                             |                     |          |      | <b>0</b>            | <b>0</b>              | <b>173,231</b>  |
| <b>Total costs</b>                                |                     |          |      | <b>1,623,510</b>    | <b>238,815</b>        | <b>398,167</b>  |
| <b>Cost summary</b>                               |                     |          |      |                     |                       |                 |
| <b>Capital costs</b>                              |                     |          |      | <b>\$1,862,000</b>  |                       |                 |
| <b>Present worth of O&amp;M costs<sup>a</sup></b> |                     |          |      | <b>\$6,104,000</b>  |                       |                 |
| <b>Total present worth costs</b>                  |                     |          |      | <b>\$7,966,000</b>  |                       |                 |

<sup>a</sup> O&M assumes 30 years of ground water extraction, and 10 years of soil vapor extraction.

## Building 832 Canyon (Operable Unit 7)

**Table D-1.32. Module B - Monitoring of ground and surface water.**

| Activity  | Parameter                   | Quantity | Unit       | Direct capital (\$) | Indirect capital (\$) | Annual O&M (\$) |
|---|-----------------------------|----------|------------|---------------------|-----------------------|-----------------|
| <i>Monitoring</i>                                 |                             |          |            |                     |                       |                 |
| Water levels                                      | Wells measured quarterly    | 51       | ea         |                     |                       | 4,131           |
| Water quality sampling/analysis                   | Wells sampled quarterly     | 51       | ea         |                     |                       | 128,418         |
| Surface water quality sampling/analysis           | Locations sampled quarterly | 1        | ea         |                     |                       | 2,429           |
| Data analysis & representation                    | Labor                       | 200      | hr         |                     |                       | 18,400          |
| Pump maintenance or replacement                   | Wells                       | 51       | ea         |                     |                       | 6,783           |
| <b>Subtotal costs</b>                             |                             |          |            | <b>0</b>            | <b>0</b>              | <b>160,161</b>  |
| <b>Total costs</b>                                |                             |          |            | <b>0</b>            | <b>0</b>              | <b>160,161</b>  |
| <u><b>Cost summary</b></u>                        |                             |          |            |                     |                       |                 |
| <b>Capital costs</b>                              |                             |          | <b>\$0</b> |                     |                       |                 |
| <b>Present worth of O&amp;M costs<sup>a</sup></b> |                             |          |            | <b>\$2,462,000</b>  |                       |                 |
| <b>Total present worth costs</b>                  |                             |          |            | <b>\$2,462,000</b>  |                       |                 |

<sup>a</sup> O&M assumes 30 years of monitoring.

## Building 832 Canyon (Operable Unit 7)

Table D-1.33. Module C - Risk and Hazard Management.

| Activity  | Parameter | Quantity | Unit | Direct capital (\$) | Indirect capital (\$) | Annual O&M (\$) |
|---|-----------|----------|------|---------------------|-----------------------|-----------------|
| <i>Institutional Controls</i>                     |           |          |      |                     |                       |                 |
| Prepare Building Occupancy and Land Use Plan      | Plan      | 1        | ea   |                     | 3,663                 |                 |
| Review Building Occupancy and Land Use Plan       | Report    | 0.2      | ea   |                     |                       | 733             |
| Install warning signs                             | Signs     | 1        | lot  | 535                 |                       |                 |
| <b>Subtotal costs</b>                             |           |          |      | <b>535</b>          | <b>3,663</b>          | <b>733</b>      |
| <i>Risk and Hazard Monitoring</i>                 |           |          |      |                     |                       |                 |
| Prepare Risk and Hazard Monitoring Plan           | Plan      | 1        | ea   |                     | 10,990                |                 |
| Sample ambient air (VOCs)                         | Location  | 3        | ea   |                     |                       | 4,346           |
| Prepare Risk and Hazard and RAO Compliance Report | Report    | 1        | ea   |                     |                       | 6,960           |
| <b>Subtotal costs</b>                             |           |          |      | <b>0</b>            | <b>10,990</b>         | <b>11,306</b>   |
| <i>Occupational Safety Procedures</i>             |           |          |      |                     |                       |                 |
| Prepare Occupational Safety Procedures            | Plan      | 1        | ea   |                     | 2,381                 |                 |
| <b>Subtotal costs</b>                             |           |          |      | <b>0</b>            | <b>2,381</b>          | <b>0</b>        |
| <b>Total costs</b>                                |           |          |      | <b>535</b>          | <b>17,034</b>         | <b>12,039</b>   |
| <b>Cost summary</b>                               |           |          |      |                     |                       |                 |
| <b>Capital costs</b>                              |           |          |      | <b>\$18,000</b>     |                       |                 |
| <b>Present worth of O&amp;M costs<sup>a</sup></b> |           |          |      | <b>\$185,000</b>    |                       |                 |
| <b>Total present worth costs</b>                  |           |          |      | <b>\$203,000</b>    |                       |                 |

<sup>a</sup> O&M assumes 30 years of risk and hazard management.

## Building 832 Canyon (Operable Unit 7)

**Table D-1.34. Module D - Ground water and soil vapor extraction and treatment of VOCs, perchlorate, and nitrate at Building 832.**

| Activity  | Parameter           | Quantity | Unit | Direct capital (\$) | Indirect capital (\$) | Annual O&M (\$) |
|---|---------------------|----------|------|---------------------|-----------------------|-----------------|
| <i>Install Ground Water and SVE Wellfield</i>     |                     |          |      |                     |                       |                 |
| Drilling preparation                              | New wells           | 1        | ea   | 2,614               |                       |                 |
| Drilling (water wells)                            | New wells           | 1        | ea   | 4,051               |                       |                 |
| Drilling footage (water wells)                    | Avg. depth of wells | 40       | ft   | 7,040               |                       |                 |
| Well design and construction                      | New wells           | 1        | ea   | 8,645               |                       |                 |
| Hydraulic testing                                 | Pump tests          | 8        | ea   |                     | 101,040               |                 |
| Soil vapor testing                                | SVE tests           | 4        | ea   |                     | 48,116                |                 |
| <b>Subtotal costs</b>                             |                     |          |      | <b>22,350</b>       | <b>149,156</b>        | <b>0</b>        |
| <i>Design and Construct Remediation System</i>    |                     |          |      |                     |                       |                 |
| Remedial design report                            | Reports             | 1        | ea   |                     | 31,071                |                 |
| Data analysis & representation                    | Labor               | 200      | hr   |                     | 18,400                |                 |
| Modeling  | Labor               | 200      | hr   |                     | 18,400                |                 |
| Permitting  | Permits             | 1        | ea   |                     | 9,158                 |                 |
| Site Preparation                                  | GWTU                | 1        | ea   | 150,000             |                       |                 |
| Construct treatment system (B832-TF1)             | GWTU-GBI-SVE        | 1        | ea   | 364,517             |                       |                 |
| Site Preparation                                  | SWAT                | 2        | ea   | 100,000             |                       |                 |
| Construct treatment system (B832-TF2)             | SWAT-GBI            | 1        | ea   | 187,433             |                       |                 |
| Construct treatment system (B832-TF3)             | SWAT-GBI            | 1        | ea   | 187,433             |                       |                 |
| Construct pipeline                                | Length of pipeline  | 775      | ft   | 122,450             |                       |                 |
| Hook up wells                                     | Wells               | 14       | ea   | 281,428             |                       |                 |
| <b>Subtotal costs</b>                             |                     |          |      | <b>1,393,261</b>    | <b>77,029</b>         | <b>0</b>        |
| <i>O&amp;M - B832-TF1</i>                         |                     |          |      |                     |                       |                 |
| Control/inst. calibration and maintenance         | Treatment systems   | 1        | ea   |                     |                       | 69,804          |
| Mechanical O&M (GWTU)                             | Treatment systems   | 1        | ea   |                     |                       | 46,724          |
| Facility documentation and data collection        | Treatment systems   | 1        | ea   |                     |                       | 32,013          |
| Extraction well sampling & analysis               | Extraction wells    | 10       | ea   |                     |                       | 17,680          |
| Remedial system permit report                     | Treatment systems   | 1        | ea   |                     |                       | 34,124          |
| Dispose of GW GAC canisters (200 lb)              | Canisters           | 1        | ea   |                     |                       | 303             |
| Dispose of SVE GAC canisters (140 lb)             | Canisters           | 2        | ea   |                     |                       | 1,422           |
| Manage wellfield flow                             | Treatment systems   | 1        | ea   |                     |                       | 18,316          |
|   |                     |          |      | <b>0</b>            | <b>0</b>              | <b>220,386</b>  |
| <i>O&amp;M - B832-TF2 and B832-TF3</i>            |                     |          |      |                     |                       |                 |
| Control/inst. calibration and maintenance         | Treatment systems   | 2        | ea   |                     |                       | 167,264         |
| Mechanical O&M (SWAT)                             | Treatment systems   | 2        | ea   |                     |                       | 104,442         |
| Facility documentation and data collection        | Treatment systems   | 2        | ea   |                     |                       | 64,026          |
| Extraction well sampling & analysis               | Extraction wells    | 4        | ea   |                     |                       | 7,072           |
| Dispose of GW GAC canisters (200 lb)              | Canisters           | 1        | ea   |                     |                       | 303             |
| <b>Subtotal costs</b>                             |                     |          |      | <b>0</b>            | <b>0</b>              | <b>343,107</b>  |
| <b>Total costs</b>                                |                     |          |      | <b>1,415,611</b>    | <b>226,185</b>        | <b>563,493</b>  |
| <b>Cost summary</b>                               |                     |          |      |                     |                       |                 |
| <b>Capital costs</b>                              |                     |          |      | <b>\$1,642,000</b>  |                       |                 |
| <b>Present worth of O&amp;M costs<sup>a</sup></b> |                     |          |      | <b>\$8,651,000</b>  |                       |                 |
| <b>Total present worth costs</b>                  |                     |          |      | <b>\$10,293,000</b> |                       |                 |

<sup>a</sup> O&M assumes 30 years of ground water extraction, and 10 years of soil vapor extraction.



## Building 832 Canyon (Operable Unit 7)

**Table D-1.35. Module E - Ground water and soil vapor extraction and treatment of VOCs, perchlorate, and nitrate at Building 830.**

| Activity  | Parameter           | Quantity | Unit | Direct capital (\$) | Indirect capital (\$) | Annual O&M (\$) |
|---|---------------------|----------|------|---------------------|-----------------------|-----------------|
| <i>Install Ground Water and SVE Wellfield</i>     |                     |          |      |                     |                       |                 |
| Drilling preparation                              | New wells           | 6        | ea   | 15,684              |                       |                 |
| Drilling (shallow wells)                          | New wells           | 4        | ea   | 16,204              |                       |                 |
| Drilling footage (shallow wells)                  | Avg. depth of wells | 50       | ft   | 35,200              |                       |                 |
| Drilling (deep wells)                             | New wells           | 2        | ea   | 8,102               |                       |                 |
| Drilling footage (deep wells)                     | Avg. depth of wells | 100      | ft   | 35,200              |                       |                 |
| Well design and construction                      | New wells           | 6        | ea   | 51,870              |                       |                 |
| Hydraulic testing                                 | Pump tests          | 11       | ea   |                     | 138,930               |                 |
| Soil vapor testing                                | SVE tests           | 4        | ea   |                     | 48,116                |                 |
| <b>Subtotal costs</b>                             |                     |          |      | <b>162,260</b>      | <b>187,046</b>        | <b>0</b>        |
| <i>Design and Construct Remediation System</i>    |                     |          |      |                     |                       |                 |
| Remedial design report                            | Reports             | 1        | ea   |                     | 31,071                |                 |
| Data analysis & representation                    | Labor               | 200      | hr   |                     | 18,400                |                 |
| Modeling  | Labor               | 200      | hr   |                     | 18,400                |                 |
| Permitting  | Permits             | 1        | ea   |                     | 9,158                 |                 |
| Site Preparation                                  | GWTU                | 1        | ea   | 150,000             |                       |                 |
| Construct treatment system (B830-TF1)             | GWTU-GBI-SVE        | 1        | ea   | 364,517             |                       |                 |
| Site Preparation                                  | SWAT                | 2        | ea   | 100,000             |                       |                 |
| Construct treatment system (B830-TF2)             | SWAT-GBI            | 1        | ea   | 187,433             |                       |                 |
| Construct treatment system (B830-TF3)             | SWAT-GBI            | 1        | ea   | 187,433             |                       |                 |
| Construct pipeline                                | Length of pipeline  | 1,010    | ft   | 159,580             |                       |                 |
| Hook up wells                                     | Wells               | 15       | ea   | 301,530             |                       |                 |
| <b>Subtotal costs</b>                             |                     |          |      | <b>1,450,493</b>    | <b>77,029</b>         | <b>0</b>        |
| <i>O&amp;M - B830-TF1</i>                         |                     |          |      |                     |                       |                 |
| Control/inst. calibration and maintenance         | Treatment systems   | 1        | ea   |                     |                       | 69,804          |
| Mechanical O&M (GWTU)                             | Treatment systems   | 1        | ea   |                     |                       | 46,724          |
| Facility documentation and data collection        | Treatment systems   | 1        | ea   |                     |                       | 32,013          |
| Extraction well sampling & analysis               | Extraction wells    | 10       | ea   |                     |                       | 17,680          |
| Remedial system permit report                     | Treatment systems   | 1        | ea   |                     |                       | 34,124          |
| Dispose of GW GAC canisters (200 lb)              | Canisters           | 7        | ea   |                     |                       | 2,121           |
| Dispose of SVE GAC canisters (140 lb)             | Canisters           | 12       | ea   |                     |                       | 8,532           |
| Manage wellfield flow                             | Treatment systems   | 1        | ea   |                     |                       | 18,316          |
| <b>Subtotal costs</b>                             |                     |          |      | <b>0</b>            | <b>0</b>              | <b>229,314</b>  |
| <i>O&amp;M - B830-TF2 and B830-TF3</i>            |                     |          |      |                     |                       |                 |
| Control/inst. calibration and maintenance         | Treatment systems   | 2        | ea   |                     |                       | 167,264         |
| Mechanical O&M (SWAT)                             | Treatment systems   | 2        | ea   |                     |                       | 104,442         |
| Facility documentation and data collection        | Treatment systems   | 2        | ea   |                     |                       | 64,026          |
| Extraction well sampling & analysis               | Extraction wells    | 5        | ea   |                     |                       | 8,840           |
| Dispose of GW GAC canisters (200 lb)              | Canisters           | 1        | ea   |                     |                       | 303             |
| <b>Subtotal costs</b>                             |                     |          |      | <b>0</b>            | <b>0</b>              | <b>344,875</b>  |
| <b>Total costs</b>                                |                     |          |      | <b>1,612,753</b>    | <b>264,075</b>        | <b>574,189</b>  |
| <b>Cost summary</b>                               |                     |          |      |                     |                       |                 |
| <b>Capital costs</b>                              |                     |          |      | <b>\$1,877,000</b>  |                       |                 |
| <b>Present worth of O&amp;M costs<sup>a</sup></b> |                     |          |      | <b>\$8,761,000</b>  |                       |                 |
| <b>Total present worth costs</b>                  |                     |          |      | <b>\$10,638,000</b> |                       |                 |

<sup>a</sup> O&M assumes 30 years of ground water extraction, and 10 years of soil vapor extraction.

## Building 832 Canyon (Operable Unit 7)

**Table D-1.36. Module F - Downgradient ground water extraction using a siphon with ex situ treatment of VOCs by iron filings.**

| Activity  | Parameter           | Quantity | Unit | Direct capital (\$) | Indirect capital (\$) | Annual O&M (\$) |
|---|---------------------|----------|------|---------------------|-----------------------|-----------------|
| <i>Install Ground Water and SVE Wellfield</i>     |                     |          |      |                     |                       |                 |
| Drilling preparation                              | New wells           | 6        | ea   | 15,684              |                       |                 |
| Drilling  | New wells           | 6        | ea   | 24,306              |                       |                 |
| Drilling footage                                  | Avg. depth of wells | 70       | ft   | 73,920              |                       |                 |
| Well design and construction                      | New wells           | 6        | ea   | 51,870              |                       |                 |
| Hydraulic testing                                 | Pump tests          | 5        | ea   |                     | 63,150                |                 |
| <b>Subtotal costs</b>                             |                     |          |      | <b>165,780</b>      | <b>63,150</b>         | <b>0</b>        |
| <i>Design and Construct Remediation System</i>    |                     |          |      |                     |                       |                 |
| Remedial design report                            | Reports             | 1        | ea   |                     | 31,070                |                 |
| Data analysis & representation                    | Labor               | 200      | hr   |                     | 18,400                |                 |
| Modeling  | Labor               | 200      | hr   |                     | 18,400                |                 |
| Bench and field column tests                      | Labor               | 200      | hr   |                     | 18,400                |                 |
| Permitting  | Permits             | 1        | ea   |                     | 9,158                 |                 |
| Construct treatment system                        | Treatment system    | 1        | ea   | 95,000              |                       |                 |
| Start-up testing                                  | Labor               | 200      | hr   |                     | 18,400                |                 |
| Construct pipeline                                | Length of pipeline  | 2,000    | ft   | 204,000             |                       |                 |
| Hook up wells                                     | Wells               | 4        | ea   | 80,408              |                       |                 |
| <b>Subtotal costs</b>                             |                     | <b>1</b> |      | <b>379,408</b>      | <b>113,828</b>        | <b>0</b>        |
| <i>O&amp;M - B832-TF?</i>                         |                     |          |      |                     |                       |                 |
| Control/inst. calibration and maintenance         | Treatment systems   | 1        | ea   |                     |                       | 17,451          |
| Mechanical O&M (GWTU)                             | Treatment systems   | 1        | ea   |                     |                       | 46,724          |
| Facility documentation and data collection        | Treatment systems   | 1        | ea   |                     |                       | 32,013          |
| Extraction well sampling & analysis               | Treatment systems   | 6        | ea   |                     |                       | 10,608          |
| Remedial system permit report                     | Treatment systems   | 1        | ea   |                     |                       | 34,124          |
| Manage wellfield flow                             | Treatment systems   | 1        | ea   |                     |                       | 18,316          |
| <b>Subtotal costs</b>                             |                     |          |      | <b>0</b>            | <b>0</b>              | <b>159,236</b>  |
| <b>Total costs</b>                                |                     |          |      | <b>545,188</b>      | <b>176,978</b>        | <b>159,236</b>  |
| <b>Cost summary</b>                               |                     |          |      |                     |                       |                 |
| <b>Capital costs</b>                              |                     |          |      | <b>\$722,000</b>    |                       |                 |
| <b>Present worth of O&amp;M costs<sup>a</sup></b> |                     |          |      | <b>\$2,448,000</b>  |                       |                 |
| <b>Total present worth costs</b>                  |                     |          |      | <b>\$3,170,000</b>  |                       |                 |

<sup>a</sup> O&M assumes 30 years of ground water treatment.

## Building 801 and Landfill Pit 8 (Operating Unit 8)

**Table D-1.37. Module B - Monitoring of ground water.**

| Activity  | Parameter                | Quantity | Unit             | Direct capital (\$) | Indirect capital (\$) | Annual O&M (\$) |
|---|--------------------------|----------|------------------|---------------------|-----------------------|-----------------|
| <i>Monitoring</i>                                 |                          |          |                  |                     |                       |                 |
| Water levels                                      | Wells measured quarterly | 6        | ea               |                     |                       | 486             |
| Water quality sampling/analysis                   | Wells sampled quarterly  | 6        | ea               |                     |                       | 15,108          |
| Data analysis & representation                    | Labor                    | 200      | hr               |                     |                       | 18,400          |
| Pump maintenance or replacement                   | Wells                    | 6        | ea               |                     |                       | 798             |
| <b>Subtotal costs</b>                             |                          |          |                  | <b>0</b>            | <b>0</b>              | <b>34,792</b>   |
| <b>Total costs</b>                                |                          |          |                  | <b>0</b>            | <b>0</b>              | <b>34,792</b>   |
| <b>Cost summary</b>                               |                          |          |                  |                     |                       |                 |
| <b>Capital costs</b>                              |                          |          | <b>\$0</b>       |                     |                       |                 |
| <b>Present worth of O&amp;M costs<sup>a</sup></b> |                          |          | <b>\$535,000</b> |                     |                       |                 |
| <b>Total present worth costs</b>                  |                          |          | <b>\$535,000</b> |                     |                       |                 |

<sup>a</sup> O&M assumes 30 years of monitoring.

## Building 801 and Landfill Pit 8 (Operating Unit 8)

Table D-1.38. Module C - Waste characterization with contingent monitoring, capping, or excavation of Landfill Pit 8.

| Activity   | Parameter                     | Quantity           | Unit  | Direct capital (\$)     | Indirect capital (\$) | Annual O&M (\$) |
|--|-------------------------------|--------------------|-------|-------------------------|-----------------------|-----------------|
| <i>Source characterization</i>   |                               |                    |       |                         |                       |                 |
| Characterize landfill pit contents   | Pit                           | 1                  | ea    |                         | 204,999               |                 |
| <b>Subtotal costs</b>  |                               |                    |       | <b>0</b>                | <b>204,999</b>        | <b>0</b>        |
| <i>Monitoring - The pit monitoring costs are the same as for the Monitoring Module B, and are not included here.</i> |                               |                    |       |                         |                       |                 |
| <i>Capping</i>   |                               |                    |       |                         |                       |                 |
| Title I/II design  | Reports                       | 1                  | ea    |                         | 70,000                |                 |
| Contractor/third party design  | Reports                       | 1                  | ea    |                         | 10,500                |                 |
| Post-closure plan  | Reports                       | 1                  | ea    |                         | 50,000                |                 |
| Construction contractor  | Area                          | 105000             | sq.ft | 698,250                 |                       |                 |
| CQA contractor   | Area                          | 105000             | sq.ft | 89,020                  |                       |                 |
| Title III design support   | Labor                         | 1                  | ls    | 10,000                  |                       |                 |
| Construction project management  | Labor                         | 1                  | ls    | 89,020                  |                       |                 |
| Annual maintenance   | Labor                         | 1                  | ls    |                         |                       | 10,000          |
| <b>Subtotal costs</b>  |                               |                    |       | <b>886,290</b>          | <b>130,500</b>        | <b>10,000</b>   |
| <i>Excavation with offsite disposal</i>  |                               |                    |       |                         |                       |                 |
| Remedial design report   | Reports                       | 1                  | ea    |                         | 31,071                |                 |
| Permitting   | Permits                       | 1                  | ea    |                         | 9,158                 |                 |
| Excavate - Fixed Costs (See Note A)  | Excavation                    | 1                  | ea    | 182,853                 |                       |                 |
| Excavate - Volume Dependent Costs  | Volume                        | 24700              | cy    | 6,965,400               |                       |                 |
| Low level waste disposal   | Volume                        | 24700              | cy    | 13,683,800              |                       |                 |
| <b>Subtotal costs</b>  |                               |                    |       | <b>20,832,053</b>       | <b>40,229</b>         | <b>0</b>        |
|  |                               |                    |       | <i>Offsite disposal</i> |                       |                 |
| <b>Cost summary</b>  | <b>Waste Characterization</b> | <b>Capping</b>     |       | <b>Excavation</b>       |                       |                 |
| Capital costs  | \$205,000                     | \$1,017,000        |       | \$20,872,000            |                       |                 |
| Present worth of O&M costs   | \$0                           | \$154,000          |       | \$0                     |                       |                 |
| <b>Total present worth costs</b>   | <b>\$205,000</b>              | <b>\$1,171,000</b> |       | <b>\$20,872,000</b>     |                       |                 |

<sup>a</sup> O&M assumes 30 years of monitoring.

Note A: Fixed costs include mob/demob costs for excavations at Pit 8 area and these are assigned to the Pit 8 excavation. There are costs for excavation confirmation sampling and analysis which are deemed fixed but do not exceed about \$57,000.

## Building 833 (Operating Unit 8)

Table D-1.39. Module B - Monitoring of ground water.

| Activity                                | Parameter                | Quantity | Unit | Direct capital (\$) | Indirect capital (\$) | Annual O&M (\$) |
|---|--------------------------|----------|------|---------------------|-----------------------|-----------------|
| <i>Monitoring</i>                       |                          |          |      |                     |                       |                 |
| Water levels                            | Wells measured quarterly | 9        | ea   |                     |                       | 729             |
| Water quality sampling/analysis         | Wells sampled quarterly  | 9        | ea   |                     |                       | 22,662          |
| Data analysis & representation          | Labor                    | 200      | hr   |                     |                       | 18,400          |
| Pump maintenance or replacement         | Wells                    | 9        | ea   |                     |                       | 1,197           |
| <b>Subtotal costs</b>                   |                          |          |      | <b>0</b>            | <b>0</b>              | <b>42,988</b>   |
| <b>Total costs</b>                      |                          |          |      | <b>0</b>            | <b>0</b>              | <b>42,988</b>   |
| <b>Cost summary</b>                     |                          |          |      |                     |                       |                 |
| Capital costs                           | \$0                      |          |      |                     |                       |                 |
| Present worth of O&M costs <sup>a</sup> | \$661,000                |          |      |                     |                       |                 |
| <b>Total present worth costs</b>        | <b>\$661,000</b>         |          |      |                     |                       |                 |

<sup>a</sup> O&M assumes 30 years of monitoring.

## Building 833 (Operating Unit 8)

Table D-1.40. Module C - Risk and Hazard Management.

| Activity  | Parameter | Quantity | Unit | Direct capital (\$) | Indirect capital (\$) | Annual O&M (\$) |
|---|-----------|----------|------|---------------------|-----------------------|-----------------|
| <i>Institutional Controls</i>                     |           |          |      |                     |                       |                 |
| Prepare Building Occupancy and Land Use Plan      | Plan      | 1        | ea   |                     | 3,663                 |                 |
| Review Building Occupancy and Land Use Plan       | Report    | 0.2      | ea   |                     |                       | 733             |
| Install warning signs                             | Signs     | 1        | lot  | 535                 |                       |                 |
| <b>Subtotal costs</b>                             |           |          |      | <b>535</b>          | <b>3,663</b>          | <b>733</b>      |
| <i>Risk and Hazard Monitoring</i>                 |           |          |      |                     |                       |                 |
| Prepare Risk and Hazard Monitoring Plan           | Plan      | 1        | ea   |                     | 10,990                |                 |
| Sample ambient air (VOCs)                         | Location  | 1        | ea   |                     |                       | 1,449           |
| Prepare Risk and Hazard and RAO Compliance Report | Report    | 1        | ea   |                     |                       | 6,960           |
| <b>Subtotal costs</b>                             |           |          |      | <b>0</b>            | <b>10,990</b>         | <b>8,409</b>    |
| <i>Occupational Safety Procedures</i>             |           |          |      |                     |                       |                 |
| Prepare Occupational Safety Procedures            | Plan      | 1        | ea   |                     | 2,381                 |                 |
| <b>Subtotal costs</b>                             |           |          |      | <b>0</b>            | <b>2,381</b>          | <b>0</b>        |
| <b>Total costs</b>                                |           |          |      | <b>535</b>          | <b>17,034</b>         | <b>9,141</b>    |
| <b><u>Cost summary</u></b>                        |           |          |      |                     |                       |                 |
| <b>Capital costs</b>                              |           |          |      | <b>\$18,000</b>     |                       |                 |
| <b>Present worth of O&amp;M costs<sup>a</sup></b> |           |          |      | <b>\$141,000</b>    |                       |                 |
| <b>Total present worth costs</b>                  |           |          |      | <b>\$159,000</b>    |                       |                 |

<sup>a</sup> O&M assumes 30 years of risk and hazard management.

## Building 833 (Operating Unit 8)

Table D-1.41. Module D - Ground water and soil vapor extraction and treatment of VOCs.

| Activity  | Parameter           | Quantity | Unit | Direct capital (\$) | Indirect capital (\$) | Annual O&M (\$) |
|---|---------------------|----------|------|---------------------|-----------------------|-----------------|
| <i>Install Ground Water and SVE Wellfield</i>     |                     |          |      |                     |                       |                 |
| Drilling preparation                              | New wells           | 4        | ea   | 10,456              |                       |                 |
| Drilling (vapor wells)                            | New wells           | 4        | ea   | 16,204              |                       |                 |
| Drilling footage (vapor wells)                    | Avg. depth of wells | 35       | ft   | 24,640              |                       |                 |
| Well design and construction                      | New wells           | 4        | ea   | 34,580              |                       |                 |
| Hydraulic testing                                 | Pump tests          | 2        | ea   |                     | 25,260                |                 |
| Soil vapor testing                                | SVE tests           | 2        | ea   |                     | 24,058                |                 |
| <b>Subtotal costs</b>                             |                     |          |      | <b>85,880</b>       | <b>49,318</b>         | <b>0</b>        |
| <i>Design and Construct Remediation System</i>    |                     |          |      |                     |                       |                 |
| Remedial design report                            | Reports             | 1        | ea   |                     | 31,071                |                 |
| Data analysis & representation                    | Labor               | 200      | hr   |                     | 18,400                |                 |
| Modeling  | Labor               | 200      | hr   |                     | 18,400                |                 |
| Permitting  | Permits             | 1        | ea   |                     | 9,158                 |                 |
| Site Preparation                                  | GWTU                | 1        | ea   | 150,000             |                       |                 |
| Construct treatment system (B833-TF1)             | GWTU-GAC-SVE        | 1        | ea   | 293,646             |                       |                 |
| Construct pipeline                                | Length of pipeline  | 170      | ft   | 26,860              |                       |                 |
| Hook up wells                                     | Wells               | 6        | ea   | 120,612             |                       |                 |
| <b>Subtotal costs</b>                             |                     |          |      | <b>591,118</b>      | <b>77,029</b>         | <b>0</b>        |
| <i>O&amp;M - B833-TF1</i>                         |                     |          |      |                     |                       |                 |
| Control/inst. calibration and maintenance         | Treatment systems   | 1        | ea   |                     |                       | 34,902          |
| Mechanical O&M (GWTU)                             | Treatment systems   | 1        | ea   |                     |                       | 46,724          |
| Facility documentation and data collection        | Treatment systems   | 1        | ea   |                     |                       | 32,013          |
| Extraction well sampling & analysis               | Extraction wells    | 2        | ea   |                     |                       | 3,536           |
| Remedial system permit report                     | Treatment systems   | 1        | ea   |                     |                       | 34,124          |
| Dispose of GW GAC canisters (200 lb)              | Canisters           | 2        | ea   |                     |                       | 606             |
| Dispose of SVE GAC canisters (140 lb)             | Canisters           | 3        | ea   |                     |                       | 2,133           |
| Manage wellfield flow                             | Treatment systems   | 1        | ea   |                     |                       | 18,316          |
| <b>Subtotal costs</b>                             |                     |          |      | <b>0</b>            | <b>0</b>              | <b>172,354</b>  |
| <b>Total costs</b>                                |                     |          |      | <b>676,998</b>      | <b>126,347</b>        | <b>172,354</b>  |
| <b>Cost summary</b>                               |                     |          |      |                     |                       |                 |
| <b>Capital costs</b>                              |                     |          |      | <b>\$803,000</b>    |                       |                 |
| <b>Present worth of O&amp;M costs<sup>a</sup></b> |                     |          |      | <b>\$2,633,000</b>  |                       |                 |
| <b>Total present worth costs</b>                  |                     |          |      | <b>\$3,436,000</b>  |                       |                 |

<sup>a</sup> O&M assumes 30 years of ground water extraction, and 10 years of soil vapor extraction.

## Building 845 Firing Table and Landfill Pit 9 (Operating Unit 9)

**Table D-1.42. Module B - Monitoring of ground and surface water.**

| Activity  | Parameter                   | Quantity | Unit             | Direct capital (\$) | Indirect capital (\$) | Annual O&M (\$) |
|---|-----------------------------|----------|------------------|---------------------|-----------------------|-----------------|
| <i>Monitoring</i>                                 |                             |          |                  |                     |                       |                 |
| Water levels                                      | Wells measured quarterly    | 4        | ea               |                     |                       | 324             |
| Water quality sampling/analysis                   | Wells sampled quarterly     | 4        | ea               |                     |                       | 10,072          |
| Surface water quality sampling/analysis           | Locations sampled quarterly | 1        | ea               |                     |                       | 2,429           |
| Data analysis & representation                    | Labor                       | 200      | hr               |                     |                       | 18,400          |
| Pump maintenance or replacement                   | Wells                       | 4        | ea               |                     |                       | 532             |
| <b>Subtotal costs</b>                             |                             |          |                  | <b>0</b>            | <b>0</b>              | <b>31,757</b>   |
| <b>Total costs</b>                                |                             |          |                  | <b>0</b>            | <b>0</b>              | <b>31,757</b>   |
| <b>Cost summary</b>                               |                             |          |                  |                     |                       |                 |
| <b>Capital costs</b>                              |                             |          | <b>\$0</b>       |                     |                       |                 |
| <b>Present worth of O&amp;M costs<sup>a</sup></b> |                             |          | <b>\$488,000</b> |                     |                       |                 |
| <b>Total present worth costs</b>                  |                             |          | <b>\$488,000</b> |                     |                       |                 |

<sup>a</sup> O&M assumes 30 years of monitoring.



## Building 845 Firing Table and Landfill Pit 9 (Operating Unit 9)

**Table D-1.43. Module C - Waste characterization with contingent monitoring, capping, or excavation of Landfill Pit 9.**

| Activity   | Parameter                     | Quantity | Unit  | Direct capital (\$)     | Indirect capital (\$) | Annual O&M (\$) |
|--|-------------------------------|----------|-------|-------------------------|-----------------------|-----------------|
| <i>Waste characterization</i>  |                               |          |       |                         |                       |                 |
| Characterize landfill pit contents   | Pit                           | 1        | ea    |                         | 204,999               |                 |
| <b>Subtotal costs</b>  |                               |          |       | <b>0</b>                | <b>204,999</b>        | <b>0</b>        |
| <i>Monitoring - The pit monitoring costs are the same as for the Monitoring Module B, and are not included here.</i> |                               |          |       |                         |                       |                 |
| <i>Capping</i>   |                               |          |       |                         |                       |                 |
| Title I/II design  | Reports                       | 1        | ea    |                         | 70,000                |                 |
| Contractor/third party design  | Reports                       | 1        | ea    |                         | 10,500                |                 |
| Post-closure plan  | Reports                       | 1        | ea    |                         | 50,000                |                 |
| Construction contractor  | Area                          | 20000    | sq.ft | 309,200                 |                       |                 |
| CQA contractor   | Area                          | 20000    | sq.ft | 49,920                  |                       |                 |
| Title III design support   | Labor                         | 1        | ls    | 10,000                  |                       |                 |
| Construction project management  | Labor                         | 1        | ls    | 49,920                  |                       |                 |
| Annual maintenance   | Labor                         | 1        | ls    |                         |                       | 10,000          |
| <b>Subtotal costs</b>  |                               |          |       | <b>419,040</b>          | <b>130,500</b>        | <b>10,000</b>   |
| <i>Excavation with offsite disposal</i>  |                               |          |       |                         |                       |                 |
| Remedial design report   | Reports                       | 1        | ea    |                         | 31,070                |                 |
| Permitting   | Permits                       | 1        | ea    |                         | 9,160                 |                 |
| Excavate - Fixed Costs (See Note A)  | Excavation                    | 1        | ea    | 145,497                 |                       |                 |
| Excavate - Volume Dependent Costs  | Volume                        | 7400     | cy    | 2,086,800               |                       |                 |
| Low level waste disposal   | Cubic Yards                   | 7400     | ea    | 4,099,600               |                       |                 |
| <b>Subtotal costs</b>  |                               |          |       | <b>6,331,897</b>        | <b>40,230</b>         | <b>0</b>        |
|  |                               |          |       | <u>Offsite disposal</u> |                       |                 |
| <u>Cost summary</u>  | <u>Waste Characterization</u> |          |       | <u>Capping</u>          | <u>Excavation</u>     |                 |
| Capital costs  | \$205,000                     |          |       | \$550,000               | \$6,372,000           |                 |
| Present worth of O&M costs   | \$0                           |          |       | \$154,000               | \$0                   |                 |
| <b>Total present worth costs</b>   | <b>\$205,000</b>              |          |       | <b>\$704,000</b>        | <b>\$6,372,000</b>    |                 |

<sup>a</sup>

O&M assumes 30 years of monitoring.

Note A: Fixed costs include mob/demob costs for excavations at Pit 9 area and these are assigned to the Pit 9 excavation. There are costs for excavation confirmation sampling and analysis which are deemed fixed but do not exceed about \$20,000.

## Building 851 Firing Table (Operating Unit 8)

**Table D-1.44. Module B - Monitoring of ground and surface water.**

| Activity  | Parameter                   | Quantity | Unit | Direct capital (\$) | Indirect capital (\$) | Annual O&M (\$) |
|---|-----------------------------|----------|------|---------------------|-----------------------|-----------------|
| <i>Monitoring</i>                                 |                             |          |      |                     |                       |                 |
| Water levels                                      | Wells measured quarterly    | 5        | ea   |                     |                       | 405             |
| Water quality sampling/analysis                   | Wells sampled quarterly     | 5        | ea   |                     |                       | 12,590          |
| Surface water quality sampling/analysis           | Locations sampled quarterly | 1        | ea   |                     |                       | 2,429           |
| Data analysis & representation                    | Labor                       | 200      | hr   |                     |                       | 18,400          |
| Pump maintenance or replacement                   | Wells                       | 5        | ea   |                     |                       | 665             |
| <b>Subtotal costs</b>                             |                             |          |      | <b>0</b>            | <b>0</b>              | <b>34,489</b>   |
| <b>Total costs</b>                                |                             |          |      | <b>0</b>            | <b>0</b>              | <b>34,489</b>   |
| <u><b>Cost summary</b></u>                        |                             |          |      |                     |                       |                 |
| <b>Capital costs</b>                              |                             |          |      | <b>\$0</b>          |                       |                 |
| <b>Present worth of O&amp;M costs<sup>a</sup></b> |                             |          |      | <b>\$530,000</b>    |                       |                 |
| <b>Total present worth costs</b>                  |                             |          |      | <b>\$530,000</b>    |                       |                 |

<sup>a</sup> O&M assumes 30 years of monitoring.

## Building 851 Firing Table (Operating Unit 8)

Table D-1.45. Module C - Ground water extraction and treatment of uranium-238.

| Activity                                       | Parameter           | Quantity | Unit | Direct capital (\$) | Indirect capital (\$) | Annual O&M (\$) |
|--|---------------------|----------|------|---------------------|-----------------------|-----------------|
| <i>Install Ground Water Wellfield</i>          |                     |          |      |                     |                       |                 |
| Drilling preparation                           | New wells           | 2        | ea   | 5,228               |                       |                 |
| Drilling                                       | New wells           | 2        | ea   | 8,102               |                       |                 |
| Drilling footage                               | Avg. depth of wells | 180      | ft   | 63,360              |                       |                 |
| Well design and construction                   | New wells           | 2        | ea   | 17,290              |                       |                 |
| Hydraulic testing                              | Pump tests          | 4        | ea   |                     | 50,520                |                 |
| <b>Subtotal costs</b>                          |                     |          |      | <b>93,980</b>       | <b>50,520</b>         | <b>0</b>        |
| <i>Design and Construct Remediation System</i> |                     |          |      |                     |                       |                 |
| Remedial design report                         | Reports             | 1        | ea   |                     | 31,071                |                 |
| Data analysis & representation                 | Labor               | 200      | hr   |                     | 18,400                |                 |
| Modeling                                       | Labor               | 200      | hr   |                     | 18,400                |                 |
| Permitting                                     | Permits             | 1        | ea   |                     | 9,158                 |                 |
| Site Preparation                               | SWAT                | 1        | ea   | 50,000              |                       |                 |
| Construct treatment system (B851-TF1)          | SWAT-IX             | 1        | ea   | 163,000             |                       |                 |
| Construct pipeline                             | Length of pipeline  | 1,000    | ft   | 158,000             |                       |                 |
| Hook up wells                                  | Wells               | 4        | ea   | 80,408              |                       |                 |
| <b>Subtotal costs</b>                          |                     |          |      | <b>371,000</b>      | <b>77,029</b>         | <b>0</b>        |
| <i>O&amp;M - B851-TF1</i>                      |                     |          |      |                     |                       |                 |
| Control/inst. calibration and maintenance      | Treatment systems   | 1        | ea   |                     |                       | 55,755          |
| Mechanical O&M (SWAT)                          | Treatment systems   | 1        | ea   |                     |                       | 52,221          |
| Facility documentation and data collection     | Treatment systems   | 1        | ea   |                     |                       | 32,013          |
| Extraction well sampling & analysis            | Extraction wells    | 4        | ea   |                     |                       | 7,072           |
| Remedial system permit report                  | Treatment systems   | 1        | ea   |                     |                       | 34,124          |
| Manage wellfield flow                          | Treatment systems   | 1        | ea   |                     |                       | 18,316          |
| Dispose of ion exchange resin                  | Volume              | 1        | cy   |                     |                       | 554             |
| <b>Subtotal costs</b>                          |                     |          |      | <b>0</b>            | <b>0</b>              | <b>200,055</b>  |
| <b>Total costs</b>                             |                     |          |      | <b>464,980</b>      | <b>127,549</b>        | <b>200,055</b>  |
| <b>Cost summary</b>                            |                     |          |      |                     |                       |                 |
| Capital costs                                  |                     |          |      | <b>\$593,000</b>    |                       |                 |
| Present worth of O&M costs <sup>a</sup>        |                     |          |      | <b>\$3,075,000</b>  |                       |                 |
| <b>Total present worth costs</b>               |                     |          |      | <b>\$3,668,000</b>  |                       |                 |

<sup>a</sup> O&M assumes 30 years of ground water extraction.

## **Appendix D (Section D-2)**

### **Activity Unit Costs**

## APPENDIX D-2 LIST OF TABLES

| <u>Table</u> | <u>Title</u>        |
|--------------|---------------------|
| D-2.1        | Activity Unit Costs |

**Table D-2.1. Activity Unit Costs.**

| Activity                                      | Direct<br>Capital Cost | Indirect<br>Capital Cost | Annual<br>O&M Cos | Unit                                     |
|---|------------------------|--------------------------|-------------------|--|
| Water levels                                  |                        |                          | \$81              | per monitor well measured quarterly      |
| Water quality sampling/analysis               |                        |                          | \$2,518           | per monitor well sampled quarterly       |
| Surface water quality<br>sampling/analysis    |                        |                          | \$2,429           | per location sampled quarterly           |
| Data analysis & representation                |                        |                          | \$92              | per hour *                               |
| Pump maintenance or replacement               |                        |                          | \$133             | per monitor well in OU                   |
| Drilling preparation                          | \$2,614                |                          |                   | per well constructed                     |
| Drilling                                      | \$4,051                |                          |                   | per well constructed                     |
| Drilling footage                              | \$176                  |                          |                   | per foot depth, per well constructed     |
| Well design and construction                  | \$8,645                |                          |                   | per well constructed                     |
| Hydraulic testing                             |                        | \$12,630                 |                   | per hydraulic test *                     |
| Soil vapor testing                            |                        | \$12,029                 |                   | per SVE test *                           |
| Remedial design report                        |                        | \$31,071                 |                   | per new treatment facility               |
| Modeling                                      |                        |                          | \$92              | per hour *                               |
| Permitting                                    |                        | \$9,158                  |                   | per new treatment facility               |
| Construction site preparation-<br>GWTU        | \$150,000              |                          |                   | per new GWTU treatment facility          |
| Construction site preparation-SWAT            | \$50,000               |                          |                   | per new SWAT treatment facility          |
| Construct GWTU-GAC                            | \$160,909              |                          |                   | per new GWTU-GAC unit                    |
| Construct GWTU-GBI                            | \$231,780              |                          |                   | per new GWTU-GBI facility                |
| Construct GWTU-BIO                            | \$70,871               |                          |                   | per new GWTU-BIO facility                |
| Construct GWTU-GAC-SVE                        | \$293,646              |                          |                   | per new GWTU-GAC-SVE unit                |
| Construct GWTU-GBI-SVE                        | \$364,517              |                          |                   | per new GWTU-GBI-SVE unit                |
| Construct SWAT-GAC                            | \$116,562              |                          |                   | per new SWAT-GAC unit                    |
| Construct SWAT-GBI                            | \$187,433              |                          |                   | per new SWAT-GBI unit                    |
| Construct SWAT-BIO                            | \$65,507               |                          |                   | per new SWAT-BIO unit-uranium            |
| Construct SWAT-GIX                            | \$163,493              |                          |                   | per new SWAT-GIX                         |
| Construct SWAT-IX                             | \$163,493              |                          |                   | per new SWAT-IX                          |
| Construct SWAT-BIX                            | \$234,363              |                          |                   | per new SWAT-BIX                         |
| Construct pipeline                            | \$158                  |                          |                   | per linear foot of pipeline construction |
| Construct gravity injection well<br>pipeline  | \$102                  |                          |                   | per linear foot of pipeline construction |
| Hook up wells                                 | \$20,102               |                          |                   | per well connected                       |
| Cont/InstrCalMainGWTU-GAC                     |                        |                          | \$17,451          | per GWTU-GAC facility                    |
| Cont/InstrCalMainGWTU-GBI                     |                        |                          | \$52,353          | per GWTU-GBI facility                    |
| Cont/InstrCalMainGWTU-BIO                     |                        |                          | \$34,902          | per GWTU-BIO facility                    |
| Cont/InstrCalMainGWTU-GAC-<br>SVE             |                        |                          | \$34,902          | per GWTU-GAC-SVE facility                |
| Cont/InstrCalMainGWTU-GBI-SVE                 |                        |                          | \$69,804          | per GWTU-GBI-SVE facility                |
| Cont/Instr Calib-MainSWAT-GAC                 |                        |                          | \$27,877          | per SWAT-GAC facility                    |
| Cont/Instr Calib-MainSWAT-GBI                 |                        |                          | \$83,632          | per SWAT-GBI facility                    |
| Cont/Instr Calib-MainSWAT-BIO                 |                        |                          | \$55,755          | per SWAT-BIO facility                    |
| Cont/Instr Calib-MainSWAT-GIX                 |                        |                          | \$55,755          | per SWAT-GIX facility                    |
| Cont/Instr Calib-MainSWAT-BIX                 |                        |                          | \$83,632          | per SWAT-BIX facility                    |
| Mechanical O&M (GWTU)                         |                        |                          | \$46,724          | per GWTU facility                        |
| Mechanical O & M (SWAT)                       |                        |                          | \$52,221          | per SWAT facility.                       |
| Dispose of SVE GAC canisters (140<br>lb)      |                        |                          | \$711             | per canisters per year                   |
| Dispose of SVE GAC canisters (2,000<br>lb)    |                        |                          | \$3,150           | per canisters per year                   |
| Dispose of GW GAC canisters (200<br>lb)       |                        |                          | \$303             | per canisters per year                   |
| Dispose of GW GAC canisters (1,000<br>lb)     |                        |                          | \$3,891           | per canisters per year                   |
| Hazardous waste disposal                      |                        |                          | \$300             | per cubic yard of waste                  |
| Facility documentation and data<br>collection |                        |                          | \$32,013          | per treatment system                     |
| Extraction well sampling & analysis           |                        |                          | \$1,768           | per extraction well sampled quarterly    |
| Manage wellfield flow                         |                        |                          | \$18,316          | per OU                                   |

**Table D-2.1. Activity Unit Costs.**

| Activity                                   | Direct<br>Capital Cost | Indirect<br>Capital Cost | Annual<br>O&M Cos | Unit                                     |
|--|------------------------|--------------------------|-------------------|--|
| Remedial system permit report              |                        |                          | \$34,124          | per treatment facility                   |
| Low level waste disposal                   | \$554                  |                          |                   | per cubic yard of material disposed      |
| <b>B834 Module D</b>                       |                        |                          |                   |  |
| Modify B834 SVE system                     | \$145,158              |                          |                   | per B834-SVE facility                    |
| Add-on bioreactor to existing facility     | \$70,871               |                          |                   | per B834-SVE facility                    |
| Control/inst.calibration and maintenance   |                        |                          | \$79,888          | per GWTU-GIX-SVE facility                |
| Mechical O&M(GWTU)                         |                        |                          | \$134,333         | per GWTU facility                        |
| Replace GAC-Vapor 55gal/140#               |                        |                          | \$711             | per canisters per year                   |
| Dispose of SVE GAC canisters (2,000 lb)    |                        |                          | \$3,150           | per canisters per year                   |
| Replace GAC-Aqueous 55gal/200#             |                        |                          | \$303             | per canisters per year                   |
| Dispose of GW GAC canisters (1,000 lb)     |                        |                          | \$3,891           | per canisters per year                   |
| Facility documentation and data collection |                        |                          | \$181,500         | per facility per year                    |
| Extraction well sampling and analysis      |                        |                          | \$105,248         | per facility per year                    |
| Data analysis & representation             |                        |                          | \$15,117          | per facility per year                    |
| Manage wellfield flow                      |                        |                          | \$20,868          | per facility per year                    |
| Remedial system permit report              |                        |                          | \$46,800          | per facility per year                    |
| <b>B834 Module E</b>                       |                        |                          |                   |  |
| Perform microorganism experiments          |                        | \$92                     |                   | per hour                                 |
| Drilling preparation                       | \$2,614                |                          |                   | per well constructed                     |
| Drilling                                   | \$4,051                |                          |                   | per well constructed                     |
| Drilling footage                           | \$176                  |                          |                   | per foot depth, per well constructed     |
| Well design and construction               | \$8,645                |                          |                   | per well constructed                     |
| Hydraulic testing                          |                        | \$12,630                 |                   | per hydraulic test *                     |
| Remedial design report                     |                        | \$31,071                 |                   | per new treatment facility               |
| Operate injection wellfield                |                        |                          | \$60              | per hour                                 |
| Data analysis & representation             |                        | \$92                     |                   | per hour                                 |
| Modeling                                   |                        | \$92                     |                   | per hour                                 |
| Water quality sampling and analysis        |                        |                          | \$5,037           | per monitor well sampled quarterly       |
| <b>B832 Module F</b>                       |                        |                          |                   |  |
| Drilling preparation                       | \$2,614                |                          |                   | per well constructed                     |
| Drilling                                   | \$4,051                |                          |                   | per well constructed                     |
| Drilling footage                           | \$176                  |                          |                   | per foot depth, per well constructed     |
| Well design and construction               | \$8,645                |                          |                   | per well constructed                     |
| Hydraulic testing                          |                        | \$12,630                 |                   | per hydraulic test *                     |
| Remedial design report                     |                        | \$31,071                 |                   | per new treatment facility               |
| Modeling                                   |                        | \$92                     |                   | per hour                                 |
| Bench and field column tests               |                        |                          | \$92              | per hour                                 |
| Hook up wells                              | \$20,102               |                          |                   | per well connected                       |
| Construct pipeline                         | \$102                  |                          |                   | per linear foot of pipeline construction |
| Start-up testing                           |                        |                          | \$92              | per hour                                 |
| Water quality sampling and analysis        |                        |                          | \$2,518           | per monitor well sampled quarterly       |
| Remedial system permit report              |                        |                          | \$34,124          | per treatment facility                   |
| <b>Waste Characterization</b>              |                        |                          |                   |  |
| Waste Characterization Pits 2, 3, & 5      |                        | \$251,562                |                   | per disposal pit characterized           |
| Waste Characterization - Pits 8 & 9        |                        | \$204,999                |                   | per disposal pit characterized           |

**Excavation and Disposal Costs**

**Table D-2.1. Activity Unit Costs.**

| Activity   | Direct<br>Capital Cost | Indirect<br>Capital Cost | Annual<br>O&M Cos Unit |
|--|------------------------|--------------------------|------------------------|
| Pit 3 - Mob/Site Prep, Excavation Confirmation Sampling, & Demob             | \$153,502              |                          | per site               |
| Pit 5 - Excavation Confirmation Sampling                                     | \$32,019               |                          | per site               |
| B850 Firing Table - Mob/Site Prep, Excavation Confirmation Sampling, & Demob | \$165,509              |                          | per site               |
| B850 Sand Pile - Excavation Confirmation Sampling                            | \$4,002                |                          | per site               |
| B850 Soil - Excavation Confirmation Sampling                                 | \$14,675               |                          | per site               |
| Pit 2 - Mob/Site Prep, Excavation Confirmation Sampling, & Demob             | \$153,502              |                          | per site               |
| Pit 8 - Mob/Site Prep, Excavation Confirmation Sampling, & Demob             | \$182,853              |                          | per site               |
| Pit 9 - Mob/Site Prep, Excavation Confirmation Sampling, & Demob             | \$145,497              |                          | per site               |
| B845 Firing Table - Excavation Confirmation Sampling                         | \$13,341               |                          | per site               |
| B851 Firing Table- Mob/Site Prep, Excavation Confirmation Sampling, & Demob  | \$136,158              |                          | per site               |
| B851 Surface Soil - Excavation Confirmation Sampling                         | \$24,014               |                          | per site               |
| Excavation and Off-site Shipping - Variable Volume Costs                     | \$282                  |                          | per cubic yard         |
| Excavation w/out Off-site Shipping - Variable Volume Costs                   | \$48                   |                          | per cubic yard         |
| Low Level Waste Disposal Cost  | \$554                  |                          | per cubic yard         |
| On-site Disposal - Fixed Cost  | \$3,609,864            |                          | per event              |
| On-site Disposal - Variable Volume Cost                                      | \$62                   |                          | per cubic yard         |
| <b>On-site Disposal - Post-closure monitoring and maintenance</b>            |                        |                          |                        |
| Pit 3 - Post-closure monitoring and maintenance                              | \$107,188              |                          | per site               |
| Pit 5 - Post-closure monitoring and maintenance                              | \$9,880                |                          | per site               |
| Building 850 Firing Table - Post-closure monitoring and maintenance          | \$3,328                |                          | per site               |
| Pit 2 - Post-closure monitoring and maintenance                              | \$9,153                |                          | per site               |
| Pit 8 - Post-closure monitoring and maintenance                              | \$9,037                |                          | per site               |
| Pit 9 - Post-closure monitoring and maintenance                              | \$3,717                |                          | per site               |
| Building 845 Firing Table - Post-closure monitoring and maintenance          | \$3,231                |                          | per site               |
| Building 851 Firing Table - Post-closure monitoring and maintenance          | \$3,085                |                          | per site               |
| <b>Capping Pit 2</b>   |                        |                          |                        |
| Title I/II Design  |                        | \$150,000                | per site               |
| Third party design review  |                        | \$22,500                 | per site               |
| Post-Closure Plan  |                        | \$50,000                 | per site               |
| Construction   | \$6.99                 |                          | per square foot        |
| CQA Contractor   | \$0.91                 |                          | per square foot        |
| Title III Design Support   |                        | \$10,000                 | per site               |
| Construction Project Management  | \$0.91                 |                          | per square foot        |
| Annual Maintenance   |                        |                          | \$10,000 per year      |
| <b>Capping Pit 8</b>   |                        |                          |                        |
| Title I/II Design  |                        | \$70,000                 | per site               |
| Third party design review  |                        | \$10,500                 | per site               |
| Post-Closure Plan  |                        | \$50,000                 | per site               |



**Table D-2.1. Activity Unit Costs.**

| Activity   | Direct<br>Capital Cost | Indirect<br>Capital Cost | Annual<br>O&M Cos | Unit             |
|--|------------------------|--------------------------|-------------------|------------------|
| Construction   | \$6.65                 |                          |                   | per square foot  |
| CQA Contractor   | \$0.85                 |                          |                   | per square foot  |
| Title III Design Support                                 |                        | \$10,000                 |                   | per site         |
| Construction Project Management                          | \$0.85                 |                          |                   | per square foot  |
| Annual Maintenance                                       |                        |                          | \$10,000          | per year         |
| <b>Capping Pit 9</b>                                     |                        |                          |                   |                  |
| Title I/II Design  |                        | \$70,000                 |                   | per site         |
| Third party design review                                |                        | \$10,500                 |                   | per site         |
| Post-Closure Plan  |                        | \$50,000                 |                   | per site         |
| Construction   | \$15.46                |                          |                   | per square foot  |
| CQA Contractor   | \$2.50                 |                          |                   | per square foot  |
| Title III Design Support                                 |                        | \$10,000                 |                   | per site         |
| Construction Project Management                          | \$2.50                 |                          |                   | per square foot  |
| Annual Maintenance                                       |                        |                          | \$10,000          | per year         |
| <b>B850 In-situ Reactive Barrier</b>                     |                        |                          |                   |                  |
| Construct new wall                                       | \$1,366,800            |                          |                   | per set of walls |
| P W of replacement walls at years 10 & 20                | \$1,797,278            |                          |                   | per set of walls |
| <b>Landfill Pit 7 In-situ Reactive Barrier</b>           |                        |                          |                   |                  |
| Construct new wall                                       | \$2,086,200            |                          |                   | per set of walls |
| P W of replacement walls at years 10 & 20                | \$2,704,637            |                          |                   | per set of walls |
| <b>Risk and Hazard Management Activities</b>             |                        |                          |                   |                  |
| Prepare Building Occupancy and Land Use Restriction Plan |                        | \$3,663                  |                   | per plan         |
| Review Building Occupancy and Land Use Restriction Plan  |                        |                          | \$3,663           | per plan         |
| Install Warning Signs                                    | \$535                  |                          |                   |                  |
| Prepare Risk and Hazard Monitoring Plan                  |                        | \$10,990                 |                   |                  |
| Sample Ambient Air (VOCs)                                |                        |                          | \$1,449           |                  |
| Sample Ambient Air (Tritium)                             |                        |                          | \$2,780           |                  |
| Sample Surface Soil (PCBs)                               |                        |                          | \$477             |                  |
| Sample Surface Soil (dioxins/furans)                     |                        |                          | \$1,943           |                  |
| Conduct Wildlife Survey                                  |                        |                          | \$1,648           |                  |
| Prepare Risk and Hazard and ROA Compliance Report        |                        |                          | \$6,960           |                  |
| Prepare Occupational                                     |                        | \$2,381                  |                   |                  |
| Install Soil Vapor Monitor Point                         | \$1,757                |                          |                   |                  |
| <b>* this may be an ICC or O&amp;M cost</b>              |                        |                          |                   |                  |

## **Appendix D (Section D-3)**

### **Bases of Estimates for Unit Cost of Activities**

---

## Appendix D-3 List of Tables

| <b><u>Table</u></b> | <b><u>Title</u></b>   |
|---------------------|---|
| D-3. 1              | Water levels  |
| D-3. 2              | Water quality sampling/analysis                                 |
| D-3. 3              | Surface water quality sampling/analysis                         |
| D-3. 4              | Data analysis & representation                                  |
| D-3. 5              | Pump maintenance or replacement                                 |
| D-3. 6              | Drilling preparation  |
| D-3. 7              | Drilling  |
| D-3. 8              | Well design and construction                                    |
| D-3. 9              | Hydraulic testing   |
| D-3. 10             | SVE testing   |
| D-3. 11             | Remedial design report  |
| D-3. 12             | Modeling  |
| D-3. 13             | Permitting  |
| D-3. 14             | Construction Site Preparation                                   |
| D-3. 15             | Construct GWTU-GAC  |
| D-3. 16             | Construct GWTU-GBI  |
| D-3. 17             | Construct GWTU-GIX  |
| D-3. 18             | Construct GWTU-BIO  |
| D-3. 19             | Construct GWTU-GAC-SVE  |
| D-3. 20             | Construct GWTU-GBI-SVE  |
| D-3. 21             | Construct SWAT-GAC  |
| D-3. 22             | Construct SWAT-GBI  |
| D-3. 23             | Construct SWAT-BIO  |
| D-3. 24             | Construct SWAT-GIX  |
| D-3. 25             | Construct SWAT-IX   |
| D-3. 26             | Construct SWAT-BIX  |
| D-3. 27             | Construct pipeline  |
| D-3. 28             | Control/Instrumentation calibration and maintenance of a GWTU   |
| D-3. 29             | Control/Instrumentation calibration and maintenance of a SWAT   |
| D-3. 30             | Mechanical O&M of a GWTU  |
| D-3. 31             | Mechanical O&M of a SWAT  |
| D-3. 32             | GAC disposal  |
| D-3. 33             | Facility Documentation and data collection                      |
| D-3. 34             | Extraction well sampling & analysis                             |
| D-3. 35             | Manage wellfield flow   |
| D-3. 36             | Remedial system permit reporting                                |
| D-3. 37             | Excavation and Off-site Disposal of Low Level Radioactive Waste |
| D-3. 38             | Characterization of pit contents                                |
| D-3. 39             | Construct Iron filings trenches near B850                       |
| D-3. 40             | Construct Iron filings trenches near Pit 5                      |
| D-3. 41             | Construct Pit Cap   |
| D-3. 42             | Prepare Building Occupancy and Land Use Restriction Plan        |

- D-3. 43 Review Building Occupancy and Land Use Restriction Plan
- D-3. 44 Install warning signs
- D-3. 45 Prepare Risk and Hazard Monitoring Plan
- D-3. 46 Sample ambient air (VOCs)
- D-3. 47 Sample ambient air (tritium)
- D-3. 48 Sample surface soil (PCBs)
- D-3. 49 Sample surface soil (dioxins/furans)
- D-3. 50 Conduct wildlife survey
- D-3. 51 Prepare Risk and Hazard and RAO Compliance Report
- D-3. 52 Prepare Occupational Safety Procedures
- D-3. 53 Install soil vapor monitor point
- D-3. 54 Excavation and On-site Disposal of Low Level Radioactive Waste

- D-3. Exhibit A
- D-3. Exhibit B

**Table D-3.1. Water levels - basis of estimate.**

|                       |  |                 |   |                  |
|-----------------------|--|-----------------|---|------------------|
| <b>Fiscal Year</b>    | 1999   |                 |   | Revised 12/04/98 |
| <b>Activity title</b> | Water levels   |                 |   |                  |
| <b>Scope of work</b>  | Measure water levels in monitoring wells and enter data in data management system. |                 |   |                  |
| <b>Assumptions</b>    | Water levels are measured quarterly  |                 |   |                  |
| <b>Resource</b>       | <b>Unit of Application</b>   | <b>Quantity</b> | <b>Basis of Estimate</b>                                  |                  |
| SMP005 (Water Levels) | Per well   | 4               | Contract rate.  |                  |
| DMU001 (Water Levels) | Per sample   | 4               | Group leader's estimate based on prior year's experience. |                  |

|                 |                  |                 |             |
|-----------------|------------------|-----------------|-------------|
| <b>Resource</b> | <b>Unit Cost</b> | <b>Quantity</b> | <b>Cost</b> |
| SMP005          | \$ 12.12         | 4               | \$48.48     |
| DMU001          | \$ 8.25          | 4               | \$33.00     |

O&M Cost = \$81.48 per well measured monthly

**Table D-3.2. Water quality sampling/analysis - basis of estimate.**

|                                      |   |                 |  |                  |
|--------------------------------------|---|-----------------|--|------------------|
| <b>Fiscal Year</b>                   | 1999  |                 |  | Revised 10/16/98 |
| <b>Activity title</b>                | Water quality sampling/analysis   |                 |  |                  |
| <b>Scope of work</b>                 | Monitoring well sample collection & analysis four times a year.                           |                 |  |                  |
| <b>Assumptions</b>                   | Average analysis cost is represented by one ANL002, ANL007 and ANL013 per sampling event. |                 |  |                  |
| <b>Resource</b>                      | <b>Unit of Application</b>  | <b>Quantity</b> | <b>Basis of Estimate</b>   |                  |
| LLNL200 (Scientist/Engineer)         | FTE   | 1               | Task Leader's review of sampling plan and laboratory data; based on Group Leader's prior years' experience. Use 1 hour per well per year.      |                  |
| LLNL500(Technician)                  | FTE   | 1               | Sampling technician's task coordination and plan preparation; based on Group Leader's prior years' experience. Use 1 hour per well per year.   |                  |
| LLNL200 (Scientist/Engineer)         | FTE   | 1               | Hydrogeologist's's review of sampling plan and laboratory data; based on Group Leader's prior years' experience. Use 1 hour per well per year. |                  |
| ANL002 (VOC Water Normal)            | Per Sample  | 4.4             | VOC water analysis with normal turnaround of wells + 10% QA/QC samples.  |                  |
| ANL007 (Metals Water Normal)         | Per Sample  | 4.4             | Metals water analysis with normal turnaround of wells + 10% QA/QC samples.   |                  |
| ANL013 (Alpha/Beta /H3 Water Normal) | Per Sample  | 4.4             | Alpha/Beta/H3 water analysis with normal turnaround of wells + 10% QA/QC samples.  |                  |
| DMU002 (H2O, Air, Soil Samples)      | Per Sample Analysis   | 13.2            | Data management of analytical data for the monitor well data; based on 1 DMU002 unit per analysis.   |                  |
| SMP001 (Normal)                      | Per Well  | 4               | Sampling of wells; based on sampling contract.   |                  |

| <b>Resource</b> | <b>Unit Cost</b> | <b>Quantity</b> | <b>Cost</b> |
|-----------------|------------------|-----------------|-------------|
| LLNL200         | \$91.58          | 2               | \$183.16    |
| LLNL500         | \$60.24          | 1               | \$60.24     |
| ANL002          | \$60.70          | 4.4             | \$267.08    |
| ANL007          | \$84.34          | 4.4             | \$371.10    |
| ANL013          | \$70.55          | 4.4             | \$310.42    |
| DMU002          | \$75.45          | 13.2            | \$995.94    |
| SMP001          | \$82.58          | 4               | \$330.32    |

O&M Cost = \$2,518.26 per Monitoring Well Water Quality Analysis sampled quarterly

**Table D-3.3. Surface water quality sampling/analysis - basis of estimate.**

|  |   |                 |  |                  |
|--|---|-----------------|--|------------------|
| <b>Fiscal Year</b>                     | 1999  |                 |  | Revised 10/16/98 |
| <b>Activity title</b>                  | Surface water quality sampling/analysis   |                 |  |                  |
| <b>Scope of work</b>                   | Monitoring well sample collection & analysis four times a year.                           |                 |  |                  |
| <b>Assumptions</b>                     | Average analysis cost is represented by one ANL002, ANL007 and ANL013 per sampling event. |                 |  |                  |
| <b>Resource</b>                        | <b>Unit of Application</b>  | <b>Quantity</b> | <b>Basis of Estimate</b>   |                  |
| LLNL200<br>(Scientist/Engineer)        | Per hour  | 1               | Task Leader's review of sampling plan and laboratory data; based on Group Leader's prior years' experience. Use 1 hour per location per year.  |                  |
| LLNL500(Technician)                    | Per hour  | 5               | Sampling technician's task coordination and plan preparation and time to sample; based on Group Leader's prior years' experience. Use 1 hour per location per quarter to sample and 1 hour/year to prepare plan. |                  |
| LLNL200<br>(Scientist/Engineer)        | Per hour  | 1               | Hydrogeologist's review of sampling plan and laboratory data; based on Group Leader's prior years' experience. Use 1 hour per well per year.   |                  |
| ANL002 (VOC Water Normal)              | Per Sample  | 4.4             | VOC water analysis with normal turnaround + 10% QA/QC samples.   |                  |
| ANL007 (Metals Water Normal)           | Per Sample  | 4.4             | Metals water analysis with normal turnaround + 10% QA/QC samples.  |                  |
| ANL013<br>(Alpha/Beta/H3 Water Normal) | Per Sample  | 4.4             | Alpha/Beta/H3 water analysis with normal turnaround + 10% QA/QC samples.   |                  |
| DMU002 (H2O, Air, Soil Samples)        | Per Sample Analysis   | 13.2            | Data management of analytical data; based on 1 DMU002 unit per analysis.   |                  |

| <b>Resource</b> | <b>Unit Cost</b> | <b>Quantity</b> | <b>Cost</b> |
|-----------------|------------------|-----------------|-------------|
| LLNL200         | \$91.58          | 2               | \$183.16    |
| LLNL500         | \$60.24          | 5               | \$301.20    |
| ANL002          | \$60.70          | 4.4             | \$267.08    |
| ANL007          | \$84.34          | 4.4             | \$371.10    |
| ANL013          | \$70.55          | 4.4             | \$310.42    |
| DMU002          | \$75.45          | 13.2            | \$995.94    |

Total = \$2,428.90 Per location sampled 4 times a year

**Table D-3.4. Data analysis & representation - basis of estimate.**

|                                 |   |                 |   |                  |
|---------------------------------|---|-----------------|---|------------------|
| <b>Fiscal Year</b>              | 1999  |                 |   | Revised 10/16/98 |
| <b>Activity title</b>           | Data analysis & representation  |                 |   |                  |
| <b>Scope of work</b>            | Analyze data, organize data and represent data in tables and figures. |                 |   |                  |
| <b>Assumptions</b>              |   |                 |   |                  |
| <b>Resource</b>                 | <b>Unit of Application</b>  | <b>Quantity</b> | <b>Basis of Estimate</b>  |                  |
| LLNL200<br>(Scientist/Engineer) | Per hour  | 1               | Hydrogeologist/Engineer - Examine, analyze, interpret and display data. |                  |
| <b>Resource</b>                 | <b>Unit Cost</b>  | <b>Quantity</b> | <b>Cost</b>   |                  |
| LLNL200                         | \$91.58   | 1               | \$91.58   |                  |



**Table D-3.5. Pump maintenance or replacement - basis of estimate.**

|                                      |  |                 |   |                  |
|--------------------------------------|--|-----------------|---|------------------|
| <b>Fiscal Year</b>                   | 1999   |                 |   | Revised 10/16/98 |
| <b>Activity title</b>                | Pump maintenance or replacement  |                 |   |                  |
| <b>Scope of work</b>                 | Maintain/Replace defective monitoring well pumps.  |                 |   |                  |
| <b>Assumptions</b>                   | All wells have a dedicated Grunfos pump and the failure rate is 10% per year.<br>The average depth of wells is 50 feet |                 |   |                  |
| <b>Resource</b>                      | <b>Unit of Application</b>   | <b>Quantity</b> | <b>Basis of Estimate</b>  |                  |
| LLNL500 (Technician)                 | Per hour   | 15              | Technician - Pump change out; based on prior years' experience; two technicians for 7.5 hours each per pump replaced. |                  |
| TSP031 (Replacement pump - Grundfos) | Each   | 1               | Grunfos pumps with control boxes included - Use 1 pump per well   |                  |
| TSP025 (Misc. Mechanical Equipment)  | Per dollars  | 4.3             | (PVC pipe @ \$0.30/foot plus pump wire @ \$0.56/foot) * [50 feet] = \$4.30 per pump replaced                          |                  |

| Resource | Unit Cost | Quantity | Cost     |
|----------|-----------|----------|----------|
| LLNL500  | \$60.24   | 15       | \$903.60 |
| TSP031   | \$422.03  | 1        | \$422.03 |
| TSP023   | \$1.09    | 4.3      | \$4.69   |

|            |          |                        |            |
|------------|----------|------------------------|------------|
|            |          | Total for all wells    | \$1,330.32 |
| O&M Cost = | \$133.03 | per monitor well in OU |            |

**Table D-3.6. Drilling preparation - basis of estimate.**

|                              |   |                 |   |                  |
|------------------------------|---|-----------------|---|------------------|
| <b>Fiscal Year</b>           | 1999  |                 |   | Revised 10/16/98 |
| <b>Activity title</b>        | Drilling preparation  |                 |   |                  |
| <b>Scope of work</b>         | Drilling plan preparation, site preparation, and utility survey.  |                 |   |                  |
| <b>Assumptions</b>           | Grading for drilling site access and site leveling and clearing can be completed in 4 hours<br>Drill rig mobilization and setup/standby time covered Drilling activity.<br>Line locator review of records and survey of underground utilities can be completed in 4 hours |                 |   |                  |
| <b>Resource</b>              | <b>Unit of Application</b>  | <b>Quantity</b> | <b>Basis of Estimate</b>  |                  |
| LLNL200 (Scientist/Engineer) | Per hour  | 4               | Drilling Coordinator's verification/justification of drilling/screening location; based on prior years' experience.                   |                  |
| LLNL800 (Skilled Crafts)     | Per hour  | 4               | Line locator review of records and survey of underground utilities; based on prior years' experience.                                 |                  |
| LLNL800 (Skilled Crafts)     | Per hour  | 4               | Plant Engineering equipment and labor for site preparation and grading; based on prior years' experience.                             |                  |
| LLNL500 (Technician)         | Per hour  | 8               | Technician assistance with drilling rig during move, setup and drilling preparation; based on prior years' experience.                |                  |
| LLNL200 (Scientist/Engineer) | Per hour  | 8               | Archaeologist and biologist review of proposed drilling location; based on prior years' experience.                                   |                  |
| LLNL200 (Scientist/Engineer) | Per hour  | 8               | Hydrogeologist - 4 hrs for workplan/sampling plan preparation, and 4 hrs for drilling coordination; based on prior year's experience. |                  |

| Resource | Unit Cost | Quantity | Cost       |
|----------|-----------|----------|------------|
| LLNL200  | \$91.58   | 20       | \$1,831.60 |
| LLNL500  | \$60.20   | 8        | \$481.60   |
| LLNL800  | \$75.09   | 4        | \$300.36   |
|          |           |          | \$2,613.56 |

Total Cost = \$2,613.56

**Table D-3.7. Drilling - basis of estimate.**

| <b>Fiscal Year</b>              | 1999  |          |                                 | Revised 10/16/98   |
|---------------------------------|---|----------|---------------------------------|--|
| <b>Activity title</b>           | Drilling  |          |                                 |  |
| <b>Scope of work</b>            | Drilling and logging a bore hole.   |          |                                 |  |
| <b>Assumptions</b>              | Drill rig already mobilized on site. No extra drill rig access charge. No standby time is required for muster.<br>Depth of bore hole is $k \times 30$ feet, where $k$ is an integer.<br>Drilling rate is 15 ft/day; and drilling day is 8 hrs long; well logging adds 1 day of MRD003.<br># of drilling days, $Dd = 2 \times k + 1$ .<br>PVC casing used with 15 feet of slotted section.<br>Only VOCs and metals analyses required |          |                                 |  |
| Resource                        | Unit of Application   | Quantity | Quantity as a function of $k^*$ | Basis of Estimate  |
| LLNL200 (Scientist/Engineer)    | Per hour  | 4        |                                 | Hydrogeologist - drilling coordination, and review of lithologic logs, chemistry, and drilling progress; based on prior years' experience.   |
| LLNL200 (Scientist/Engineer)    | Per hour  | 8        |                                 | Hydrogeologist - geologic well log data entry to data base; based on prior years' experience.  |
| LLNL200 (Scientist/Engineer)    | Per hour  | 4        | 16                              | Drilling Geologist - 8 hrs/drilling day for preparing borehole lithologic and well logs and collecting core samples during drilling, plus 4 hrs of paper work preparation & distribution; based on prior years's experience. |
| MRD003 (Drilling)               | Per hour  |          | 16                              | 8 hrs/drilling day for mud-rotary rig drilling and time to transport and dispose of drilling mud; based on prior years' experience.  |
| WEL001 (Mobilization)           | Per occurrence  | 1        |                                 | Mobilization of well loggers based on geophysical logging contract.  |
| WEL014 (Standard Log Suite)     | Per foot  | 90       |                                 | Standard suite of geophysical logs of bore hole; (minimum of 75 feet, based on geophysical logging contract. Use 90 feet as average borehole depth.  |
| ANL001 (VOC Water Rush)         | Per sample  | 1        |                                 | 1 VOC (EPA 601) water analysis (rush turnaround); based on 1 VOC water sample per well.  |
| ANL003( VOC Soil Rush)          | Per sample  |          | 3                               | 1 VOC (EPA8010) soil analysis (rush turnaround)/10 feet of bore hole depth; based on prior years' experience.  |
| ANL007 (Metals Water Normal)    | Per sample  | 1        |                                 | 1 Dissolved Drinking Water Metals (DDWM) water analysis; based on 1 DDWM water sample per well.  |
| DMU002 (H2O, Air, Soil Samples) | Per sample  | 2        | 3                               | 1 DMU002 per analysis for data management of analytic data   |

|                                       |            |   |  |  |
|---------------------------------------|------------|---|--|--|
| DMU004 (New Sampling Location)        | Per sample | 1 |  | 1 DMU004 per new drill location for data management of location survey and well construction information   |
| DMU005 (Reports, Scheduled & Special) | Per report | 1 |  | Data management support for well log report to Department of Water Resources.  |
| LLNL800 (Skilled Crafts)              | Per hour   | 4 |  | Survey crew to survey well location and elevation; based on assumption that several wells surveyed at same time and prior years' experience. (4 hrs) |

\* Assumes a 30 foot deep hole.

| Resource | Unit Cost  |    | Quantity | Cost |
|----------|------------|----|----------|------|
| LLNL200  | \$91.58    | 16 | 16       |      |
| LLNL800  | \$75.09    | 4  |          |      |
| MRD003   | \$203.19   |    | 16       |      |
| WEL001   | \$1,010.61 | 1  |          |      |
| WEL014   | \$6.76     | 90 |          |      |
| ANL001   | \$132.14   | 1  |          |      |
| ANL003   | \$108.03   |    | 3        |      |
| ANL007   | \$84.34    | 1  |          |      |
| DMU002   | \$75.45    | 2  | 3        |      |
| DMU004   | \$223.98   | 1  |          |      |
| DMU005   | \$75.45    | 1  |          |      |

DC Cost = \$4,051.46 + \$5,266.76 For a 30 foot deep hole  
 DC Cost = \$4,051.46 + \$175.56 per foot depth

**Table D-3.8. Well design and construction - basis of estimate.**

| <b>Fiscal Year</b>                   | 1999   |                 |  | Revised 10/28/98 |
|--------------------------------------|--|-----------------|--|------------------|
| <b>Activity title</b>                | Well design and construction   |                 |  |                  |
| <b>Scope of work</b>                 | Design and construction of wells through initial water sampling and analysis   |                 |  |                  |
| <b>Assumptions</b>                   | 2 days required for design and construction of well.<br>Well depth equals bore hole depth. Depth of bore hole is $k \times 30$ feet, where $k$ is an integer.<br>Well material cost is \$15/foot |                 |  |                  |
| <b>Resource</b>                      | <b>Unit of Application</b>   | <b>Quantity</b> | <b>Basis of Estimate</b>   |                  |
| LLNL200 (Scientist and Engineer)     | Per hour   | 2               | Drilling Coordinator - coordination for well design and construction; based on prior years' experience.  |                  |
| LLNL500 (Technician)                 | Per hour   | 12              | Technician - install wellhead and assist with well development; based on prior years' experience.  |                  |
| LLNL200 (Scientist and Engineer)     | Per hour   | 22              | Drilling Geologist-2 hrs for well design, 16 hrs for well installation / development, 4 hrs for pump test data; based on prior experience.   |                  |
| MRD003 (Drilling)                    | Per hour   | 16              | Drilling rig and crew construct and develop well; based on prior years' experience.  |                  |
| ANL002 (VOC Water Normal)            | Per sample   | 2               | 2 VOC (EPA601) - Analysis of grab sample taken during initial development plus analysis of a baseline sample taken after final development   |                  |
| ANL007 (Metals Water Normal)         | Per sample   | 2               | 1 NPDES Metals including CR+6 plus 1 General Minerals for analysis of baseline sample.   |                  |
| ANL013 (Alpha/Beta /H3 Water Normal) | Per sample   | 2               | 1 Gross alpha/beta plus 1 tritium for analysis of baseline sample.   |                  |
| DMU002 (H2O, Air, Soil Samples)      | Per analysis   | 6               | 1 DMU002/sample analysis for data management of analytic data.   |                  |
| TSP031 (Grnfos Pump)                 | Per pump   | 1               | 1 Grunfos pump   |                  |
| TSP023 (Misc. Mech Equipment)        | Per dollars  | 77.4            | PVC pipe and pump wire @ \$0.86/ft; assume well is 90 feet deep.   |                  |
| LLNL500 (Technician)                 | Per hour   | 18              | Technician - install pump, final development, baseline sample collection, disposal of development water, installation of transducers and running of pump test, disposal of pump water, and downloading data; based on prior years' experience. |                  |

| Resource | Unit Cost | Quantity | Cost    |
|----------|-----------|----------|---------|
| LLNL200  | \$91.58   | 24       | 2197.92 |
| LLNL500  | \$60.20   | 30       | 1806.00 |
| MRD003   | \$203.19  | 16       | 3251.04 |
| ANL002   | \$60.70   | 2        | 121.40  |
| ANL007   | \$84.34   | 2        | 168.68  |
| ANL013   | \$70.55   | 2        | 141.10  |
| DMU002   | \$75.45   | 6        | 452.70  |
| TSP031   | \$422.03  | 1        | 422.03  |
| TSP023   | \$1.09    | 77.4     | 84.37   |

DC Cost =                \$8,645.24      Use \$8640

**Table D-3.9. Hydraulic testing - basis of estimate.**

|  |   |                 |  |                  |
|--|---|-----------------|--|------------------|
| <b>Fiscal Year</b>                           | 1999  |                 |  | Revised 10/16/98 |
| <b>Activity title</b>                        | Hydraulic testing   |                 |  |                  |
| <b>Scope of work</b>                         | Two week pump test on well to determine hydraulic characteristics of the aquifer. |                 |  |                  |
| <b>Assumptions</b>                           | PTU will be used to treat discharge water   |                 |  |                  |
| <b>Resource</b>                              | <b>Unit of Application</b>  | <b>Quantity</b> | <b>Basis of Estimate</b>   |                  |
| LLNL800 (Skilled Crafts)                     | Per hour  | 8               | Rigger and fork lift necessary to move PTU into place to treat pumped water; based on prior years' experience. |                  |
| LLNL200 (Scientist/Engineer)                 | Per hour  | 44              | Engineer support for permits, and hydrogeologist interpret test results; based on prior years' experience.     |                  |
| LLNL200 (Scientist/Engineer)                 | Per hour  | 10              | Hydrogeologist - preparation of Hydraulic Test Plan; based on prior years' experience.                         |                  |
| LLNL500 (Technician)                         | Per hour  | 80              | Technician - hook up temporary piping, operate the PTU; based on prior years' experience.                      |                  |
| LLNL500 (Technician)                         | Per hour  | 16              | Technician - deploy instrumentation in surrounding wells; based on prior years' experience.                    |                  |
| ANL002 (VOC Water Normal)                    | Per sample  | 9               | Daily influent samples for first week; every other day for second week; and weekly effluent samples thereafter |                  |
| DMU002 (H <sub>2</sub> O, Air, Soil Samples) | Per sample  | 9               | 1 DMU002 per sample analysis for data management of analyses results   |                  |
| DMU005 (Reports, Scheduled & Special)        | Per sample  | 1               | 1 DMU005 for data management of pump test results  |                  |

| <b>Resource</b> | <b>Unit Cost</b> | <b>Quantity</b> | <b>Cost</b> |
|-----------------|------------------|-----------------|-------------|
| LLNL200         | \$91.58          | 54              | \$4,945.32  |
| LLNL500         | \$60.24          | 96              | \$5,783.04  |
| LLNL800         | \$75.09          | 8               | \$600.72    |
| ANL002          | \$60.70          | 9               | \$546.30    |
| DMU002          | \$75.45          | 9               | \$679.05    |
| DMU005          | \$75.45          | 1               | \$75.45     |

IC Cost \$12,629.88

**Table D-3.10. SVE testing - basis of estimate.**

|  |   |                 |   |                  |
|--|---|-----------------|---|------------------|
| <b>Fiscal Year</b>                           | 1999  |                 |   | Revised 10/27/98 |
| <b>Activity title</b>                        | SVE testing   |                 |   |                  |
| <b>Scope of work</b>                         | Two week SVE test on wells to determine hydraulic characteristics of the vadose zone. |                 |   |                  |
| <b>Assumptions</b>                           |   |                 |   |                  |
| <b>Resource</b>                              | <b>Unit of Application</b>  | <b>Quantity</b> | <b>Basis of Estimate</b>  |                  |
| LLNL200 (Scientist/Engineer)                 | Per hour  | 44              | Engineer support for permits, and hydrogeologist interpret test results; based on prior years' experience.      |                  |
| LLNL200 (Scientist/Engineer)                 | Per hour  | 10              | Hydrogeologist - preparation of SVE test Plan; based on prior years' experience.                                |                  |
| LLNL500 (Technician)                         | Per hour  | 80              | Technician - hook up temporary piping arrays, operate the test; based on prior years' experience.               |                  |
| LLNL500 (Technician)                         | Per hour  | 16              | Technician - deploy instrumentation in surrounding wells; based on prior years' experience.                     |                  |
| ANL002 (VOC Water Normal)                    | Per sample  | 9               | Daily influent samples for first week; every other day for second week; and weekly effluent samples thereafter. |                  |
| DMU002 (H <sub>2</sub> O, Air, Soil Samples) | Per sample  | 9               | 1 DMU002 per sample analysis for data management of analyses results.   |                  |
| DMU005 (Reports, Scheduled & Special)        | Per sample  | 1               | 1 DMU005 for data management of pump test results.  |                  |

| Resource | Unit Cost | Quantity | Cost       |
|----------|-----------|----------|------------|
| LLNL200  | \$91.58   | 54       | \$4,945.32 |
| LLNL500  | \$60.24   | 96       | \$5,783.04 |
| ANL002   | \$60.70   | 9        | \$546.30   |
| DMU002   | \$75.45   | 9        | \$679.05   |
| DMU005   | \$75.45   | 1        | \$75.45    |

IC Cost                      \$12,029.16



**Table D-3.11. Remedial design report - basis of estimate.**

|                                 |   |                 |  |                  |
|---------------------------------|---|-----------------|--|------------------|
| <b>Fiscal Year</b>              | 1999  |                 |  | Revised 10/16/98 |
| <b>Activity title</b>           | Remedial design report  |                 |  |                  |
| <b>Scope of work</b>            | Prepare Draft Final & Final RD report including Compliance Monitoring Plan & Contingency Plan; Draft RD document approx. 200 pgs. w/ 30 figures and 22 tables.  |                 |  |                  |
| <b>Assumptions</b>              | Remedial design, compliance monitoring plan and contingency plan strategy is approved by DOE and regulatory agencies w/ moderate changes to technical details based on comments. GSA FY98 experience applies to other Site 300 locations. |                 |  |                  |
| <b>Resource</b>                 | <b>Unit of Application</b>  | <b>Quantity</b> | <b>Basis of Estimate</b>   |                  |
| LLNL 200 (Scientist & Engineer) | Per hour  | 300             | Hydrogeologist/Engineer - Document preparation, review and edit; based on number of review hours necessary for draft final and final document of similar size and content.   |                  |
| DMU005 (Reports)                | Per report  | 5               | Based on Data Management input for modifications to one report. Use five DMU005's.   |                  |
| SER003 (TID Jobs)               | Per/ dollar   | 2,000           | Figure edits in response to comments; based on TID charges for figure edits for draft final and final documents of similar size and content. Estimate based on assumption of minor to moderate changes to 75% of 30 figures. |                  |

| Resource | Unit Cost | Quantity | Cost        |
|----------|-----------|----------|-------------|
| LLNL 200 | \$ 91.58  | 300      | \$27,474.00 |
| DMU005   | \$ 75.45  | 5        | \$377.25    |
| SER003   | 1.61      | 2000     | \$3,220.00  |

Total                      \$31,071.25

**Table D-3.12. Modeling - basis of estimate.**

|                                 |  |                 |  |                  |
|---------------------------------|--|-----------------|--|------------------|
| <b>Fiscal Year</b>              | 1999   |                 |  | Revised 10/16/98 |
| <b>Activity title</b>           | Modeling   |                 |  |                  |
| <b>Scope of work</b>            | Develop and use physical, conceptual and computational models to evaluate the transport of contaminants; |                 |  |                  |
| <b>Assumptions</b>              | Data Analysis and Representation is included elsewhere   |                 |  |                  |
| <b>Resource</b>                 | <b>Unit of Application</b>   | <b>Quantity</b> | <b>Basis of Estimate</b>   |                  |
| LLNL200<br>(Scientist/Engineer) | Per hour   | 1               | Hydrogeologist/Engineer - Develop and use physical, conceptual and computational models to evaluate the transport of contaminants. |                  |

|                 |                  |                 |             |
|-----------------|------------------|-----------------|-------------|
| <b>Resource</b> | <b>Unit Cost</b> | <b>Quantity</b> | <b>Cost</b> |
| LLNL200         | 91.58            | 1               |             |

O&M Cost =           \$       91.58 per hour

**Table D-3.13. Permitting - basis of estimate.**

|                                 |  |                 |   |                  |
|---------------------------------|--|-----------------|---|------------------|
| <b>Fiscal Year</b>              | 1999   |                 |   | Revised 10/16/98 |
| <b>Activity title</b>           | Permitting   |                 |   |                  |
| <b>Scope of work</b>            | Write permit specifications and negotiate with regulators.   |                 |   |                  |
| <b>Assumptions</b>              | Preparation and negotiations completed by LLNL200 in 100 hours. For water, no NPDES permit required. |                 |   |                  |
| <b>Resource</b>                 | <b>Unit of Application</b>   | <b>Quantity</b> | <b>Basis of Estimate</b>  |                  |
| LLNL200<br>(Scientist/Engineer) | Per hour   | 100             | Engineer/Scientist - writing permit specifications, negotiating with regulators, working with ORAD staff; based on prior years' experience. |                  |

|                 |                  |                 |             |
|-----------------|------------------|-----------------|-------------|
| <b>Resource</b> | <b>Unit Cost</b> | <b>Quantity</b> | <b>Cost</b> |
| LLNL200         | \$91.58          | 100             | \$9,158.00  |

Cost =                      \$    9,158.00

**Table D-3.14. Construction Site Preparation - basis of estimate.**

|                       |                            |   |                          |
|-----------------------|----------------------------|---|--------------------------|
| <b>Fiscal Year</b>    | <b>Fiscal Year</b>         | 1999  | Revised 12/16/98         |
| <b>Activity title</b> | <b>Activity title</b>      | Construction Site Preparation   |                          |
| <b>Scope of work</b>  | <b>Scope of work</b>       | Mobilize equipment, prepare site, bring power for GWTU                |                          |
| <b>Assumptions</b>    | <b>Assumptions</b>         | Main site experience applies to S300 with modification for remoteness |                          |
| <b>Resource</b>       | <b>Unit of Application</b> | <b>Quantity</b>   | <b>Basis of Estimate</b> |

## GWTU Site Preparation Costs

| Resource | Unit Cost | Quantity | Cost   |
|----------|-----------|----------|--|
|          | 15,000    |          | Site Grading                                     |
|          | 10,000    |          | Concrete Pad                                     |
|          | 50,000    |          | Power plus Conduits for power and control        |
|          | 10,000    |          | Site Screen                                      |
|          | 10,000    |          | AC Paving  |
|          | 5,000     |          | Painting   |
|          | 0         |          | NEPA and similar issues                          |
|          | 100,000   |          | Subtotal   |
|          | 20,000    |          | Add 20% for remoteness                           |
|          | 120,000   |          | Subtotal   |
|          | 18,000    |          | Add 15% for Plant Engineering Project Management |
|          | 138,000   |          | Total  |

## SWAT Site Preparation Costs

| Resource | Unit Cost | Quantity | Cost   |
|----------|-----------|----------|--|
|          | 15,000    |          | Site Grading                                     |
|          | 10,000    |          | Concrete Pad                                     |
|          | 10,000    |          | Site Access                                      |
|          | 10,000    |          | AC Paving  |
|          | 45,000    |          | Subtotal   |
|          | 9,000     |          | Add 20% for Remoteness                           |
|          | 54,000    |          | Subtotal   |
|          | 8,100     |          | Add 15% for Plane Engineering Project Management |
|          | 62,100    |          | Total  |

USE                      150000 each                      Site preparation cost for a GWTU  
                                  50000 each                      Site preparation cost for a SWAT

**Table D-3.15. Construct GWTU-GAC - basis of estimate.**

|                                     |   |                 |  |                  |
|-------------------------------------|---|-----------------|--|------------------|
| <b>Fiscal Year</b>                  | 1999  |                 |  | Revised 12/04/98 |
| <b>Activity title</b>               | Construct GWTU-GAC  |                 |  |                  |
| <b>Scope of work</b>                | Procure equipment, fabricate unit and control assembly, check out system and activate new GWTU with aqueous phase GAC |                 |  |                  |
| <b>Assumptions</b>                  | Prior year's experience applicable.   |                 |  |                  |
| <b>Resource</b>                     | <b>Unit of Application</b>  | <b>Quantity</b> | <b>Basis of Estimate</b>   |                  |
| LLNL200 (Scientist/Engineer)        | Per hour  | 200             | Engineer time to specify equipment parts and to activate system; Group Leader's estimate based on prior years' experience.   |                  |
| LLNL300 (Technician Supervisor)     | Per hour  | 228             | Senior Engineering Associate time to specify equipment, fabricate control assembly, perform system check out and to activate unit; based on Group Leader's prior years' experience.                    |                  |
| LLNL500 (Technician)                | Per hour  | 640             | Technician time to purchase equipment, verify correct shipment, fabricate unit and control assembly, perform system check out and to activate system; based on Group Leader's prior years' experience. |                  |
| TSP003 (Treatment System Parts GTU) | Per dollar  | 31753           | Cost of major components   |                  |
| PEJ003 (PEJ Job)                    | Per dollar  | 48000           | Cost for plant engineering contractor to fabricate unit, including miscellaneous parts; based on Group Leader's prior years' experience.   |                  |

| Resource | Unit Cost | Quantity    | Cost        |
|----------|-----------|-------------|-------------|
| LLNL200  | \$91.58   | 200         | \$18,316.00 |
| LLNL300  | \$81.29   | 228         | \$18,534.12 |
| LLNL500  | \$60.24   | 640         | \$38,553.60 |
| TSP003   | 1.03      | \$31,753.00 | \$32,705.59 |
| PEJ003   | 1.1       | \$48,000.00 | \$52,800.00 |

Capital Cost = \$160,909.31

**Table D-3.16. Construct GWTU-GBI - basis of estimate.**

|                                     |  |                 |  |                  |
|-------------------------------------|--|-----------------|--|------------------|
| <b>Fiscal Year</b>                  | 1999   |                 |  | Revised 12/04/98 |
| <b>Activity title</b>               | Construct GWTU-GBI   |                 |  |                  |
| <b>Scope of work</b>                | Procure equipment, fabricate unit and control assembly, check out system and activate new GWTU with aqueous phase GAC followed by a bioreactor for water treatment |                 |  |                  |
| <b>Assumptions</b>                  | Unit can be fabricated and made operational for same cost as in previous years.  |                 |  |                  |
| <b>Resource</b>                     | <b>Unit of Application</b>   | <b>Quantity</b> | <b>Basis of Estimate</b>   |                  |
| LLNL200 (Scientist/Engineer)        | Per hour   | 200             | Engineer time to specify equipment parts and to activate system; Group Leader's estimate based on prior years' experience.   |                  |
| LLNL300 (Technician Supervisor)     | Per hour   | 228             | Senior Engineering Associate time to specify equipment, fabricate control assembly, perform system check out and to activate unit; based on Group Leader's prior years' experience.                    |                  |
| LLNL500 (Technician)                | Per hour   | 640             | Technician time to purchase equipment, verify correct shipment, fabricate unit and control assembly, perform system check out and to activate system; based on Group Leader's prior years' experience. |                  |
| TSP003 (Treatment System Parts GTU) | Per dollars  | 31753           | Cost of major components   |                  |
| PEJ003 (PEJ Job)                    | Per dollars  | 48000           | Cost for plant engineering contractor to fabricate unit, including miscellaneous parts; based on Group Leader's prior years' experience.   |                  |

**Bioreactor Portion (Labor and PEJ costs are 25% and 10% of GTWU-GAC costs, respectively and parts are \$41k).**

|                                 |             |       |  |  |
|---------------------------------|-------------|-------|--|--|
| LLNL200 (Scientist/Engineer)    | Per hour    | 50    | Engineer time to specify equipment parts and to activate system; Group Leader's estimate based on prior years' experience.   |  |
| LLNL300 (Technician Supervisor) | Per hour    | 57    | Senior Engineering Associate time to specify equipment, fabricate control assembly, perform system check out and to activate unit; based on Group Leader's prior years' experience.                    |  |
| LLNL500 (Technician)            | Per hour    | 160   | Technician time to purchase equipment, verify correct shipment, fabricate unit and control assembly, perform system check out and to activate system; based on Group Leader's prior years' experience. |  |
| GPR005 (\$25k to \$1M)          | Per dollars | 41000 | Cost of major components; based on vendor quote.   |  |
| PEJ003 (PEJ Job)                | Per dollars | 4800  | Cost for plant engineering contractor to fabricate unit, including miscellaneous parts; based on Group Leader's prior years' experience.   |  |

| Resource | Unit Cost | Quantity    | Cost        |
|----------|-----------|-------------|-------------|
| LLNL200  | \$91.58   | 250         | \$22,895.00 |
| LLNL300  | \$81.29   | 285         | \$23,167.65 |
| LLNL500  | \$60.24   | 800         | \$48,192.00 |
| TSP003   | 1.03      | \$31,753.00 | \$32,705.59 |
| GPR005   | 1.14      | \$41,000.00 | \$46,740.00 |
| PEJ003   | 1.1       | \$52,800.00 | \$58,080.00 |

Capital Cost =           \$   231,780.24

**Bioreactor Add-on to Existing GWTU-GAC**

                  \$     70,870.93

**Table D-3.17. Construct GWTU-GIX - basis of estimate.**

|  |   |                 |  |                  |
|--|---|-----------------|--|------------------|
| <b>Fiscal Year</b>   | 1999  |                 |  | Revised 12/07/98 |
| <b>Activity title</b>  | Construct GWTU-GIX  |                 |  |                  |
| <b>Scope of work</b>   | Procure equipment, fabricate unit and control assembly, check out system and activate new GWTU with aqueous phase GAC followed by an ion exchange unit for uranium treatment. |                 |  |                  |
| <b>Assumptions</b>   | Unit can be fabricated and made operational for same cost as in previous years.   |                 |  |                  |
| <b>Resource</b>  | <b>Unit of Application</b>  | <b>Quantity</b> | <b>Basis of Estimate</b>   |                  |
| LLNL200 (Scientist/Engineer)   | Per hour  | 200             | Engineer time to specify equipment parts and to activate system; Group Leader's estimate based on prior years' experience.   |                  |
| LLNL300 (Technician Supervisor)  | Per hour  | 228             | Senior Engineering Associate time to specify equipment, fabricate control assembly, perform system check out and to activate unit; based on Group Leader's prior years' experience.                    |                  |
| LLNL500 (Technician)   | Per hour  | 640             | Technician time to purchase equipment, verify correct shipment, fabricate unit and control assembly, perform system check out and to activate system; based on Group Leader's prior years' experience. |                  |
| TSP003 (Treatment System Parts GTU)  | Per dollars   | 31753           | Cost of major components   |                  |
| PEJ003 (PEJ Job)   | Per dollars   | 48000           | Cost for plant engineering contractor to fabricate unit, including miscellaneous parts; based on Group Leader's prior years' experience.   |                  |
| <b>Ion Exchange Portion (Labor and PEJ costs are 25% and 10% of GTWU-GAC costs, respectively and parts are \$20k).</b> |   |                 |  |                  |
| LLNL200 (Scientist/Engineer)   | Per hour  | 50              | Engineer time to specify equipment parts and to activate system; Group Leader's estimate based on prior years' experience.   |                  |
| LLNL300 (Technician Supervisor)  | Per hour  | 57              | Senior Engineering Associate time to specify equipment, fabricate control assembly, perform system check out and to activate unit; based on Group Leader's prior years' experience.                    |                  |
| LLNL500 (Technician)   | Per hour  | 160             | Technician time to purchase equipment, verify correct shipment, fabricate unit and control assembly, perform system check out and to activate system; based on Group Leader's prior years' experience. |                  |
| GPR005 (\$25k to \$1M)   | Per dollars   | 20000           | Cost of major components; based on vendor quote.   |                  |
| PEJ003 (PEJ Job)   | Per dollars   | 4800            | Cost for plant engineering contractor to fabricate unit, including miscellaneous parts; based on Group Leader's prior years' experience.   |                  |



---

| Resource | Unit Cost | Quantity    | Cost        |
|----------|-----------|-------------|-------------|
| LLNL200  | \$91.58   | 250         | \$22,895.00 |
| LLNL300  | \$81.29   | 285         | \$23,167.65 |
| LLNL500  | \$60.24   | 800         | \$48,192.00 |
| TSP003   | 1.03      | \$31,753.00 | \$32,705.59 |
| GPR005   | 1.14      | \$20,000.00 | \$22,800.00 |
| PEJ003   | 1.1       | \$52,800.00 | \$58,080.00 |

Capital Cost = \$207,840

**Bioreactor Add-on to Existing GWTU-GAC**  
\$46,931

**Table D-3.18. Construct GWTU-BIO - basis of estimate.**

|                                 |   |                 |  |                  |
|---------------------------------|---|-----------------|--|------------------|
| <b>Fiscal Year</b>              | 1999  |                 |  | Revised 12/04/98 |
| <b>Activity title</b>           | Construct GWTU-BIO  |                 |  |                  |
| <b>Scope of work</b>            | Procure equipment, fabricate unit and control assembly, check out system and activate new GWTU-Bioreactor without GAC |                 |  |                  |
| <b>Assumptions</b>              | Labor and PEJ costs are 25% and 10% of GTWU-GAC costs, respectively, and parts are \$41k.                             |                 |  |                  |
| <b>Resource</b>                 | <b>Unit of Application</b>  | <b>Quantity</b> | <b>Basis of Estimate</b>   |                  |
| LLNL200 (Scientist/Engineer)    | Per hour  | 50              | Engineer time to specify equipment parts and to activate system; Group Leader's estimate based on prior years' experience.   |                  |
| LLNL300 (Technician Supervisor) | Per hour  | 57              | Senior Engineering Associate time to specify equipment, fabricate control assembly, perform system check out and to activate unit; based on Group Leader's prior years' experience.                    |                  |
| LLNL500 (Technician)            | Per hour  | 160             | Technician time to purchase equipment, verify correct shipment, fabricate unit and control assembly, perform system check out and to activate system; based on Group Leader's prior years' experience. |                  |
| GPR004 (\$25k to \$1M)          | Per dollars   | 41000           | Cost of major components; based on vendor quote.   |                  |
| PEJ003 (PEJ Job)                | Per dollars   | 4800            | Cost for plant engineering contractor to fabricate unit, including miscellaneous parts; based on Group Leader's prior years' experience.   |                  |

| <b>Resource</b> | <b>Unit Cost</b> | <b>Quantity</b> | <b>Cost</b> |
|-----------------|------------------|-----------------|-------------|
| LLNL200         | \$91.58          | 50              | \$4,579.00  |
| LLNL300         | \$81.29          | 57              | \$4,633.53  |
| LLNL500         | \$60.24          | 160             | \$9,638.40  |
| GPR005          | 1.14             | \$41,000.00     | \$46,740.00 |
| PEJ003          | 1.1              | \$4,800.00      | \$5,280.00  |

Capital Cost = \$ 70,870.93

**Table D-3.19. Construct GWTU-GAC-SVE - basis of estimate.**

|                                     |  |                 |  |                  |
|-------------------------------------|--|-----------------|--|------------------|
| <b>Fiscal Year</b>                  | 1999   |                 |  | Revised 12/04/98 |
| <b>Activity title</b>               | Construct GWTU-GAC-SVE   |                 |  |                  |
| <b>Scope of work</b>                | Procure equipment, fabricate unit and control assembly, check out system and activate new GWTU with aqueous phase GAC and soil vapor extraction with vapor phase GAC |                 |  |                  |
| <b>Assumptions</b>                  | Unit can be fabricated and made operational for same cost as in previous years.  |                 |  |                  |
| <b>Resource</b>                     | <b>Unit of Application</b>   | <b>Quantity</b> | <b>Basis of Estimate</b>   |                  |
| LLNL200<br>(Scientist/Engineer)     | Per hour   | 200             | Engineer time to specify equipment parts and to activate system; Group Leader's estimate based on prior years' experience.   |                  |
| LLNL300<br>(Technician Supervisor)  | Per hour   | 228             | Senior Engineering Associate time to specify equipment, fabricate control assembly, perform system check out and to activate unit; based on Group Leader's prior years' experience.                    |                  |
| LLNL500<br>(Technician)             | Per hour   | 640             | Technician time to purchase equipment, verify correct shipment, fabricate unit and control assembly, perform system check out and to activate system; based on Group Leader's prior years' experience. |                  |
| TSP003 (Treatment System Parts GTU) | Per dollars  | 31753           | Cost of major components   |                  |
| PEJ003 (PEJ Job)                    | Per dollars  | 48000           | Cost for plant engineering contractor to fabricate unit, including miscellaneous parts; based on Group Leader's prior years' experience.   |                  |

**SVE Portion**

| <b>Resource</b>                     | <b>Unit of Application</b> | <b>Quantity</b> | <b>Basis of Estimate</b>   |
|-------------------------------------|----------------------------|-----------------|--|
| LLNL200<br>(Scientist/Engineer)     | Per hour                   | 264             | Engineer time to specify equipment parts and to activate system; Group Leader's estimate based on prior years' experience.   |
| LLNL300<br>(Technician Supervisor)  | Per hour                   | 244             | Senior Engineering Associate time to specify equipment, fabricate control assembly, perform system check out and to activate unit; based on Group Leader's prior years' experience.                    |
| LLNL500<br>(Technician)             | Per hour                   | 560             | Technician time to purchase equipment, verify correct shipment, fabricate unit and control assembly, perform system check out and to activate system; based on Group Leader's prior years' experience. |
| TSP005 (Treatment System Parts VES) | Per dollars                | 26690           | Cost of major components   |
| PEJ003 (PEJ Job)                    | Per dollars                | 25000           | Cost for plant engineering contractor to fabricate unit, including miscellaneous parts; based on Group Leader's prior years' experience.   |
|                                     |                            |                 |  |
| <b>Resource</b>                     | <b>Unit Cost</b>           | <b>Quantity</b> | <b>Cost</b>  |
| LLNL200                             | \$91.58                    | 464             | \$42,493.12  |
| LLNL300                             | \$81.29                    | 472             | \$38,368.88  |
| LLNL500                             | \$60.24                    | 1200            | \$72,288.00  |
| TSP003 & TSP005                     | 1.03                       | \$58,443.00     | \$60,196.29  |
| PEJ003                              | 1.1                        | \$73,000.00     | \$80,300.00  |

Capital Cost = \$ 293,646.29

**Table D-3.20. Construct GWTU-GBI-SVE - basis of estimate.**

|  |  |  |                  |
|--|--|--|------------------|
| <b>Fiscal Year</b>   | 1999   |  | Revised 12/04/98 |
| <b>Activity title</b>  | Construct GWTU-GBI-SVE   |  |                  |
| <b>Scope of work</b>   | Procure equipment, fabricate unit and control assembly, check out system and activate new GWTU with aqueous phase GAC followed by a bioreactor for water treatment and vapor phase GAC for vapors. |  |                  |
| <b>Assumptions</b>   | Unit can be fabricated and made operational for same cost as in previous years.  |  |                  |
| <b>Resource</b>  | <b>Unit of Application</b>   | <b>Basis of Estimate</b>   |                  |
| LLNL200 (Scientist/Engineer)   | Per hour   | Engineer time to specify equipment parts and to activate system; Group Leader's estimate based on prior years' experience.   |                  |
| LLNL300 (Technician Supervisor)  | Per hour   | Senior Engineering Associate time to specify equipment, fabricate control assembly, perform system check out and to activate unit; based on Group Leader's prior years' experience.                    |                  |
| LLNL500 (Technician)   | Per hour   | Technician time to purchase equipment, verify correct shipment, fabricate unit and control assembly, perform system check out and to activate system; based on Group Leader's prior years' experience. |                  |
| TSP003 (Treatment System Parts GTU)  | Per dollars  | Cost of major components   |                  |
| PEJ003 (PEJ Job)   | Per dollars  | Cost for plant engineering contractor to fabricate unit, including miscellaneous parts; based on Group Leader's prior years' experience.   |                  |
| <b>Bioreactor Portion (Increase Labor by 25%, parts by \$20k and PEJ costs by 10%.</b> |  |  |                  |
| LLNL200 (Scientist/Engineer)   | Per hour   | Engineer time to specify equipment parts and to activate system; Group Leader's estimate based on prior years' experience.   |                  |
| LLNL300 (Technician Supervisor)  | Per hour   | Senior Engineering Associate time to specify equipment, fabricate control assembly, perform system check out and to activate unit; based on Group Leader's prior years' experience.                    |                  |
| LLNL500 (Technician)   | Per hour   | Technician time to purchase equipment, verify correct shipment, fabricate unit and control assembly, perform system check out and to activate system; based on Group Leader's prior years' experience. |                  |
| GPR005 (\$25k to \$1M)   | Per dollars  | Cost of major components; based on vendor quote.   |                  |
| PEJ003 (PEJ Job)   | Per dollars  | Cost for plant engineering contractor to fabricate unit, including miscellaneous parts; based on Group Leader's prior years' experience.   |                  |

**SVE Portion**

|                                     |                  |   |
|-------------------------------------|------------------|---|
| LLNL200 (Scientist/Engineer)        | Per hour         | Engineer time to specify equipment parts and to activate system; Group Leader's estimate based on prior years' experience. (Use 264 hr).  |
| LLNL300 (Technician Supervisor)     | Per hour         | Senior Engineering Associate time to specify equipment, fabricate control assembly, perform system check out and to activate unit; based on Group Leader's prior years' experience. (Use 116 hr)                    |
| LLNL500 (Technician)                | Per hour         | Technician time to purchase equipment, verify correct shipment, fabricate unit and control assembly, perform system check out and to activate system; based on Group Leader's prior years' experience. (Use 560 hr) |
| TSP005 (Treatment System Parts VES) | Per dollars      | Cost of major components  |
| PEJ003 (PEJ Job)                    | Per dollars      | Cost for plant engineering contractor to fabricate unit, including miscellaneous parts; based on Group Leader's prior years' experience.  |
|                                     |                  |   |
| <b>Resource</b>                     | <b>Unit Cost</b> | <b>Cost</b>   |
| LLNL200                             | \$91.58          | \$47,072.12   |
| LLNL300                             | \$81.29          | \$43,002.41   |
| LLNL500                             | \$60.24          | \$81,926.40   |
| TSP003 & TSP005                     | 1.03             | \$60,196.29   |
| GPR005                              | 1.14             | \$46,740.00   |
| PEJ003                              | 1.1              | \$85,580.00   |

Capital Cost =               \$   364,517.22

**Table D-3.21. Construct SWAT-GAC - basis of estimate.**

|                                      |   |                 |  |                  |
|--------------------------------------|---|-----------------|--|------------------|
| <b>Fiscal Year</b>                   | 1999  |                 |  | Revised 12/04/98 |
| <b>Activity title</b>                | Construct SWAT-GAC  |                 |  |                  |
| <b>Scope of work</b>                 | Procure equipment, fabricate unit and control assembly, check out system and activate new SWAT with aqueous phase GAC |                 |  |                  |
| <b>Assumptions</b>                   | Unit can be fabricated and made operational for same cost as in previous years.                                       |                 |  |                  |
| <b>Resource</b>                      |   | <b>Quantity</b> | <b>Basis of Estimate</b>   |                  |
| LLNL200<br>(Scientist/Engineer)      | Per hour  | 264             | Engineer time to specify equipment parts and to activate system; Group Leader's estimate based on prior years' experience.   |                  |
| LLNL300<br>(Technician Supervisor)   | Per hour  | 260             | Senior Engineering Associate time to specify equipment, fabricate control assembly, perform system check out and to activate unit; based on Group Leader's prior years' experience.                    |                  |
| LLNL500<br>(Technician)              | Per hour  | 640             | Technician time to purchase equipment, verify correct shipment, fabricate unit and control assembly, perform system check out and to activate system; based on Group Leader's prior years' experience. |                  |
| TSP004 (Treatment System Parts SWAT) | Per dollars   | 9316            | Cost of major components   |                  |
| PEJ003 (PEJ Job)                     | Per dollars   | 21000           | Cost for plant engineering contractor to fabricate unit, including miscellaneous parts; based on Group Leader's prior years' experience.   |                  |

| <b>Resource</b> | <b>Unit Cost</b> | <b>Quantity</b> | <b>Cost</b> |
|-----------------|------------------|-----------------|-------------|
| LLNL200         | \$91.58          | 264             | \$24,177.12 |
| LLNL300         | \$81.29          | 260             | \$21,135.40 |
| LLNL500         | \$60.24          | 640             | \$38,553.60 |
| TSP003          | 1.03             | \$9,316.00      | \$9,595.48  |
| PEJ003          | 1.10             | \$21,000.00     | \$23,100.00 |

Capital Cost = \$116,561.60

**Table D-3.22. Construct SWAT-GBI - basis of estimate.**

|                                      |  |                 |  |                  |
|--------------------------------------|--|-----------------|--|------------------|
| <b>Fiscal Year</b>                   | 1999   |                 |  | Revised 12/04/98 |
| <b>Activity title</b>                | Construct SWAT-GBI   |                 |  |                  |
| <b>Scope of work</b>                 | Procure equipment, fabricate unit and control assembly, check out system and activate new SWAT with aqueous phase GAC followed by a bioreactor for water treatment |                 |  |                  |
| <b>Assumptions</b>                   | Unit can be fabricated and made operational for same cost as in previous years.  |                 |  |                  |
| <b>Resource</b>                      | <b>Unit of Application</b>   | <b>Quantity</b> | <b>Basis of Estimate</b>   |                  |
| LLNL200 (Scientist/Engineer)         | Per hour   | 264             | Engineer time to specify equipment parts and to activate system; Group Leader's estimate based on prior years' experience.   |                  |
| LLNL300 (Technician Supervisor)      | Per hour   | 260             | Senior Engineering Associate time to specify equipment, fabricate control assembly, perform system check out and activate unit; based on Group Leader's prior years' experience.                       |                  |
| LLNL500 (Technician)                 | Per hour   | 640             | Technician time to purchase equipment, verify correct shipment, fabricate unit and control assembly, perform system check out and to activate system; based on Group Leader's prior years' experience. |                  |
| TSP004 (Treatment System Parts SWAT) | Per dollars  | 9316            | Cost of major components   |                  |
| PEJ003 (PEJ Job)                     | Per dollars  | 21000           | Cost for plant engineering contractor to fabricate unit, including miscellaneous parts; based on Group Leader's prior years' experience.   |                  |

**Bioreactor Portion (Labor and PEJ costs are 25% and 10% of GTWU-GAC costs, respectively and parts are \$41k).**

|                                 |             |       |  |  |
|---------------------------------|-------------|-------|--|--|
| LLNL200 (Scientist/Engineer)    | Per hour    | 50    | Engineer time to specify equipment parts and to activate system; Group Leader's estimate based on prior years' experience.   |  |
| LLNL300 (Technician Supervisor) | Per hour    | 57    | Senior Engineering Associate time to specify equipment, fabricate control assembly, perform system check out and to activate unit; based on Group Leader's prior years' experience.                    |  |
| LLNL500 (Technician)            | Per hour    | 160   | Technician time to purchase equipment, verify correct shipment, fabricate unit and control assembly, perform system check out and to activate system; based on Group Leader's prior years' experience. |  |
| GPR005 (\$25k to \$1M)          | Per dollars | 41000 | Cost of major components; based on vendor quote.   |  |
| PEJ003 (PEJ Job)                | Per dollars | 4800  | Cost for plant engineering contractor to fabricate unit, including miscellaneous parts; based on Group Leader's prior years' experience.   |  |

| Resource | Unit Cost | Quantity    | Cost        |
|----------|-----------|-------------|-------------|
| LLNL200  | \$91.58   | 314         | \$28,756.12 |
| LLNL300  | \$81.29   | 317         | \$25,768.93 |
| LLNL500  | \$60.24   | 800         | \$48,192.00 |
| TSP004   | 1.03      | \$9,316.00  | \$9,595.48  |
| GPR005   | 1.14      | \$41,000.00 | \$46,740.00 |
| PEJ003   | 1.10      | \$25,800.00 | \$28,380.00 |

Capital Cost = \$ 187,432.53



**Table D-3.23. Construct SWAT-BIO - basis of estimate.**

|                                      |  |                 |  |                  |
|--------------------------------------|--|-----------------|--|------------------|
| <b>Fiscal Year</b>                   | 1999   |                 |  | Revised 12/04/98 |
| <b>Activity title</b>                | Construct SWAT-BIO   |                 |  |                  |
| <b>Scope of work</b>                 | Procure equipment, fabricate unit and control assembly, check out system and activate new SWAT with a Bioreactor only. |                 |  |                  |
| <b>Assumptions</b>                   | Labor and PEJ costs are 25% and 10% of SWAT-GAC costs, respectively, and parts are \$41k.                              |                 |  |                  |
| <b>Resource</b>                      | <b>Unit of Application</b>   | <b>Quantity</b> | <b>Basis of Estimate</b>   |                  |
| LLNL200 (Scientist/Engineer)         | Per hour   | 66              | Engineer time to specify equipment parts and to activate system; Group Leader's estimate based on prior years' experience.   |                  |
| LLNL300 (Technician Supervisor)      | Per hour   | 65              | Senior Engineering Associate time to specify equipment, fabricate control assembly, perform system check out and to activate unit; based on Group Leader's prior years' experience.                    |                  |
| LLNL500 (Technician)                 | Per hour   | 160             | Technician time to purchase equipment, verify correct shipment, fabricate unit and control assembly, perform system check out and to activate system; based on Group Leader's prior years' experience. |                  |
| TSP004 (Treatment System Parts SWAT) | Per dollars  | 41000           | Cost of major components   |                  |
| PEJ003 (PEJ Job)                     | Per dollars  | 2100            | Cost for plant engineering contractor to fabricate unit, including miscellaneous parts; based on Group Leader's prior years' experience.   |                  |

| <b>Resource</b> | <b>Unit Cost</b> | <b>Quantity</b> | <b>Cost</b> |
|-----------------|------------------|-----------------|-------------|
| LLNL200         | \$91.58          | 66              | \$6,044.28  |
| LLNL300         | \$81.29          | 65              | \$5,283.85  |
| LLNL500         | \$60.24          | 160             | \$9,638.40  |
| TSP004          | 1.03             | \$41,000.00     | \$42,230.00 |
| PEJ003          | 1.1              | \$2,100.00      | \$2,310.00  |

Capital Cost = \$ 65,506.53

**Table D-3.24. Construct SWAT-GIX - basis of estimate.**

|   |  |                 |  |                  |
|---|--|-----------------|--|------------------|
| <b>Fiscal Year</b>  | 1999   |                 |  | Revised 12/07/98 |
| <b>Activity title</b>   | Construct SWAT-GIX   |                 |  |                  |
| <b>Scope of work</b>  | Procure equipment, fabricate unit and control assembly, check out system and activate new SWAT with aqueous phase GAC followed by an ion exchange unit for water treatment |                 |  |                  |
| <b>Assumptions</b>  | Labor and PEJ costs are 25% and10% of SWAT-GAC costs, respectively, and parts are \$20k.   |                 |  |                  |
| <b>Resource</b>   | <b>Unit of Application</b>   | <b>Quantity</b> | <b>Basis of Estimate</b>   |                  |
| LLNL200 (Scientist/Engineer)  | Per hour   | 264             | Engineer time to specify equipment parts and to activate system; Group Leader's estimate based on prior years' experience.   |                  |
| LLNL300 (Technician Supervisor)   | Per hour   | 260             | Senior Engineering Associate time to specify equipment, fabricate control assembly, perform system check out and to activate unit; based on Group Leader's prior years' experience.                    |                  |
| LLNL500 (Technician)  | Per hour   | 640             | Technician time to purchase equipment, verify correct shipment, fabricate unit and control assembly, perform system check out and to activate system; based on Group Leader's prior years' experience. |                  |
| TSP004 (Treatment System Parts SWAT)  | Per dollars  | 9316            | Cost of major components   |                  |
| PEJ003 (PEJ Job)  | Per dollars  | 21000           | Cost for plant engineering contractor to fabricate unit, including miscellaneous parts; based on Group Leader's prior years' experience.   |                  |
| <b>Ion Exchange Portion (Labor and PEJ costs are 25% and10% of GTWU-GAC costs, respectively and parts are \$20k).</b> |  |                 |  |                  |
| LLNL200 (Scientist/Engineer)  | Per hour   | 50              | Engineer time to specify equipment parts and to activate system; Group Leader's estimate based on prior years' experience.   |                  |
| LLNL300 (Technician Supervisor)   | Per hour   | 57              | Senior Engineering Associate time to specify equipment, fabricate control assembly, perform system check out and to activate unit; based on Group Leader's prior years' experience.                    |                  |
| LLNL500 (Technician)  | Per hour   | 160             | Technician time to purchase equipment, verify correct shipment, fabricate unit and control assembly, perform system check out and to activate system; based on Group Leader's prior years' experience. |                  |
| GPR005 (\$25k to \$1M)  | Per dollars  | 20000           | Cost of major components; based on vendor quote.   |                  |
| PEJ003 (PEJ Job)  | Per dollars  | 4800            | Cost for plant engineering contractor to fabricate unit, including miscellaneous parts; based on Group Leader's prior years' experience.   |                  |

---

| Resource | Unit Cost | Quantity    |
|----------|-----------|-------------|
| LLNL200  | \$91.58   | 314         |
| LLNL300  | \$81.29   | 317         |
| LLNL500  | \$60.24   | 800         |
| TSP004   | 1.03      | \$9,316.00  |
| GPR005   | 1.14      | \$20,000.00 |
| PEJ003   | 1.10      | \$25,800.00 |

Capital Cost =               \$   163,492.53

**Table D-3.25. Construct SWAT-IX - basis of estimate.**

|   |  |                 |  |                  |
|---|--|-----------------|--|------------------|
| <b>Fiscal Year</b>  | 1999   |                 |  | Revised 12/07/98 |
| <b>Activity title</b>   | Construct SWAT-IX  |                 |  |                  |
| <b>Scope of work</b>  | Procure equipment, fabricate unit and control assembly, check out system and activate new SWAT with an ion exchange unit for water treatment |                 |  |                  |
| <b>Assumptions</b>  | Labor and PEJ costs are 25% and10% of SWAT-GAC costs, respectively, and parts are \$20k.   |                 |  |                  |
| <b>Resource</b>   | <b>Unit of Application</b>   | <b>Quantity</b> | <b>Basis of Estimate</b>   |                  |
| LLNL200 (Scientist/Engineer)  | Per hour   | 264             | Engineer time to specify equipment parts and to activate system; Group Leader's estimate based on prior years' experience.   |                  |
| LLNL300 (Technician Supervisor)   | Per hour   | 260             | Senior Engineering Associate time to specify equipment, fabricate control assembly, perform system check out and to activate unit; based on Group Leader's prior years' experience.                    |                  |
| LLNL500 (Technician)  | Per hour   | 640             | Technician time to purchase equipment, verify correct shipment, fabricate unit and control assembly, perform system check out and to activate system; based on Group Leader's prior years' experience. |                  |
| TSP004 (Treatment System Parts SWAT)  | Per dollars  | 9316            | Cost of major components   |                  |
| PEJ003 (PEJ Job)  | Per dollars  | 21000           | Cost for plant engineering contractor to fabricate unit, including miscellaneous parts; based on Group Leader's prior years' experience.   |                  |
| <b>Ion Exchange Portion (Labor and PEJ costs are 25% and10% of GTWU-GAC costs, respectively and parts are \$20k).</b> |  |                 |  |                  |
| LLNL200 (Scientist/Engineer)  | Per hour   | 50              | Engineer time to specify equipment parts and to activate system; Group Leader's estimate based on prior years' experience.   |                  |
| LLNL300 (Technician Supervisor)   | Per hour   | 57              | Senior Engineering Associate time to specify equipment, fabricate control assembly, perform system check out and to activate unit; based on Group Leader's prior years' experience.                    |                  |
| LLNL500 (Technician)  | Per hour   | 160             | Technician time to purchase equipment, verify correct shipment, fabricate unit and control assembly, perform system check out and to activate system; based on Group Leader's prior years' experience. |                  |
| GPR005 (\$25k to \$1M)  | Per dollars  | 20000           | Cost of major components; based on vendor quote.   |                  |
| PEJ003 (PEJ Job)  | Per dollars  | 4800            | Cost for plant engineering contractor to fabricate unit, including miscellaneous parts; based on Group Leader's prior years' experience.   |                  |

---

| Resource | Unit Cost | Quantity    | Cost        |
|----------|-----------|-------------|-------------|
| LLNL200  | \$91.58   | 314         | \$28,756.12 |
| LLNL300  | \$81.29   | 317         | \$25,768.93 |
| LLNL500  | \$60.24   | 800         | \$48,192.00 |
| TSP004   | 1.03      | \$9,316.00  | \$9,595.48  |
| GPR005   | 1.14      | \$20,000.00 | \$22,800.00 |
| PEJ003   | 1.10      | \$25,800.00 | \$28,380.00 |

Capital Cost =           \$   163,492.53

**Table D-3.26. Construct SWAT-BIX - basis of estimate.**

|                                      |   |                 |  |                  |
|--------------------------------------|---|-----------------|--|------------------|
| <b>Fiscal Year</b>                   | 1999  |                 |  | Revised 12/09/98 |
| <b>Activity title</b>                | Construct SWAT-BIX  |                 |  |                  |
| <b>Scope of work</b>                 | Procure equipment, fabricate unit and control assembly, check out system and activate new SWAT with aqueous phase GAC followed by a bioreactor and an ion exchange unit for water treatment |                 |  |                  |
| <b>Assumptions</b>                   | Unit can be fabricated and made operational for same cost as in previous years.   |                 |  |                  |
| <b>Resource</b>                      | <b>Unit of Application</b>  | <b>Quantity</b> | <b>Basis of Estimate</b>   |                  |
| LLNL200 (Scientist/Engineer)         | Per hour  | 264             | Engineer time to specify equipment parts and to activate system; Group Leader's estimate based on prior years' experience.   |                  |
| LLNL300 (Technician Supervisor)      | Per hour  | 260             | Senior Eng'ng Assoc time to specify equipment, fabricate control assembly, perform system check out and to activate unit; based on Group Leader's years' experience.                                   |                  |
| LLNL500 (Technician)                 | Per hour  | 640             | Technician time to purchase equipment, verify correct shipment, fabricate unit and control assembly, perform system check out and to activate system; based on Group Leader's prior years' experience. |                  |
| TSP004 (Treatment System Parts SWAT) | Per dollars   | 9316            | Cost of major components   |                  |
| PEJ003 (PEJ Job)                     | Per dollars   | 21000           | Cost for plant engineering contractor to fabricate unit, including miscellaneous parts; based on Group Leader's prior years' experience.   |                  |

**Bioreactor Portion (Labor and PEJ costs are 25% and 10% of GTWU-GAC costs, respectively and parts are \$41k).**

|                                 |             |       |  |  |
|---------------------------------|-------------|-------|--|--|
| LLNL200 (Scientist/Engineer)    | Per hour    | 50    | Engineer time to specify equipment parts and to activate system; Group Leader's estimate based on prior years' experience.   |  |
| LLNL300 (Technician Supervisor) | Per hour    | 57    | Senior Engineering Associate time to specify equipment, fabricate control assembly, perform system check out and to activate unit; based on Group Leader's prior years' experience.                    |  |
| LLNL500 (Technician)            | Per hour    | 160   | Technician time to purchase equipment, verify correct shipment, fabricate unit and control assembly, perform system check out and to activate system; based on Group Leader's prior years' experience. |  |
| GPR005 (\$25k to \$1M)          | Per dollars | 41000 | Cost of major components; based on vendor quote.   |  |
| PEJ003 (PEJ Job)                | Per dollars | 4800  | Cost for plant engineering contractor to fabricate unit, including miscellaneous parts; based on Group Leader's prior years' experience.   |  |

**Ion Exchange Portion (Labor and PEJ costs are 25% and 10% of GTWU-GAC costs, respectively and parts are \$20k).**

|                                 |             |       |  |
|---------------------------------|-------------|-------|--|
| LLNL200 (Scientist/Engineer)    | Per hour    | 50    | Engineer time to specify equipment parts and to activate system; Group Leader's estimate based on prior years' experience.   |
| LLNL300 (Technician Supervisor) | Per hour    | 57    | Senior Engineering Associate time to specify equipment, fabricate control assembly, perform system check out and to activate unit; based on Group Leader's prior years' experience.                    |
| LLNL500 (Technician)            | Per hour    | 160   | Technician time to purchase equipment, verify correct shipment, fabricate unit and control assembly, perform system check out and to activate system; based on Group Leader's prior years' experience. |
| GPR005 (\$25k to \$1M)          | Per dollars | 20000 | Cost of major components; based on vendor quote.   |
| PEJ003 (PEJ Job)                | Per dollars | 4800  | Cost for plant engineering contractor to fabricate unit, including miscellaneous parts; based on Group Leader's prior years' experience.   |

| Resource | Unit Cost | Quantity    | Cost        |
|----------|-----------|-------------|-------------|
| LLNL200  | \$91.58   | 364         | \$33,335.12 |
| LLNL300  | \$81.29   | 374         | \$30,402.46 |
| LLNL500  | \$60.24   | 960         | \$57,830.40 |
| TSP004   | 1.03      | \$9,316.00  | \$9,595.48  |
| GPR005   | 1.14      | \$61,000.00 | \$69,540.00 |
| PEJ003   | 1.10      | \$30,600.00 | \$33,660.00 |

Capital Cost = \$234,363.46

**Table D-3.27. Construct pipeline - basis of estimate.**

|                       |   |                 |   |                  |
|-----------------------|---|-----------------|---|------------------|
| <b>Fiscal Year</b>    | 1999  |                 |   | Revised 12/04/98 |
| <b>Activity title</b> | Construct pipeline  |                 |   |                  |
| <b>Scope of work</b>  | Procure and install all equipment, controls and metering devices to plumb extraction wells to treatment unit. |                 |   |                  |
| <b>Assumptions</b>    | Unit costs for GSA OU are applicable to all of Site 300   |                 |   |                  |
| <b>Resource</b>       | <b>Unit of Application</b>  | <b>Quantity</b> | <b>Basis of Estimate</b>  |                  |
| LLNL200               | Per hour  | 192             | Engineer select equipment to be purchased, provide input to site design, and assist in activating system.   |                  |
| LLNL300               | Per hour  | 468             | Construction manager/EE TEam Leader select equipment to be purchased, provide input to site design, assist in control assembly design, system checkout, and activating system, and oversee site construction. |                  |
| LLNL500               | Per hour  | 664             | Facility Operator select equipment to be purchased, provide input to site design, assist in control assembly design, system checkout, fabricating pipeline, site construction, and activating system.         |                  |
| GPR001                | Per dollar  | 3200            | \$400/well for valves, couplings and elbows for 8 wells   |                  |
| PEJ001                | Per dollar  | 10000           | Electrical power design   |                  |
| PEJ002                | Per dollar  | 173800          | Pipeline construction, above grade - 1100 LF @ \$158/LF   |                  |
| GPR005                | Per dollar  | 40000           | Wellhead electronics and Flow meters - 8 wells @ \$5000 per well.   |                  |

| Resource | Unit Cost | Quantity  | Cost         |
|----------|-----------|-----------|--------------|
| LLNL200  | \$91.58   | 192       | \$17,583.36  |
| LLNL300  | \$81.29   | 468       | \$38,043.72  |
| LLNL500  | \$60.24   | 664       | \$39,999.36  |
| GPR001   | \$1.09    | 3200      | \$3,488.00   |
| GPR005   | 1.14      | \$40,000  | \$45,600.00  |
| PEJ001   | 1.61      | \$10,000  | \$16,100.00  |
| PEJ003   | 1         | \$173,800 | \$173,800.00 |

|            |              |                 |                               |
|------------|--------------|-----------------|-------------------------------|
| GSA Costs  | \$160,814.44 | for 8 wells     |                               |
|            | \$173,800.00 | for 1100 LF     |                               |
| Unit Costs | \$20,101.81  | per well        |                               |
|            | \$158.00     | per linear foot |                               |
|            | \$102        | per linear foot | Injection wells, gravity fed. |



**Table D-3.28. Control/Instrumentation calibration and maintenance of a GWTU - basis of estimate.**

|                                     |   |                 |   |                  |
|-------------------------------------|---|-----------------|---|------------------|
| <b>Fiscal Year</b>                  | 1999  |                 |   | Revised 10/26/98 |
| <b>Activity title</b>               | Control/Instrumentation calibration and maintenance of a GWTU   |                 |   |                  |
| <b>Scope of work</b>                | Maintenance of GWTU control system, annual interlock testing  |                 |   |                  |
| <b>Assumptions</b>                  | Unit can be controlled and calibrated for the same cost as in previous years.<br>Cost for SVE = Cost for GAC, and Cost for GBI and BIO = 2 x Cost for GAC |                 |   |                  |
| <b>Resource</b>                     | <b>Unit of Application</b>  | <b>Quantity</b> | <b>Basis of Estimate</b>  |                  |
| LLNL500 (Technician)                | Per Hour  | 100             | EE Technician - annual interlock inspection, instrument check and calibration, pressure switch tests, and computer hardware and software maintenance. |                  |
| LLNL300 (Tech Supervisor)           | Per Hour  | 60              | EE Senior Engineering Associate - problem diagnosis, software upgrades, maintenance, modifications, transducer replacement and calibration.           |                  |
| LLNL800                             | Per Hour  | 40              | Plant Shops Electrician - Motor and Electrical Equipment repair; Group Leaders' estimate based on prior years' experience.                            |                  |
| TSP019 (License - Paragon TNT)      | Per dollar  | 1               | Control system Paragon software maintenance contract  |                  |
| TSP022 (Misc. Electrical Equipment) | Per dollar  | 1000            | \$1000 for replacement fuses, relays, wire, hard drives, etc.; based on prior years' experience.  |                  |

**GWTU-GAC**

| <b>Resource</b> | <b>Unit Cost</b> | <b>Quantity</b> | <b>Cost</b> |
|-----------------|------------------|-----------------|-------------|
| LLNL300         | \$81.29          | 60              | \$4,877     |
| LLNL500         | \$60.24          | 100             | \$6,024     |
| LLNL800         | \$75.09          | 40              | \$3,004     |
| TSP019          | \$2,456.02       | 1               | \$2,456     |
| TSP022          | 1.09             | \$1,000.00      | \$1,090     |

Costs for Control/Instrumentation calibration and maintenance of a GWTU

\$17,451.02 GWTU-GAC  
 \$52,353.06 GWTU-GBI  
 \$34,902.04 GWTU-BIO  
 \$34,902.04 GWTU-GAC-SVE  
 \$69,804.08 GWTU-GBI-SVE

**Table D-3.29. Control/Instrumentation calibration and maintenance of a SWAT - basis of estimate.**

|                                     |   |                 |   |                  |
|-------------------------------------|---|-----------------|---|------------------|
| <b>Fiscal Year</b>                  | 1999  |                 |   | Revised 12/04/98 |
| <b>Activity title</b>               | Control/Instrumentation calibration and maintenance of a SWAT   |                 |   |                  |
| <b>Scope of work</b>                | Maintenance of SWAT control system, annual interlock testing  |                 |   |                  |
| <b>Assumptions</b>                  | Unit can be controlled and calibrated for the same cost as in previous years.<br>Cost for SVE = Cost for GAC, and Cost for GBI and BIO = 2 x Cost for GAC |                 |   |                  |
| <b>Resource</b>                     | <b>Unit of Application</b>  | <b>Quantity</b> | <b>Basis of Estimate</b>  |                  |
| LLNL500 (Technician)                | Per Hour  | 100             | EE Technician - annual interlock inspection, instrument check and calibration, pressure switch tests, and computer hardware and software maintenance. |                  |
| LLNL300 (Tech Supervisor)           | Per Hour  | 200             | EE Senior Engineering Associate - problem diagnosis, software upgrades, maintenance, modifications, transducer replacement and calibration.           |                  |
| LLNL800                             | Per Hour  | 60              | Plant Shops Electrician - Motor and Electrical Equipment repair; Group Leaders' estimate based on prior years' experience.                            |                  |
| TSP022 (Misc. Electrical Equipment) | Per dollar  | 1000            | \$1000 for replacement fuses, relays, wire, hard drives, etc.; based on prior years' experience.  |                  |

| <b>Resource</b> | <b>Unit Cost</b> | <b>Quantity</b> | <b>Cost</b> |
|-----------------|------------------|-----------------|-------------|
| LLNL300         | \$81.29          | 200             | \$16,258.00 |
| LLNL500         | \$60.24          | 100             | \$6,024.00  |
| LLNL800         | \$75.09          | 60              | \$4,505.40  |
| TSP022          | \$1.09           | 1000            | \$1,090.00  |

Costs for Control/Instrumentation calibration and maintenance of a SWAT

\$27,877.40 SWAT-GAC  
 \$83,632.20 SWAT-GBI  
 \$55,754.80 SWAT-BIO  
 \$55,754.80 SWAT-GIX  
 \$83,632.20 SWAT-BIX

**Table D-3.30. Mechanical O&M of a GWTU - basis of estimate.**

|                              |  |                        |   |                  |
|------------------------------|--|------------------------|---|------------------|
| <b>Fiscal Year</b>           | 1999   |                        |   | Revised 12/04/98 |
| <b>Activity title</b>        | Mechanical O&M of a GWTU                         |                        |   |                  |
| <b>Scope of work</b>         | Operation of GWTU including sampling activities. |                        |   |                  |
| <b>Assumptions</b>           | Facility operates 24h/d, 365 d/y.                |                        |   |                  |
| <b>Resource</b>              | <b>Unit of Application</b>                       | <b>Quantity</b>        | <b>Basis of Estimate</b>  |                  |
| LLNL200 (Scientist/Engineer) | Per hour   | 40                     | Facility Engineer - monitor system performance, review data; Group Leader's estimate based on prior years' experience.  |                  |
| LLNL300                      | Per hour   | 40                     | Senior Engineering Associate - reviews treatment processes, and results - Group Leader's estimate based on prior years' experience.   |                  |
| LLNL500 (Technician)         | Per hour   | 500                    | Facility Operator - replace GAC, dispose waste, download data, maintain logbooks, collect samples.  |                  |
| LLNL800                      | Per hour   | 100                    | Plant technician - site maintenance and general repairs; Group Leaders' estimate based on prior years' experience.  |                  |
| O&M001 (Electric Power)      | Per Kw hr  | [Enter Kw hr Estimate] | Pump power Req'ts= $q[\text{gal/min}] * 95[\text{ft}](\text{avg lift} + \text{head loss}) * 62.4[\text{\#/cu ft}] * 1/60[\text{min/sec}] * 1/7.48[\text{cu ft/gal}] * 1/550[\text{HP/ft\#/sec}] * 0.746[\text{kW/HP}] * 24 * 365$<br><b>kw-hr/year=157*q[gpm]</b> |                  |
| GPR001 (Procard <\$5k)       | 1.09   | 2000                   | Sampling equipment, buckets, pipe, valves, etc. = \$2000, based on prior years' experience.   |                  |

| Resource | Unit Cost | Quantity | Cost        |
|----------|-----------|----------|-------------|
| LLNL200  | \$91.58   | 40       | \$3,663.20  |
| LLNL300  | \$81.29   | 40       | \$3,251.60  |
| LLNL500  | \$60.24   | 500      | \$30,120.00 |
| LLNL800  | \$75.09   | 100      | \$7,509.00  |
| GRP001   | 1.09      | \$2,000  | \$2,180.00  |
| O&M001   | \$0.10    | q*157    |             |

Mech O&M Costs = \$ 46,723.80  
 + q\*15.7 This is small, neglect this portion!

**Table D-3.30. Mechanical O&M of a GWTU - basis of estimate.**

|                              |  |                        |   |                  |
|------------------------------|--|------------------------|---|------------------|
| <b>Fiscal Year</b>           | 1999   |                        |   | Revised 12/04/98 |
| <b>Activity title</b>        | Mechanical O&M of a GWTU                         |                        |   |                  |
| <b>Scope of work</b>         | Operation of GWTU including sampling activities. |                        |   |                  |
| <b>Assumptions</b>           | Facility operates 24h/d, 365 d/y.                |                        |   |                  |
| <b>Resource</b>              | <b>Unit of Application</b>                       | <b>Quantity</b>        | <b>Basis of Estimate</b>  |                  |
| LLNL200 (Scientist/Engineer) | Per hour   | 40                     | Facility Engineer - monitor system performance, review data; Group Leader's estimate based on prior years' experience.  |                  |
| LLNL300                      | Per hour   | 40                     | Senior Engineering Associate - reviews treatment processes, and results - Group Leader's estimate based on prior years' experience.   |                  |
| LLNL500 (Technician)         | Per hour   | 500                    | Facility Operator - replace GAC, dispose waste, download data, maintain logbooks, collect samples.  |                  |
| LLNL800                      | Per hour   | 100                    | Plant technician - site maintenance and general repairs; Group Leaders' estimate based on prior years' experience.  |                  |
| O&M001 (Electric Power)      | Per Kw hr  | [Enter Kw hr Estimate] | Pump power Req'ts= $q[\text{gal/min}] * 95[\text{ft}](\text{avg lift} + \text{head loss}) * 62.4[\text{\#/cu ft}] * 1/60[\text{min/sec}] * 1/7.48[\text{cu ft/gal}] * 1/550[\text{HP/ft\#/sec}] * 0.746[\text{kW/HP}] * 24 * 365$<br><b>kw-hr/year=157*q[gpm]</b> |                  |
| GPR001 (Procard <\$5k)       | 1.09   | 2000                   | Sampling equipment, buckets, pipe, valves, etc. = \$2000, based on prior years' experience.   |                  |

| <b>Resource</b> | <b>Unit Cost</b> | <b>Quantity</b> | <b>Cost</b> |
|-----------------|------------------|-----------------|-------------|
| LLNL200         | \$91.58          | 40              | \$3,663.20  |
| LLNL300         | \$81.29          | 40              | \$3,251.60  |
| LLNL500         | \$60.24          | 500             | \$30,120.00 |
| LLNL800         | \$75.09          | 100             | \$7,509.00  |
| GRP001          | 1.09             | \$2,000         | \$2,180.00  |
| O&M001          | \$0.10           | q*157           |             |

Mech O&M Costs = \$ 46,723.80  
 + q\*15.7 This is small, neglect this portion!

**Table D-3.31. Mechanical O&M of a SWAT - basis of estimate.**

|                                 |  |                 |   |                  |
|---------------------------------|--|-----------------|---|------------------|
| <b>Fiscal Year</b>              | 1999   |                 |   | Revised 10/16/98 |
| <b>Activity title</b>           | Mechanical O&M of a SWAT                         |                 |   |                  |
| <b>Scope of work</b>            | Operation of SWAT including sampling activities. |                 |   |                  |
| <b>Assumptions</b>              | Facility operates 24h/d, 365 d/y.                |                 |   |                  |
| <b>Resource</b>                 | <b>Unit of Application</b>                       | <b>Quantity</b> | <b>Basis of Estimate</b>  |                  |
| LLNL200<br>(Scientist/Engineer) | Per hour   | 40              | Facility Engineer - monitor system performance, review data; Group Leader's estimate based on prior years' experience.              |                  |
| LLNL300                         | Per hour   | 200             | Senior Engineering Associate - reviews treatment processes, and results - Group Leader's estimate based on prior years' experience. |                  |
| LLNL500 (Technician)            | Per hour   | 500             | Facility Operator - replace GAC, dispose waste, download data, maintain logbooks, collect samples.                                  |                  |
| GPR001(Procard,\$5k)            | Per dollar                                       | 2000            | Sampling equipment, buckets, pipe, valves, etc. = \$2000, based on prior years' experience.   |                  |

|                 |                  |                 |             |
|-----------------|------------------|-----------------|-------------|
| <b>Resource</b> | <b>Unit Cost</b> | <b>Quantity</b> | <b>Cost</b> |
| LLNL200         | \$91.58          | 40              | \$3,663.20  |
| LLNL300         | \$81.29          | 200             | \$16,258.00 |
| LLNL500         | \$60.24          | 500             | \$30,120.00 |
| GPR001          | 1.09             | 2000            | \$2,180.00  |

SWAT Mech O&M Costs = \$52,221.20

**Table D-3.32. GAC disposal - basis of estimate.**

|                                    |                             |                 |  |                  |
|------------------------------------|-----------------------------|-----------------|--|------------------|
| <b>Fiscal Year</b>                 | 1999                        |                 |  | Revised 10/27/98 |
| <b>Activity title</b>              | GAC disposal                |                 |  |                  |
| <b>Scope of work</b>               | Cost for Replacement of GAC |                 |  |                  |
| <b>Assumptions</b>                 |                             |                 |  |                  |
| <b>Resource</b>                    | <b>Unit of Application</b>  | <b>Quantity</b> | <b>Basis of Estimate</b>                               |                  |
| O&M003 (GAC, Vapor-55gallon/140#)  | Each                        | No. / year      | Replacement of 55gal/140# vapor phase GAC canisters.   |                  |
| O&M004 (GAC, Vapor-2000#)          | Each                        | No. / year      | Replacement of 2000# vapor phase GAC canisters.        |                  |
| O&M005 (GAC, Aqueous - 55gal/200#) | Each                        | No. / year      | Replacement of 55gal/200# aqueous phase GAC canisters. |                  |
| O&M007 (GAC, Aqueous - 1000#)      | Each                        | No. / year      | Replacement of 1000# aqueous phase GAC canisters.      |                  |

|                 |                  |                 |             |
|-----------------|------------------|-----------------|-------------|
| <b>Resource</b> | <b>Unit Cost</b> | <b>Quantity</b> | <b>Cost</b> |
| O&M003          | 711.36           | No. / year      |             |
| O&M004          | 3150.18          | No. / year      |             |
| O&M005          | 303.02           | No. / year      |             |
| O&M007          | 3891.39          | No. / year      |             |

**Table D-3.33. Facility Documentation and data collection - basis of estimate.**

|                                       |  |                 |   |                  |
|---------------------------------------|--|-----------------|---|------------------|
| <b>Fiscal Year</b>                    | 1999   |                 |   | Revised 10/16/98 |
| <b>Activity title</b>                 | Facility Documentation and data collection                           |                 |   |                  |
| <b>Scope of work</b>                  | Self-Monitoring/Compliance/Operational Chemical Sampling             |                 |   |                  |
| <b>Assumptions</b>                    | All labor required for this task is accounted for under Mechical O&M |                 |   |                  |
| <b>Resource</b>                       | <b>Unit of Application</b>   | <b>Quantity</b> | <b>Basis of Estimate</b>  |                  |
| ANL002 (VOC Water Normal)             | Per sample   | 26              | Monthly analyses required for influent and effluent, plus 10% QA/QC.  |                  |
| ANL007 (Metals Water Normal)          | Per sample   | 26              | Monthly analyses required for influent and effluent, plus 10% QA/QC.  |                  |
| ANL013 (Alpha /Beta /H3 Water Normal) | Per sample   | 26              | Monthly analyses required for influent and effluent, plus 10% QA/QC. See note below for ANL017.   |                  |
| ANL017 (Misc. Analysis)               | Per dollar   | 0               | Nitrate, perchlorate, HE and alpha/beta/H3 compound testing required on a location specific basis. For cost estimating purposes, assume 26 ANL013 will cover. |                  |
| DMU002 (H2O, Air, Soil samples)       | Per sample   | 78              | Data management of analytic results and sample documentation; based on 1 DMU002 unit per sample analyzed  |                  |
| DMU003 (Flow measurements)            | Per sample   | 272             | Daily facility flow measurements (260 x DMU003) plus monthly extraction well flow measurements (12 x DMU003)  |                  |

| <b>Resource</b> | <b>Unit Cost</b> | <b>Quantity</b> | <b>Cost</b> |
|-----------------|------------------|-----------------|-------------|
| ANL002          | \$60.70          | 26              | \$1,578.20  |
| ANL007          | \$84.34          | 26              | \$2,192.84  |
| ANL013          | \$70.55          | 26              | \$1,834.30  |
| DMU002          | \$75.45          | 78              | \$5,885.10  |
| DMU003          | \$75.45          | 272             | \$20,522.40 |

O&M Cost = \$32,012.84

**Table D-3.34. Extraction well sampling & analysis - basis of estimate.**

|                                 |   |                 |   |                  |
|---------------------------------|---|-----------------|---|------------------|
| <b>Fiscal Year</b>              | 1999  |                 |   | Revised 10/16/98 |
| <b>Activity title</b>           | Extraction well sampling & analysis   |                 |   |                  |
| <b>Scope of work</b>            | Quarterly Sampling of Extraction Wells  |                 |   |                  |
| <b>Assumptions</b>              | Labor is accounted for under O&M. Facility Tech collects samples.<br>Only VOC, metals and alpha/beta/H3 analyses required for average cost estimate purposes. |                 |   |                  |
| <b>Resource</b>                 | <b>Unit of Application</b>  | <b>Quantity</b> | <b>Basis of Estimate</b>                |                  |
| DMU002 (H2O, Air, Soil Samples) | Per sample  | 12              | 1 DMU002 required per analysis          |                  |
| ANL002 (VOC Water Normal)       | Per sample  | 4               | 1 ANL002 required per well per quarter. |                  |
| ANL007 (Metals Water Normal)    | Per sample  | 4               | 1 ANL007 required per well per quarter. |                  |
| ANL013 (Alpha/Beta/H3)          | Per sample  | 4               | 1 ANL013 required per well per quarter. |                  |

  

|                 |                  |                 |             |
|-----------------|------------------|-----------------|-------------|
| <b>Resource</b> | <b>Unit Cost</b> | <b>Quantity</b> | <b>Cost</b> |
| DMU002          | \$75.45          | 12              | \$905.40    |
| ANL002          | \$60.70          | 4               | \$242.80    |
| ANL007          | \$84.34          | 4               | \$337.36    |
| ANL013          | \$70.55          | 4               | \$282.20    |

O&M Cost = \$1,767.76 per extraction well



**Table D-3.35. Manage wellfield flow - basis of estimate.**

|                                 |  |                 |   |                  |
|---------------------------------|--|-----------------|---|------------------|
| <b>Fiscal Year</b>              | 1999   |                 |   | Revised 10/16/98 |
| <b>Activity title</b>           | Manage wellfield flow  |                 |   |                  |
| <b>Scope of work</b>            | Review data and modeling to make decisions regarding pump schemes to maximize contaminant removal. |                 |   |                  |
| <b>Assumptions</b>              | Data Analysis and Representation is included elsewhere   |                 |   |                  |
| <b>Resource</b>                 | <b>Unit of Application</b>   | <b>Quantity</b> | <b>Basis of Estimate</b>  |                  |
| LLNL200<br>(Scientist/Engineer) | Per hour   | 200             | Hydrogeologist - Examine and evaluate data from wellfields & make decisions regarding flow rate changes for individual wells; based on Group Leader's prior years' experience. Use 200 hours per OU per year. |                  |

|                 |                  |                 |             |
|-----------------|------------------|-----------------|-------------|
| <b>Resource</b> | <b>Unit Cost</b> | <b>Quantity</b> | <b>Cost</b> |
| LLNL200         | \$91.58          | 200             | \$18,316.00 |

O&M Cost = \$18,316.00

**Table D-3.36. Remedial system permit reporting - basis of estimate.**

|                                       |   |                 |  |                  |
|---------------------------------------|---|-----------------|--|------------------|
| <b>Fiscal Year</b>                    | 1999  |                 |  | Revised 10/16/98 |
| <b>Activity title</b>                 | Remedial system permit reporting                          |                 |  |                  |
| <b>Scope of work</b>                  | Prepare quarterly report on operation of remedial system. |                 |  |                  |
| <b>Assumptions</b>                    | GSA FY98 experience applies to other Site 300 locations.  |                 |  |                  |
| <b>Resource</b>                       | <b>Unit of Application</b>                                | <b>Quantity</b> | <b>Basis of Estimate</b>   |                  |
| LLNL 200 (Scientist & Engineer)       | Per hour  | 10              | Task Leader input and review; based on prior years' experience. (36 hrs)     |                  |
| LLNL500 (Technician)                  | Per hour  | 88              | Report and figure preparation, data review and evaluation.                   |                  |
| DMU005 (Reports, Scheduled & Special) | Report  | 20              | Data preparation for report; based on prior years' experience. (20 DMU005's) |                  |
| SER003 (TID Jobs)                     | Dollar  | 500             | Report graphic preparation; based on prior years' experience. (\$500)        |                  |

|                 |                  |                 |             |
|-----------------|------------------|-----------------|-------------|
| <b>Resource</b> | <b>Unit Cost</b> | <b>Quantity</b> | <b>Cost</b> |
| LLNL 200        | \$91.58          | 10              | \$915.80    |
| LLNL500         | \$60.24          | 88              | \$5,301.12  |
| DMU005          | \$75.45          | 20              | \$1,509.00  |
| SER003          | 1.61             | \$500.00        | \$805.00    |

O&M Cost = \$8,530.92 per quarter

O&M Cost = \$ 34,123.68 annually

**Table D-3.37. Excavation and Off-site Disposal of Low Level Radioactive Waste - bases of estimate.**

|   |   |                 |  |                 |
|---|---|-----------------|--|-----------------|
| <b>Fiscal Year</b>  | 1999  |                 |  | Revised 8/11/98 |
| <b>Activity title</b>   | Excavation and Off-site Disposal of Low Level Radioactive Waste   |                 |  |                 |
| <b>Scope of work</b>  | Planning through disposal, including H&S, post-excavation characterization and site restoration.  |                 |  |                 |
| <b>Assumptions</b>  | Fixed costs are location specific and detailed in Exhibit A.<br>Variable costs are based on cost/cubic yard of excavated waste. Exhibit A provides additional detail.<br>Low Level Waste disposed at Envirocare, Utah |                 |  |                 |
| <b>Pit 3 Fixed excavation costs: Mob/Site Prep, Excavation Confirmation Sampling, and DeMob</b> |   |                 |  |                 |
| <b>Resource</b>   | <b>Unit of Application</b>  | <b>Quantity</b> | <b>Basis of Estimate</b>                         |                 |
| GPR005  | Dollars   | 153,502         | Site-specific costs for above-listed activities. |                 |

|   |                            |                 |  |
|---|----------------------------|-----------------|--|
| <b>Pit 5 Fixed excavation costs: Excavation Confirmation Sampling</b> |                            |                 |  |
| <b>Resource</b>   | <b>Unit of Application</b> | <b>Quantity</b> | <b>Basis of Estimate</b>                                       |
| GPR005  | Dollars                    | 32,019          | Assumes that mob/site prep and demob cost included with Pit 3. |

|   |                            |                 |  |
|---|----------------------------|-----------------|--|
| <b>B850 Firing Table Fixed excavation costs: Mob/Site Prep, Excavation Confirmation Sampling, and DeMob</b> |                            |                 |  |
| <b>Resource</b>   | <b>Unit of Application</b> | <b>Quantity</b> | <b>Basis of Estimate</b>   |
| GPR005  | Dollars                    | 165,509         | Site-specific fixed cost for above-listed activities.                      |
| <b>B850 Sand Pile Fixed excavation costs: Excavation Confirmation Sampling</b>                              |                            |                 |  |
| <b>Resource</b>   | <b>Unit of Application</b> | <b>Quantity</b> | <b>Basis of Estimate</b>   |
| GPR005  | Dollars                    | 4,002           | Assumes that mob/site prep and demob costs included with B850 Firing Table |

**Table D-3.37. Excavation and Off-site Disposal of Low Level Radioactive Waste - bases of estimate (continued).**

| <b>B850 Soil Fixed excavation costs: Excavation Confirmation Sampling</b> |                            |                 |  |
|---|----------------------------|-----------------|--|
| <b>Resource</b>   | <b>Unit of Application</b> | <b>Quantity</b> | <b>Basis of Estimate</b>   |
| GPR005  | Dollars                    | 14,675          | Assumes that mob/site prep and demob costs included with B850 Firing Table |

| <b>Pit 2 Fixed excavation costs: Mob/Site Prep, Excavation Confirmation Sampling, and DeMob</b> |                            |                 |   |
|---|----------------------------|-----------------|---|
| <b>Resource</b>   | <b>Unit of Application</b> | <b>Quantity</b> | <b>Basis of Estimate</b>                              |
| GPR005  | Dollars                    | 153,502         | Site-specific fixed cost for above-listed activities. |
|   |                            |                 |   |
| <b>Pit 8 Fixed excavation costs: Mob/Site Prep, Excavation Confirmation Sampling, and DeMob</b> |                            |                 |   |
| <b>Resource</b>   | <b>Unit of Application</b> | <b>Quantity</b> | <b>Basis of Estimate</b>                              |
| GPR005  | Dollars                    | 182,853         | Site-specific fixed cost for above-listed activities. |

| <b>Pit 9 Fixed excavation costs: Mob/Site Prep, Excavation Confirmation Sampling, and DeMob</b> |                            |                 |   |
|---|----------------------------|-----------------|---|
| <b>Resource</b>   | <b>Unit of Application</b> | <b>Quantity</b> | <b>Basis of Estimate</b>                              |
| GPR005  | Dollars                    | 145,497         | Site-specific fixed cost for above-listed activities. |

| <b>B845 Firing Table Fixed excavation costs: Excavation Confirmation Sampling</b> |                            |                 |   |
|---|----------------------------|-----------------|---|
| <b>Resource</b>   | <b>Unit of Application</b> | <b>Quantity</b> | <b>Basis of Estimate</b>  |
| GPR005  | Dollars                    | 13,341          | Assumes that mob/site prep and demob costs included with Pit 9. |

**Table D-3.37. Excavation and Off-site Disposal of Low Level Radioactive Waste - bases of estimate (continued).**

| <b>B851 Firing Table Fixed excavation costs: Mob/Site Prep, Excavation Confirmation Sampling, and DeMob</b> |                            |                 |   |
|---|----------------------------|-----------------|---|
| <b>Resource</b>   | <b>Unit of Application</b> | <b>Quantity</b> | <b>Basis of Estimate</b>                              |
| GPR005  | Dollars                    | 136,158         | Site-specific fixed cost for above-listed activities. |

| <b>B851 Surface Soil Fixed excavation costs: Excavation Confirmation Sampling</b> |                            |                 |   |
|---|----------------------------|-----------------|---|
| <b>Resource</b>   | <b>Unit of Application</b> | <b>Quantity</b> | <b>Basis of Estimate</b>  |
| GPR005  | Dollars                    | 24,014          | Assumes that mob/site prep and demob costs included with B851 Surface Soil. |

| <b>Variable volume excavation costs: H&amp;S/Rad Control, Excavation, Waste Loading &amp; Packing, Site Restoration, Off-site Shipping</b> |                            |                 |  |
|--|----------------------------|-----------------|--|
| <b>Resource</b>  | <b>Unit of Application</b> | <b>Quantity</b> | <b>Basis of Estimate</b>                         |
| GPR005   | Per dollar                 | 282             | Cost per cubic yard for above-listed activities. |

| <b>Low Level Waste Disposal.</b> |                            |                 |   |
|----------------------------------|----------------------------|-----------------|---|
| <b>Resource</b>                  | <b>Unit of Application</b> | <b>Quantity</b> | <b>Basis of Estimate</b>  |
| GPR005                           | Per dollar                 | 554             | Cost per cubic yard for all disposal of Low Level Waste. Based on quote from Envirocare facility in Utah. |

**Table D-3.38. Characterization of pit contents - basis of estimate.**

|                                 |   |                 |  |                  |
|---------------------------------|---|-----------------|--|------------------|
| <b>Fiscal Year</b>              | 1999  |                 |  | Revised 12/07/98 |
| <b>Activity title</b>           | Characterization of pit contents  |                 |  |                  |
| <b>Scope of work</b>            | Quantify the contents of pit with use of samples from two, 50 foot long test pits and eight borings |                 |  |                  |
| <b>Assumptions</b>              | The pit contents can be quantified with the resources listed below.                                 |                 |  |                  |
| <b>Resource</b>                 | <b>Unit of Application</b>  | <b>Quantity</b> | <b>Basis of Estimate</b>   |                  |
| LLNL 200 (Scientist & Engineer) | Per hour  | 200             | Task Leader and others write Operation Safety Plan (OSP), have it reviewed and revise document.  |                  |
| LLNL 200 (Scientist & Engineer) | Per hour  | 80              | Task Leader and others write Sampling and Analysis Plan, have it reviewed and revise document.   |                  |
| LLNL500 (Technician)            | Per hour  | 240             | Safety technicians implement the OSP, including monitoring, sampling, documenting, etc., during the pit excavation and drilling in the pits. |                  |
| GPR001 (Procard <\$5k)          | 1.09  | 5000            | Procurement of personal protective equipment, such as Tyvek suits, respirators, canisters, gloves, etc.                                      |                  |
|                                 |   | 5000            | Cost of all analytic tests done for implementation of the OSP.*  |                  |
|                                 |   | 30000           | Cost of an operated, articulated front end loader for excavation and backfilling*  |                  |
| LLNL 200 (Scientist & Engineer) | Per hour  | 200             | Geologist to log the test pit, collect samples and document the work.*   |                  |
| LLNL300                         | Per hour  | 100             | Technician supervisor to oversee the work of subcontractors for excavation.  |                  |
| ADL001                          | Per mobilization  | 1               | Mobilization of Auger Drill Rig to sample Pit.   |                  |
| ADL002                          | Per mobilization  | 1               | Demobilization of Auger Drill Rig to sample Pit.   |                  |
| ADL003                          | Per hour  | 64              | Auger drilling and sampling.*  |                  |
| LLNL 200 (Scientist & Engineer) | Per hour  | 64              | Geologist to log the auger borings, collect samples and document the work.*  |                  |
| LLNL 200 (Scientist & Engineer) | Per hour  | 280             | Task Leader and others write report of findings, have it reviewed and revise document.   |                  |

|                                       |            |     |  |
|---------------------------------------|------------|-----|--|
| ANL005 (Metals, Soils)                | Per sample | 160 | STLC and TTLC Metals analyses of soil samples from test pit and auger borings.** |
| ANL011 (Alpha/Beta /H3 Soil)          | Per sample | 80  | Tritium analyses of soil samples from test pit and auger borings.**              |
| ANL015                                | Per sample | 80  | Nitrate analyses of soil samples from test pit and auger borings.**              |
| ANL008                                | Per sample | 80  | Uranium and Thorium isotopes on soil from test pits and auger borings.**         |
| ANL004                                | Per sample | 16  | VOC analyses on soil samples from test pit and auger borings.                    |
| ANL HE Special                        | Per sample | 16  | HE compounds analyses of soil samples from test pits and auger borings.          |
| ANL PCBs                              | Per sample | 16  | PCB analyses on soil sample from test pits and auger borings.                    |
| DMU002 (H2O, Air, Soil Samples)       | Per sample | 448 | 1 DMU002 required per analysis.***   |
| DMU004 (New Sampling Location)        | Per sample | 16  | 1 DMU004 required per boring and location of vertical line of test pit sampling. |
| DMU005 (Reports, Scheduled & Special) | Per sample | 50  | Special assistance of data management staff.                                     |

| Resource | Unit Cost  | Quantity | Cost        |
|----------|------------|----------|-------------|
| LLNL 200 | \$91.58    | 824      | \$75,461.92 |
| LLNL500  | \$60.24    | 240      | \$14,457.60 |
| LLNL300  | \$81.29    | 100      | \$8,129.00  |
| ADL001   | \$638.28   | 1        | \$638.28    |
| ADL002   | \$319.14   | 1        | \$319.14    |
| ADL003   | \$161.70   | 64       | \$10,348.80 |
| ANL004   | \$56.58    | 16       | \$905.28    |
| ANL005   | \$103.68   | 160      | \$16,588.80 |
| ANL008   | \$150.52   | 80       | \$12,041.60 |
| ANL011   | \$70.55    | 80       | \$5,644.00  |
| ANL015   | \$57.75    | 80       | \$4,620.00  |
| ANL Hes  | \$100.00   | 16       | \$1,600.00  |
| ANL PCBs | \$1,200.00 | 16       | \$19,200.00 |
| DMU002   | \$75.45    | 448      | \$33,801.60 |
| DMU004   | \$223.98   | 16       | \$3,583.68  |

|   |         |       |             |
|---|---------|-------|-------------|
| DMU005                                    | \$75.45 | 50    | \$3,772.50  |
| GRP001                                    | 1.09    | 5000  | \$5,450.00  |
|   | 1       | 5000  | \$5,000.00  |
|   | 1       | 30000 | \$30,000.00 |
| Pits 2,3 & 5 Char. Cost      \$251,562.20 |         |       |             |

| For Pits 8 & 9 *indicates use 0.75, ** indicates use 0.6 and *** indicates reduced calculated value. |            |          |             |
|--|------------|----------|-------------|
| Resource   | Unit Cost  | Quantity | Cost        |
| LLNL 200   | \$91.58    | 758      | \$69,417.64 |
| LLNL500  | \$60.24    | 240      | \$14,457.60 |
| LLNL300  | \$81.29    | 100      | \$8,129.00  |
| ADL001   | \$638.28   | 1        | \$638.28    |
| ADL002   | \$319.14   | 1        | \$319.14    |
| ADL003   | \$161.70   | 38       | \$6,209.28  |
| ANL004   | \$56.58    | 16       | \$905.28    |
| ANL005   | \$103.68   | 96       | \$9,953.28  |
| ANL008   | \$150.52   | 48       | \$7,224.96  |
| ANL011   | \$70.55    | 48       | \$3,386.40  |
| ANL015   | \$57.75    | 48       | \$2,772.00  |
| ANL Hes  | \$100.00   | 16       | \$1,600.00  |
| ANL PCBs   | \$1,200.00 | 16       | \$19,200.00 |
| DMU002   | \$75.45    | 288      | \$21,729.60 |
| DMU004   | \$223.98   | 16       | \$3,583.68  |
| DMU005   | \$75.45    | 50       | \$3,772.50  |
| GRP001   | 1.09       | 5000     | \$5,450.00  |
|  | 1          | 3750     | \$3,750.00  |
|  | 1          | 22500    | \$22,500.00 |

Pits 8 & 9 Char. Cost      \$204,998.64



**Table D-3.39. Construct Iron filings trenches near B850 - basis of estimate.**

| <b>Fiscal Year</b>    | 1999  |                 |   | Revised 12/17/98 |
|-----------------------|---|-----------------|---|------------------|
| <b>Activity title</b> | Construct Iron filings trenches near B850                       |                 |   |                  |
| <b>Scope of work</b>  | Construct Iron filings trenches and backfill with iron.         |                 |   |                  |
| <b>Assumptions</b>    | Experience of local contractor on similar construction applies. |                 |   |                  |
| <b>Resource</b>       | <b>Unit of Application</b>                                      | <b>Quantity</b> | <b>Basis of Estimate</b>  |                  |
|                       |   |                 | Sheet piling area for <b>B850 trench</b> is 2*150ft*35ft=10,500sq ft.   |                  |
|                       |   | \$110,000       | Unit cost of extracted piling is \$10/sq ft - (Dave Graff of Stoer & Graff of Antioch, CA) for a total of \$105,000 USE \$110,000 |                  |
|                       |   | \$5,000         | Clear and grub for access   |                  |
|                       |   |                 | Excavate trench (10*150*30ft) say 2000 cu yd.   |                  |
|                       |   | \$60,000        | Five man crew @ \$75/hr for 4 weeks   |                  |
|                       |   | \$6,000         | Equipment rental- \$300/day for 4 weeks   |                  |
|                       |   | \$21,000        | Off haul 700 cu yds of spoils @ \$30  |                  |
|                       |   |                 | Backfill costs  |                  |
|                       |   | \$904,000       | Cost of iron filings in the bottom 10 feet, 670 cu yd @ \$1350/cu yd (\$400/ton and 250#/cu ft)                                   |                  |
|                       |   | \$30,000        | Five man crew @ \$75/hr for 2 weeks   |                  |
|                       |   | \$3,000         | Equipment rental- \$300/day for 2 weeks   |                  |
|                       |   | \$1,139,000     | Subtotal  |                  |
|                       |   | \$227,800       | Plant Engineering Project Management @ 20%  |                  |
|                       |   | \$1,366,800     | Total   |                  |

**Excavation costs in future years**

|  |  |             |   |
|--|--|-------------|---|
|  |  |             | Excavate B850 trench (10*150*30ft) say 2000 cu yd.              |
|  |  | \$60,000    | Five man crew @ \$75/hr for 4 weeks                             |
|  |  | \$6,000     | Equipment rental- \$300/day for 4 weeks                         |
|  |  | \$380,800   | Off haul and dispose 700 cu yds of iron and soil spoils @ \$544 |
|  |  | \$446,800   | Subtotal  |
|  |  | \$1,813,600 | Total cost at years 10 and 20                                   |

\$1,113,550 Present Worth of Total Cost Expended at year 10  
\$683,727 Present Worth of Total Cost Expended at year 20  
\$3,164,078 Total present worth of trenches  
\$1,797,278 Present Worth of Replacement Walls at Years 10 and 20.

**Table D-3.40. Construct Iron filings trenches near Pit 5 - basis of estimate.**

|                       |   |                 |   |
|-----------------------|---|-----------------|---|
| <b>Fiscal Year</b>    | 1999  |                 | Revised 12/17/98  |
| <b>Activity title</b> | Construct Iron filings trenches near Pit 5.                     |                 |   |
| <b>Scope of work</b>  | Construct Iron filings trenches and backfill with iron.         |                 |   |
| <b>Assumptions</b>    | Experience of local contractor on similar construction applies. |                 |   |
| <b>Resource</b>       | <b>Unit of Application</b>                                      | <b>Quantity</b> | <b>Basis of Estimate</b>  |
|                       |   |                 | Sheet piling area for <b>Pit 5 trench</b> is 2*250ft*35ft=17,500sq ft.  |
| \$175,000             |   |                 | Unit cost of extracted piling is \$10/sq ft - (Dave Graff of Stoer & Graff of Antioch, CA) for a total of \$175,000 |
| \$5,000               |   |                 | Clear and grub for access   |
|                       |   |                 | Excavate trench (10*250*30ft) say 2780 cu yd. Use 3000 cu yd.   |
| \$90,000              |   |                 | Five man crew @ \$75/hr for 6 weeks   |
| \$9,000               |   |                 | Equipment rental- \$300/day for 6 weeks   |
| \$60,000              |   |                 | Off haul 2000 cu yds of spoils @ \$30   |
|                       |   |                 | Backfill costs  |
| \$1,350,000           |   |                 | Cost of iron filings in the bottom 10 feet, 1000 cu yd @ \$1350/cu yd (\$400/ton and 250#/cu ft)                    |
| \$45,000              |   |                 | Five man crew @ \$75/hr for 3 weeks   |
| \$4,500               |   |                 | Equipment rental- \$300/day for 3 weeks   |
| \$1,738,500           |   |                 | Subtotal  |
| \$347,700             |   |                 | Plant Engineering Project Management @ 20%  |
| \$2,086,200           |   |                 | Total   |
|                       |   |                 | <b>Excavation costs in future years</b>   |
|                       |   |                 | Excavate Pit 5 trench (10*250*30ft) say 2780 cu yd. Use 3000 cu yd.   |
| \$90,000              |   |                 | Five man crew @ \$75/hr for 6 weeks   |
| \$9,000               |   |                 | Equipment rental- \$300/day for 6 weeks   |
| \$544,000             |   |                 | Off haul 1000 cu yds of spoils @ \$544  |
| \$643,000             |   |                 | Subtotal  |
| \$2,729,200           |   |                 | Total cost at years 10 and 20   |
| \$1,675,729           |   |                 | Present Worth of Total Cost Expended at year 10   |

\$1,028,908 Present Worth of Total Cost Expended at year 20  
\$4,790,837 Total present worth of trenches  
\$2,704,637 Present Worth of Replacement Walls at Years 10 and 20.

**Table D-3.41. Capping - bases of estimate.**

| Fiscal Year    | 1999   |           |  | Revised 8/12/99 |
|----------------|--|-----------|--|-----------------|
| Activity title | Capping  |           |  |                 |
| Scope of work  | Design, construct, and maintain a multi-layer landfill cap and associated surface drainage.  |           |  |                 |
| Assumptions    | Costs based on similar design and actual costs on other recently constructed LLNL capping projects (Pit 6 and 829 Burn Pit caps apply). Costs are gnerally linearly scaled based anticipated cap surface area. |           |  |                 |
| Pit 2 capping  |  |           |  |                 |
| Phase          | Cost element   | Unit cost | Comments   |                 |
| Design         | Title I/II Design  | \$150,000 | \$70,000 for LLNL Plant Engineering design document preparation assuming similar design to Pits 6 and 829 Burn Pit caps. \$80,000 for LLNL environmental reviews, project oversight, and regulatory interfaces and comments. |                 |
|                | Third party design review  | \$22,500  | 15% of Title I/II design. Allotted for outside review and consulting.  |                 |
|                | Post-closure plan  | \$50,000  | Based on actual costs for Pit 6 post-closure plan  |                 |
| Construction   | Construction contractor  | \$6.99    | Cost per square foot of cap. Cap and surface drainage structures. Based on actual costs for Pit 6. Assumes local borrow source for native material layers, use of synthetic liner/bentonite layer and drainage netting.      |                 |
|                | CQA contractor   | \$0.91    | Based on extroplated costs incurred on Pit 6 and 829 Burn Pit caps.  |                 |
|                | Title III design support   | \$10,000  | Fixed cost for LLNL Plant Engineering design support during construction   |                 |
|                | Construction project management  | \$0.91    | LLNL construction oversight. Equal to CQA.   |                 |
| Maintenance    | Annual maintenance   | \$10,000  | Rough estimate for annual labor and material needed to maintain cap. Allows for 125 hrs @ \$60/hr + \$2,500 misc. materials.   |                 |

**Table D-3.41. Capping - bases of estimate (cont.).**

| <b>Pit 8 capping</b> |                                 |                  |  |
|----------------------|---------------------------------|------------------|--|
| <b>Phase</b>         | <b>Cost element</b>             | <b>Unit cost</b> | <b>Comments</b>  |
| <i>Design</i>        | Title I/II Design               | \$70,000         | \$70,000 for LLNL Plant Engineering design document preparation assuming similar design to Pits 6 and 829 Burn Pit caps. Assume that \$80,000 for LLNL environmental reviews, project oversight, and regulatory interfaces and comments is covered on Pit 2 capping. |
|                      | Third party design review       | \$10,500         | 15% of Title I/II design. Allotted for outside review and consulting.  |
|                      | Post-closure plan               | \$50,000         | Based on actual costs for Pit 6 post-closure plan  |
| <i>Construction</i>  | Construction contractor         | \$6.65           | Cost per square foot of cap. Cap and surface drainage structures. Based on actual costs for Pit 6. Assumes local borrow source for native material layers, use of synthetic liner/bentonite layer and drainage netting.  |
|                      | CQA contractor                  | \$0.85           | Based on extrapolated costs incurred on Pit 6 and 829 Burn Pit caps.   |
|                      | Title III design support        | \$10,000         | Fixed cost for LLNL Plant Engineering design support during construction   |
|                      | Construction project management | \$0.85           | LLNL construction oversight. Equal to CQA.   |
| <i>Maintenance</i>   | Annual maintenance              | \$10,000         | Rough estimate for annual labor and material needed to maintain cap. Allows for 125 hrs @ \$60/hr + \$2,500 misc. materials.   |

**Table D-3.41. Capping - bases of estimate (cont.).**

| <b>Pit 9 capping</b> |                                 |                  |  |
|----------------------|---------------------------------|------------------|--|
| <b>Phase</b>         | <b>Cost element</b>             | <b>Unit cost</b> | <b>Comments</b>  |
| <i>Design</i>        | Title I/II Design               | \$70,000         | \$70,000 for LLNL Plant Engineering design document preparation assuming similar design to Pits 6 and 829 Burn Pit caps. Assume that \$80,000 for LLNL environmental reviews, project oversight, and regulatory interfaces and comments is covered on Pit 2 capping. |
|                      | Third party design review       | \$10,500         | 15% of Title I/II design. Allotted for outside review and consulting.  |
|                      | Post-closure plan               | \$50,000         | Based on actual costs for Pit 6 post-closure plan  |
| <i>Construction</i>  | Construction contractor         | \$15.46          | Cost per square foot of cap. Cap and surface drainage structures. Based on actual costs for Pit 6. Assumes local borrow source for native material layers, use of synthetic liner/bentonite layer and drainage netting.  |
|                      | CQA contractor                  | \$2.50           | Based on extrapolated costs incurred on Pit 6 and 829 Burn Pit caps. Cost loses economy of scale due to relatively small size (Pit 9 cap would be about 20% size of Pit 2 or Pit 8 cap).   |
|                      | Title III design support        | \$10,000         | Fixed cost for LLNL Plant Engineering design support during construction   |
|                      | Construction project management | \$2.50           | LLNL construction oversight. Equal to CQA.   |
| <i>Maintenance</i>   | Annual maintenance              | \$10,000         | Rough estimate for annual labor and material needed to maintain cap. Allows for 125 hrs @ \$60/hr + \$2,500 misc. materials.   |

**Table D-3.42. Prepare Building Occupancy and Land Use Restriction Plan - basis of estimate.**

|                                 |  |                 |   |                  |
|---------------------------------|--|-----------------|---|------------------|
| <b>Fiscal Year</b>              | 1999   |                 |   | Revised 06/10/99 |
| <b>Activity title</b>           | Prepare Building Occupancy and Land Use Restriction Plan   |                 |   |                  |
| <b>Scope of work</b>            | Coordinate development of building occupancy and land use restrictions with LLNL site management for areas of potential elevated risk. |                 |   |                  |
| <b>Assumptions</b>              | Plans to be implemented as part of building or facility location managers' routine safety responsibilities.                            |                 |   |                  |
| <b>Resource</b>                 | <b>Unit of Application</b>   | <b>Quantity</b> | <b>Basis of Estimate</b>  |                  |
| LLNL200<br>(Scientist/Engineer) | Per hour   | 40              | Task Leader's coordination with other LLNL operational divisions, meetings and liason with regulatory agenices. |                  |

|                 |                  |                 |             |
|-----------------|------------------|-----------------|-------------|
| <b>Resource</b> | <b>Unit Cost</b> | <b>Quantity</b> | <b>Cost</b> |
| LLNL200         | \$91.58          | 40              | \$3,663.20  |

Total = \$3,663.20



**Table D-3.43. Review Building Occupancy and Land Use Restriction Plan - basis of estimate.**

|                                 |  |                 |  |                  |
|---------------------------------|--|-----------------|--|------------------|
| <b>Fiscal Year</b>              | 1999   |                 |  | Revised 06/10/99 |
| <b>Activity title</b>           | Review Building Occupancy and Land Use Restriction Plan                |                 |  |                  |
| <b>Scope of work</b>            | Review and update plan based on changes in risk and hazard assessment. |                 |  |                  |
| <b>Assumptions</b>              | Performed as needed, but assumed to be done every five years.          |                 |  |                  |
| <b>Resource</b>                 | <b>Unit of Application</b>   | <b>Quantity</b> | <b>Basis of Estimate</b>   |                  |
| LLNL200<br>(Scientist/Engineer) | Per hour   | 40              | Task Leader's review of risk assessment data and incorporation of necessary changes to plan. Coordination with other LLNL divisions and liason with regulatory agencies. |                  |

|                 |                  |                 |             |
|-----------------|------------------|-----------------|-------------|
| <b>Resource</b> | <b>Unit Cost</b> | <b>Quantity</b> | <b>Cost</b> |
| LLNL200         | \$91.58          | 40              | \$3,663.20  |

Total = \$3,663.20

**Table D-3.44. Install warning signs - basis of estimate.**

|                                  |  |                 |  |                  |
|----------------------------------|--|-----------------|--|------------------|
| <b>Fiscal Year</b>               | 1999   |                 |  | Revised 06/10/99 |
| <b>Activity title</b>            | Install warning signs  |                 |  |                  |
| <b>Scope of work</b>             | Install signs indicating site-specific land use and/or building occupancy restrictions as described in the restriction plan. |                 |  |                  |
| <b>Assumptions</b>               | Assume two signs necessary per location.<br>Signs to be permanent and maintenance costs are not significant.                 |                 |  |                  |
| <b>Resource</b>                  | <b>Unit of Application</b>   | <b>Quantity</b> | <b>Basis of Estimate</b>   |                  |
| LLNL200 (Scientist and Engineer) | Per hour   | 1               | Task leader coordination with LLNL management and skilled labor.                     |                  |
| LLNL800 (Skilled Crafts)         | Per hour   | 3               | Sign preparation and installation. 2 hr for sign preparation. 1 hr to install signs. |                  |
| TSP023 (Misc. Mech Equipment)    | Per dollars  | 200             | Sign materials.  |                  |

| <b>Resource</b> | <b>Unit Cost</b> | <b>Quantity</b> | <b>Cost</b> |
|-----------------|------------------|-----------------|-------------|
| LLNL200         | \$91.58          | 1               | \$91.58     |
| LLNL800         | \$75.09          | 3               | \$225.27    |
| <b>TSP023</b>   | 1.09             | \$200.00        | \$218.00    |

Total = \$534.85

**Table D-3.45. Prepare Risk and Hazard Monitoring Plan - basis of estimate.**

|                                 |   |                 |  |                  |
|---------------------------------|---|-----------------|--|------------------|
| <b>Fiscal Year</b>              | 1999  |                 |  | Revised 06/10/99 |
| <b>Activity title</b>           | Prepare Risk and Hazard Monitoring Plan   |                 |  |                  |
| <b>Scope of work</b>            | Prepare plan for conducting site-specific sampling and/or ecological surveys.   |                 |  |                  |
| <b>Assumptions</b>              | Plans assumed to be in place for 30 years, but will not need to be implemented after risks are reduces to acceptable levels.. |                 |  |                  |
| <b>Resource</b>                 | <b>Unit of Application</b>  | <b>Quantity</b> | <b>Basis of Estimate</b>   |                  |
| LLNL200<br>(Scientist/Engineer) | Per hour  | 40              | Task Leader's review and coordination with other LLNL operational divisions, meetings and liason with regulatory agenices. |                  |
| LLNL200<br>(Scientist/Engineer) | Per hour  | 80              | Staff scientist preparation of plan.   |                  |

|                 |                  |                 |             |
|-----------------|------------------|-----------------|-------------|
| <b>Resource</b> | <b>Unit Cost</b> | <b>Quantity</b> | <b>Cost</b> |
| LLNL200         | \$91.58          | 120             | \$10,989.60 |

Total = \$10,989.60

**Table D-3.46. Sample ambient air (VOCs) - basis of estimate.**

|                                 |  |                 |  |                  |
|---------------------------------|--|-----------------|--|------------------|
| <b>Fiscal Year</b>              | 1999   |                 |  | Revised 06/10/99 |
| <b>Activity title</b>           | Sample ambient air sampling (VOCs)   |                 |  |                  |
| <b>Scope of work</b>            | Vapor sample collection & analysis once a year.  |                 |  |                  |
| <b>Assumptions</b>              | Average analysis cost is represented by one ANL0018 per sampling event. Two samples collected per event. |                 |  |                  |
| <b>Resource</b>                 | <b>Unit of Application</b>   | <b>Quantity</b> | <b>Basis of Estimate</b>   |                  |
| LLNL200<br>(Scientist/Engineer) | Per hour   | 1               | Task Leader's review of sampling plan and laboratory data; based on Group Leader's prior years' experience. Use 1 hour per location per year.  |                  |
| LLNL500(Technician)             | Per hour   | 3               | Sampling technician's task coordination and plan preparation and time to sample; based on Group Leader's prior years' experience. Use 1 hour per location per event to sample and 2 hour/year to prepare plan. |                  |
| LLNL200<br>(Scientist/Engineer) | Per hour   | 2               | Hydrogeologist's review of sampling plan and laboratory data, and calculation of modeled flux concentration; based on Group Leader's prior years' experience. Use 2 hours per well per year.                   |                  |
| ANL0018 (VOC Vapor Normal)      | Per Sample   | 2.2             | VOC vapor analysis with normal turnaround + 10% QA/QC samples.   |                  |
| DMU002 (H2O, Air, Soil Samples) | Per Sample Analysis  | 2.2             | Data management of analytical data; based on 1 DMU002 unit per analysis.   |                  |

| <b>Resource</b> | <b>Unit Cost</b> | <b>Quantity</b> | <b>Cost</b> |
|-----------------|------------------|-----------------|-------------|
| LLNL200         | \$91.58          | 3               | \$274.74    |
| LLNL500         | \$60.24          | 3               | \$180.72    |
| ANL0018         | \$376.05         | 2.2             | \$827.31    |
| DMU002          | \$75.45          | 2.2             | \$165.99    |

Total = \$1,448.76

**Table D-3.47. Sample ambient air (tritium) - basis of estimate.**

|  |  |                 |  |                  |
|--|--|-----------------|--|------------------|
| <b>Fiscal Year</b>                           | 1999   |                 |  | Revised 06/10/99 |
| <b>Activity title</b>                        | Sample ambient air sampling (tritium)  |                 |  |                  |
| <b>Scope of work</b>                         | Vapor sample collection & analysis once a year.  |                 |  |                  |
| <b>Assumptions</b>                           | Average analysis cost is represented by one ANL0019 per sampling event. Two samples collected per event. |                 |  |                  |
| <b>Resource</b>                              | <b>Unit of Application</b>   | <b>Quantity</b> | <b>Basis of Estimate</b>   |                  |
| LLNL200<br>(Scientist/Engineer)              | Per hour   | 1               | Task Leader's review of sampling plan and laboratory data; based on Group Leader's prior years' experience. Use 1 hour per location per year.  |                  |
| LLNL500(Technician)                          | Per hour   | 3               | Sampling technician's task coordination and plan preparation and time to sample; based on Group Leader's prior years' experience. Use 1 hour per location per event to sample and 2 hour/year to prepare plan. |                  |
| LLNL200<br>(Scientist/Engineer)              | Per hour   | 2               | Hydrogeologist's review of sampling plan and laboratory data, and calculation of modeled flux concentration; based on Group Leader's prior years' experience. Use 2 hours per well per year.                   |                  |
| ANL0019 (tritium Vapor Normal)               | Per Sample   | 2.2             | Tritium vapor analysis with normal turnaround performed by on-sit lab+ 10% QA/QC samples. Detection limit of 50 pCi/L.   |                  |
| DMU002 (H <sub>2</sub> O, Air, Soil Samples) | Per Sample Analysis  | 2.2             | Data management of analytical data; based on 1 DMU002 unit per analysis.   |                  |

| <b>Resource</b> | <b>Unit Cost</b> | <b>Quantity</b> | <b>Cost</b> |
|-----------------|------------------|-----------------|-------------|
| LLNL200         | \$91.58          | 3               | \$274.74    |
| LLNL500         | \$60.24          | 3               | \$180.72    |
| ANL0019         | \$981.00         | 2.2             | \$2,158.20  |
| DMU002          | \$75.45          | 2.2             | \$165.99    |

Total = \$2,779.65

**Table D-3.48. Sample surface soil (PCBs) - basis of estimate.**

|                                 |  |                 |  |                  |
|---------------------------------|--|-----------------|--|------------------|
| <b>Fiscal Year</b>              | 1999   |                 |  | Revised 06/10/99 |
| <b>Activity title</b>           | Soil sampling and potential exposure concentration calculations for PCBs           |                 |  |                  |
| <b>Scope of work</b>            | Surface soil sample collection & analysis once a year.                             |                 |  |                  |
|                                 | Samples to be collected from top six inches of soil in vicinity of potential risk. |                 |  |                  |
| <b>Assumptions</b>              | Average analysis cost is represented by one ANL0020 per sampling event.            |                 |  |                  |
| <b>Resource</b>                 | <b>Unit of Application</b>   | <b>Quantity</b> | <b>Basis of Estimate</b>   |                  |
| LLNL200<br>(Scientist/Engineer) | Per hour   | 1               | Task Leader's review of sampling plan and laboratory data; based on Group Leader's prior years' experience. Use 1 hour per location per year.  |                  |
| LLNL500(Technician)             | Per hour   | 2               | Sampling technician's task coordination and plan preparation and time to sample; based on Group Leader's prior years' experience. Use 1 hour per location per event to sample and 1 hour/year to prepare plan. |                  |
| LLNL200<br>(Scientist/Engineer) | Per hour   | 1               | Hydrogeologist's review of sampling plan and laboratory data, and calculation of potential exposure concentrations; based on Group Leader's prior years' experience. Use 1 hour per event.                     |                  |
| ANL0020 (PCB Soil Normal)       | Per Sample   | 1.1             | PCB soil analysis with normal turnaround + 10% QA/QC samples.  |                  |
| DMU002 (H2O, Air, Soil Samples) | Per Sample Analysis  | 1.1             | Data management of analytical data; based on 1 DMU002 unit per analysis.   |                  |

| <b>Resource</b> | <b>Unit Cost</b> | <b>Quantity</b> | <b>Cost</b> |
|-----------------|------------------|-----------------|-------------|
| LLNL200         | \$91.58          | 2               | \$183.16    |
| LLNL500         | \$60.24          | 2               | \$120.48    |
| ANL0020         | \$81.75          | 1.1             | \$89.93     |
| DMU002          | \$75.45          | 1.1             | \$83.00     |

Total = \$476.56

**Table D-3.49. Sample surface soil (dioxins/furans) - basis of estimate.**

|   |  |                 |  |                  |
|---|--|-----------------|--|------------------|
| <b>Fiscal Year</b>                      | 1999   |                 |  | Revised 06/10/99 |
| <b>Activity title</b>                   | Sample surface soil (dioxins/furans)   |                 |  |                  |
| <b>Scope of work</b>                    | Surface soil sample collection & analysis once a year. Done in conjunction with other surface soil sampling. |                 |  |                  |
|   | Samples to be collected from top six inches of soil in vicinity of potential risk.                           |                 |  |                  |
| <b>Assumptions</b>                      | Average analysis cost is represented by one ANL0021 per sampling event.                                      |                 |  |                  |
| <b>Resource</b>                         | <b>Unit of Application</b>   | <b>Quantity</b> | <b>Basis of Estimate</b>   |                  |
| LLNL200<br>(Scientist/Engineer)         | Per hour   | 0.5             | Task Leader's review of sampling plan and laboratory data; based on Group Leader's prior years' experience. Use 0.5 hour per location per year.  |                  |
| LLNL500(Technician)                     | Per hour   | 0.5             | Sampling technician's time to sample. Task coordination and plan preparation is contained in other surface soil sampling done in conjunction. Use .5 hour per location per event to sample.  |                  |
| LLNL200<br>(Scientist/Engineer)         | Per hour   | 0.5             | Hydrogeologist's review of sampling plan and laboratory data, and calculation of potential exposure concentrations; based on Group Leader's prior years' experience. Use 0.5 hour per event. |                  |
| ANL0021<br>(dioxins/furans Soil Normal) | Per Sample   | 1.1             | Dioxin/furan soil analysis with normal turnaround + 10% QA/QC samples. Detection limits of 10-25 ppt.  |                  |
| DMU002 (H2O, Air, Soil Samples)         | Per Sample Analysis  | 1.1             | Data management of analytical data; based on 1 DMU002 unit per analysis.   |                  |

| <b>Resource</b> | <b>Unit Cost</b> | <b>Quantity</b> | <b>Cost</b> |
|-----------------|------------------|-----------------|-------------|
| LLNL200         | \$91.58          | 1               | \$91.58     |
| LLNL500         | \$60.24          | 0.5             | \$30.12     |
| ANL0021         | \$1,580.50       | 1.1             | \$1,738.55  |
| DMU002          | \$75.45          | 1.1             | \$83.00     |

Total = \$1,943.25

**Table D-3.50. Conduct wildlife survey - basis of estimate.**

|                                 |   |                 |   |                  |
|---------------------------------|---|-----------------|---|------------------|
| <b>Fiscal Year</b>              | 1999  |                 |   | Revised 06/10/99 |
| <b>Activity title</b>           | Conduct wildlife survey   |                 |   |                  |
| <b>Scope of work</b>            | Conduct field survey to identify if the San Joaquin kit fox or other fossorial vertebrate species of special concern have established residence in areas of potential elevated risk. Prepare written letter report showing area of survey and findings. |                 |   |                  |
| <b>Assumptions</b>              | Areas can be surveyed in one and a half days. Cost represents one survey and report. These would be done semi-annually. Does not include costs of response actions if species are found in residence.   |                 |   |                  |
| <b>Resource</b>                 | <b>Unit of Application</b>  | <b>Quantity</b> | <b>Basis of Estimate</b>  |                  |
| LLNL200<br>(Scientist/Engineer) | Per hour  | 2               | Task Leader's review of reported findings and liason with regulatory agencies.          |                  |
| LLNL200<br>(Scientist/Engineer) | Per hour  | 16              | Wildlife biologist field survey (12 hrs) and letter report and map preparation (4 hrs). |                  |

| <b>Resource</b> | <b>Unit Cost</b> | <b>Quantity</b> | <b>Cost</b> |
|-----------------|------------------|-----------------|-------------|
| LLNL200         | \$91.58          | 18              | \$1,648.44  |

Total = \$1,648.44



**Table D-3.51. Prepare Risk and Hazard and RAO Compliance Report - basis of estimate.**

|                                 |  |                 |   |                  |
|---------------------------------|--|-----------------|---|------------------|
| <b>Fiscal Year</b>              | 1999   |                 |   | Revised 06/10/99 |
| <b>Activity title</b>           | Prepare Risk and Hazard and RAO Compliance Report  |                 |   |                  |
| <b>Scope of work</b>            | Review data collected from one round of risk and hazard assessment sampling and update exposure calculations to re-evaluate exposure risks and hazards. Review of collected data with respect to remedial action objectives (RAOs) and comparative analysis. |                 |   |                  |
| <b>Assumptions</b>              | Review includes up to three exposure pathways and two contaminant categories   |                 |   |                  |
| <b>Resource</b>                 | <b>Unit of Application</b>   | <b>Quantity</b> | <b>Basis of Estimate</b>  |                  |
| LLNL200<br>(Scientist/Engineer) | Per hour   | 20              | Task Leader's coordination with risk assessor and review of reported findings.  |                  |
| LLNL200<br>(Scientist/Engineer) | Per hour   | 40              | Risk assessor calculations, preparation of data tables, and report preparation. |                  |
| LLNL200<br>(Scientist/Engineer) | Per hour   | 16              | Review of data with respect to RAOs. Preparation of comparative analysis table. |                  |

|                 |                  |                 |             |
|-----------------|------------------|-----------------|-------------|
| <b>Resource</b> | <b>Unit Cost</b> | <b>Quantity</b> | <b>Cost</b> |
| LLNL200         | \$91.58          | 76              | \$6,960.08  |

Total = \$6,960.08

**Table D-3.52. Prepare Occupational Safety Procedures - basis of estimate.**

|                                 |  |                 |   |                  |
|---------------------------------|--|-----------------|---|------------------|
| <b>Fiscal Year</b>              | 1999   |                 |   | Revised 06/10/99 |
| <b>Activity title</b>           | Prepare Occupational Safety Procedures   |                 |   |                  |
| <b>Scope of work</b>            | Prepare risk and hazard-specific OSP to be incorporated into site safety plans.                            |                 |   |                  |
| <b>Assumptions</b>              | Assumes that periodic review and update costs are minor and incorporated into overall site safety reviews. |                 |   |                  |
| <b>Resource</b>                 | <b>Unit of Application</b>   | <b>Quantity</b> | <b>Basis of Estimate</b>                    |                  |
| LLNL200<br>(Scientist/Engineer) | Per hour   | 2               | Task Leader's coordination.                 |                  |
| LLNL200<br>(Scientist/Engineer) | Per hour   | 24              | OSP preparation and other divisions review. |                  |

|                 |                  |                 |             |
|-----------------|------------------|-----------------|-------------|
| <b>Resource</b> | <b>Unit Cost</b> | <b>Quantity</b> | <b>Cost</b> |
| LLNL200         | \$91.58          | 26              | \$2,381.08  |

Total = \$2,381.08

**Table D-3.53. Install soil vapor monitor point - basis of estimate.**

|                                  |   |                 |  |                  |
|----------------------------------|---|-----------------|--|------------------|
| <b>Fiscal Year</b>               | 1999  |                 |  | Revised 06/10/99 |
| <b>Activity title</b>            | Install soil vapor monitor point  |                 |  |                  |
| <b>Scope of work</b>             | Clear location, core asphalt or concrete as necessary, hand auger to depth of 3 ft, install soil vapor monitor point and well head vault  |                 |  |                  |
| <b>Assumptions</b>               | 1.5 day required for installation of entire monitor point including well head vault.<br>Depth of bore hole is 3 feet and can be hand-augered. Well vault is standard Christy-vault installed flush with ground surface. |                 |  |                  |
| <b>Resource</b>                  | <b>Unit of Application</b>  | <b>Quantity</b> | <b>Basis of Estimate</b>   |                  |
| LLNL200 (Scientist and Engineer) | Per hour  | 0.5             | Drilling Coordinator - coordination for well design and construction; based on prior years' experience. Assume multiple locations done at one time.                          |                  |
| LLNL800 (Skilled Crafts)         | Per dollars   | 2               | Asphalt/concrete coring. Assume minimum of 2 hr charge.  |                  |
| LLNL500 (Technician)             | Per hour  | 12              | Technician - install monitor point and wellhead; based on prior years' experience.   |                  |
| LLNL200 (Scientist and Engineer) | Per hour  | 3               | Hydrogeologist-1 hrs to inspect monitor point completion and document installation, 2 hours to review and prepare information for data base/logs; based on prior experience. |                  |
| TSP023 (Misc. Mech Equipment)    | Per dollars   | 200             | Well vault (\$100), sampling valve and related fittings (\$50), PVC piping and other monitor point completion supplies (\$50)  |                  |
| LLNL800 (Skilled Crafts)         | Per hour  | 2               | Survey crew to survey well location and elevation; based on assumption that several wells surveyed at same time and prior years' experience. (2 hrs)                         |                  |
| DMU002                           | Per location  | 1               | Data management for location data.   |                  |

| Resource | Unit Cost | Quantity | Cost     |
|----------|-----------|----------|----------|
| LLNL200  | \$91.58   | 3.5      | \$320.53 |
| LLNL500  | \$60.20   | 14       | \$842.80 |
| LLNL800  | \$75.09   | 4        | \$300.36 |
| DMU002   | \$75.45   | 1        | \$75.45  |
| TSP023   | 1.09      | \$200.00 | \$218.00 |

Total = \$1,757.14

**Table D-3.54. Excavation and On-site Disposal of Low Level Radioactive Waste - bases of estimate.**

|   |  |                 |   |                 |
|---|--|-----------------|---|-----------------|
| <b>Fiscal Year</b>  | 1999   |                 |   | Revised 9/15/98 |
| <b>Activity title</b>   | Excavation and On-site Disposal of Low Level Radioactive Waste   |                 |   |                 |
| <b>Scope of work</b>  | Planning through disposal, including H&S, on-site landfill construction, post-excavation characterization and site restoration.  |                 |   |                 |
| <b>Assumptions</b>  | Fixed costs are location specific and detailed in Exhibits A and B.<br>Variable costs are based on cost/cubic yard of excavated waste. Exhibits A and B provide additional detail. |                 |   |                 |
| <b>Pit 3 Fixed excavation costs: Mob/Site Prep, Excavation Confirmation Sampling, and DeMob</b> |  |                 |   |                 |
| <b>Resource</b>   | <b>Unit of Application</b>   | <b>Quantity</b> | <b>Basis of Estimate</b>  |                 |
| GPR005  | Dollars  | 153,502         | Site-specific fixed cost for above-listed activities (see Exhibit A). |                 |

|   |                            |                 |  |
|---|----------------------------|-----------------|--|
| <b>Pit 5 Fixed excavation costs: Excavation Confirmation Sampling</b> |                            |                 |  |
| <b>Resource</b>   | <b>Unit of Application</b> | <b>Quantity</b> | <b>Basis of Estimate</b>   |
| GPR005  | Dollars                    | 32,019          | Assumes that mob/site prep and demob cost included with Pit 3 (see Exhibit A). |

|   |                            |                 |   |
|---|----------------------------|-----------------|---|
| <b>B850 Firing Table Fixed excavation costs: Mob/Site Prep, Excavation Confirmation Sampling, and DeMob</b> |                            |                 |   |
| <b>Resource</b>   | <b>Unit of Application</b> | <b>Quantity</b> | <b>Basis of Estimate</b>  |
| GPR005  | Dollars                    | 165,509         | Site-specific fixed cost for above-listed activities (see Exhibit A). |

|  |                            |                 |   |
|--|----------------------------|-----------------|---|
| <b>B850 Sand Pile Fixed excavation costs: Excavation Confirmation Sampling</b> |                            |                 |   |
| <b>Resource</b>  | <b>Unit of Application</b> | <b>Quantity</b> | <b>Basis of Estimate</b>  |
| GPR005   | Dollars                    | 4,002           | Assumes that mob/site prep and demob costs included with B850 Firing Table (see Exhibit A). |

**Table D-3.54. Excavation and On-site Disposal of Low Level Radioactive Waste - bases of estimate (continued).**

| <b>B850 Soil Fixed excavation costs: Excavation Confirmation Sampling</b> |                            |                 |   |
|---|----------------------------|-----------------|---|
| <b>Resource</b>   | <b>Unit of Application</b> | <b>Quantity</b> | <b>Basis of Estimate</b>  |
| GPR005  | Dollars                    | 14,675          | Assumes that mob/site prep and demob costs included with B850 Firing Table (see Exhibit A). |

| <b>Pit 2 Fixed excavation costs: Mob/Site Prep, Excavation Confirmation Sampling, and DeMob</b> |                            |                 |   |
|---|----------------------------|-----------------|---|
| <b>Resource</b>   | <b>Unit of Application</b> | <b>Quantity</b> | <b>Basis of Estimate</b>  |
| GPR005  | Dollars                    | 153,502         | Site-specific fixed cost for above-listed activities (see Exhibit A). |

| <b>Pit 8 Fixed excavation costs: Mob/Site Prep, Excavation Confirmation Sampling, and DeMob</b> |                            |                 |   |
|---|----------------------------|-----------------|---|
| <b>Resource</b>   | <b>Unit of Application</b> | <b>Quantity</b> | <b>Basis of Estimate</b>  |
| GPR005  | Dollars                    | 182,853         | Site-specific fixed cost for above-listed activities (see Exhibit A). |

| <b>Table D-3.54. Pit 9 Fixed excavation costs: Mob/Site Prep, Excavation Confirmation Sampling, and DeMob - basis of estimate.</b> |                            |                 |   |
|--|----------------------------|-----------------|---|
| <b>Resource</b>  | <b>Unit of Application</b> | <b>Quantity</b> | <b>Basis of Estimate</b>  |
| GPR005   | Dollars                    | 145,497         | Site-specific fixed cost for above-listed activities (see Exhibit A). |

| <b>B845 Firing Table Fixed excavation costs: Excavation Confirmation Sampling</b> |                            |                 |   |
|---|----------------------------|-----------------|---|
| <b>Resource</b>   | <b>Unit of Application</b> | <b>Quantity</b> | <b>Basis of Estimate</b>  |
| GPR005  | Dollars                    | 13,341          | Assumes that mob/site prep and demob costs included with Pit 9 (see Exhibit A). |

**Table D-3.54. Excavation and On-site Disposal of Low Level Radioactive Waste - bases of estimate (continued).**

| <b>B851 Firing Table Fixed excavation costs: Mob/Site Prep, Excavation Confirmation Sampling, and DeMob</b> |                            |                 |   |
|---|----------------------------|-----------------|---|
| <b>Resource</b>   | <b>Unit of Application</b> | <b>Quantity</b> | <b>Basis of Estimate</b>  |
| GPR005  | Dollars                    | 136,158         | Site-specific fixed cost for above-listed activities (see Exhibit A). |

| <b>B851 Surface Soil Fixed excavation costs: Excavation Confirmation Sampling</b> |                            |                 |   |
|---|----------------------------|-----------------|---|
| <b>Resource</b>   | <b>Unit of Application</b> | <b>Quantity</b> | <b>Basis of Estimate</b>  |
| GPR005  | Dollars                    | 24,014          | Assumes that mob/site prep and demob costs included with B851 Surface Soil (see Exhibit A). |

| <b>Variable volume excavation costs: H&amp;S/Rad Control, Excavation, Waste Loading &amp; Packing, Site Restoration</b> |                            |                 |  |
|---|----------------------------|-----------------|--|
| <b>Resource</b>   | <b>Unit of Application</b> | <b>Quantity</b> | <b>Basis of Estimate</b>   |
| GPR005  | Per dollar                 | 48              | Cost per cubic yard for above-listed activities (see Exhibit A). |

| <b>Pit 3 Fixed on-site disposal costs: Disposal facility siting, Design</b> |                            |                 |  |
|---|----------------------------|-----------------|--|
| <b>Resource</b>   | <b>Unit of Application</b> | <b>Quantity</b> | <b>Basis of Estimate</b>   |
| GPR005  | Dollars                    | 3,609,864       | Cost for above-listed activities (see Exhibit B). This is a one-time cost and may be applied to other locations if waste from Pit 3 is not disposed on-site. |

| <b>Variable volume on-site disposal costs: On-site landfill liner construction, Hauling and on-site disposal, On-site Landfill cap construction, Ground water monitoring system installation</b> |                            |                 |  |
|--|----------------------------|-----------------|--|
| <b>Resource</b>  | <b>Unit of Application</b> | <b>Quantity</b> | <b>Basis of Estimate</b>   |
| GPR005   | Per dollar                 | 62              | Cost per cubic yard for above-listed activities (see Exhibit B). |

**Table D-3.54. Excavation and On-site Disposal of Low Level Radioactive Waste - bases of estimate (continued).**

| <b>Pit 3 Post-closure monitoring and maintenance (annual cost)</b> |                            |                 |  |
|--|----------------------------|-----------------|--|
| <b>Resource</b>  | <b>Unit of Application</b> | <b>Quantity</b> | <b>Basis of Estimate</b>   |
| GPR005   | Per dollar                 | 107,188         | Cost of above-listed activity (see Exhibit B). Includes costs for upgradient and cross-gradient monitoring and \$82,800 for reporting which is not repeated for other locations. If Pit 3 waste is not disposed on-site, these costs would need to be applied to another location. |

| <b>Pit 5 Post-closure monitoring and maintenance (annual cost)</b> |                            |                 |   |
|--|----------------------------|-----------------|---|
| <b>Resource</b>  | <b>Unit of Application</b> | <b>Quantity</b> | <b>Basis of Estimate</b>                      |
| GPR005   | Per dollar                 | 9,880           | Cost of above-listed activity (see Exhibit B) |

| <b>Building 850 Firing Table Post-closure monitoring and maintenance (annual cost)</b> |                            |                 |   |
|--|----------------------------|-----------------|---|
| <b>Resource</b>  | <b>Unit of Application</b> | <b>Quantity</b> | <b>Basis of Estimate</b>                      |
| GPR005   | Per dollar                 | 3,328           | Cost of above-listed activity (see Exhibit B) |

| <b>Pit 2 Post-closure monitoring and maintenance (annual cost)</b> |                            |                 |   |
|--|----------------------------|-----------------|---|
| <b>Resource</b>  | <b>Unit of Application</b> | <b>Quantity</b> | <b>Basis of Estimate</b>                      |
| GPR005   | Per dollar                 | 9,153           | Cost of above-listed activity (see Exhibit B) |

**Table D-3.54. Excavation and On-site Disposal of Low Level Radioactive Waste - bases of estimate (continued).**

| <b>Pit 8 Post-closure monitoring and maintenance (annual cost)</b> |                            |                 |   |
|--|----------------------------|-----------------|---|
| <b>Resource</b>  | <b>Unit of Application</b> | <b>Quantity</b> | <b>Basis of Estimate</b>                      |
| GPR005   | Per dollar                 | 9,037           | Cost of above-listed activity (see Exhibit B) |

| <b>Pit 9 Post-closure monitoring and maintenance (annual cost)</b> |                            |                 |   |
|--|----------------------------|-----------------|---|
| <b>Resource</b>  | <b>Unit of Application</b> | <b>Quantity</b> | <b>Basis of Estimate</b>                      |
| GPR005   | Per dollar                 | 3,717           | Cost of above-listed activity (see Exhibit B) |

| <b>Building 845 Firing Table Post-closure monitoring and maintenance (annual cost)</b> |                            |                 |   |
|--|----------------------------|-----------------|---|
| <b>Resource</b>  | <b>Unit of Application</b> | <b>Quantity</b> | <b>Basis of Estimate</b>                      |
| GPR005   | Per dollar                 | 3,231           | Cost of above-listed activity (see Exhibit B) |

| <b>Building 851 Firing Table Post-closure monitoring and maintenance (annual cost)</b> |                            |                 |   |
|--|----------------------------|-----------------|---|
| <b>Resource</b>  | <b>Unit of Application</b> | <b>Quantity</b> | <b>Basis of Estimate</b>                      |
| GPR005   | Per dollar                 | 3,085           | Cost of above-listed activity (see Exhibit B) |